

i21 PROGRAM SUMMARY



i21 INTERACTIVE SUITE - Year One (3 rd , 6 th , HS Math)											Year One		completed as of 5/9/2011
Classrooms Installed Yr 1	PHASE 1 IDIQ (Pre-IWB Prep)			PHASE 2 IDIQ (IWB / FF&E)			WAP	PRINTERS & COMPUTERS			FUNCTIONAL		
	NTP Issued	Infrastructure Complete		NTP Issued	IWB Complete	FF&E Complete	Wireless AP Complete	Printers Complete	Teacher Tablets Complete	COWs with Netbooks Complete			
1309		1309		1309	1309		1309	1309	1837	1309	1309		

i21 INTERACTIVE SUITE - Year Two (4 th , 7 th , HS 20%)											Year Two		completed as of 7/4/2011
Classrooms Installed Yr 2	PHASE 1 IDIQ (Pre-IWB Prep)			PHASE 2 IDIQ (IWB / FF&E)			WAP	PRINTERS & COMPUTERS			FUNCTIONAL		
	NTP Issued	Infrastructure Complete		NTP Issued	IWB Complete	FF&E Complete	Wireless AP Complete	Printers Complete	Teacher Tablets Complete	COWs with Netbooks Complete			
1240	1240	1240		1240	1240		1240	1240	1240	1240	1240		

i21 INTERACTIVE SUITE - Year Three (5 th , 8 th , HS 20%)											Year Three		status as of 11/26/2012
Classrooms Installed Yr 3	PHASE 1 IDIQ (Pre-IWB Prep)			PHASE 2 IDIQ (IWB / FF&E)			WAP	PRINTERS & COMPUTERS			FUNCTIONAL		
	NTP Issued	Infrastructure Complete		NTP Issued	IWB Complete	FF&E Complete	Wireless AP Complete	Printers Complete	Teacher Tablets Complete	COWs w/ Student Devices Complete			
872	872	872		872	872		872	334	872	693	693		

i21 INTERACTIVE SUITE - Year Four (1st and HS 20%)											Year Four		status as of 11/26/2012
Classrooms Installed Yr 4	PHASE 1 IDIQ (Pre-IWB Prep)			PHASE 2 IDIQ (IWB / FF&E)			WAP	PRINTERS & COMPUTERS			FUNCTIONAL		
	NTP Issued	Infrastructure Complete		NTP Issued	IWB Complete	FF&E Complete	Wireless AP Complete	Printers Complete	Teacher Tablets Complete	COWs w/ Student Devices Complete			
897	726	477		463	189	189	0	0	546	0	0		

i21 E-RATE Infrastructure Connectivity																status as of 11/26/2012
# of Sites	DESIGN			SWITCH REFRESH AND WLAN			VoIP		UPS CABINET		NETWORK INFRAST.		ELECTRICAL			SITES COMPLETED
	Design Phase: CD/Approved	Requires DSA Approval	Approved by DSA	NTPs Issued	Switch Refresh Complete	WLAN Complete	NTP Issued	VoIP Complete	NTP Issued	UPS Complete	NTP Issued	Network Infrastructure Complete	NTP Issued	Electrical Install Complete	MDF/IDF Construction Complete	
	75	76	55	55	73	60	70	51	25	51	48	12	12	1	0	

i21 DATA CENTER at Serra HS											status as of 11/26/2012	
Pre-Construction Site Acquisition			Project Design				DSA	Construction				
CEQA Negative Declaration Approved	Public Improvement Stage 2 Complete	Public Improvement Approval	Design Phase	Design Approved	Franchise Utility Design Status	Submitted to DSA	Approved by DSA	Construction NTP Issued	Franchise Utility Work Order	Utility Construction Status	Construction Status	Data Equipment Install Status
Completed 28 Sept-'10	Not Required	Not Required	100% CD	Approved Oct-'10	100%	Submitted 10/29/2010	Approved June-'11	Issued 5/24/12	Complete	80%	31%	0%

Prop. S ICOC Subcommittee
 Construction
 December 6, 2012, Exhibit 3.3

NOTES AND DEFINITIONS:

i21 INTERACTIVE SUITE

SCOPE DESCRIPTION: Interactive Suite

- Phase 1 IDIQ (Pre-IWB Prep)/ Infrastructure includes electrical upgrades (including conduit, wiremold) and audio visual cabinet installation; and may also include structural support, hazardous materials abatement, classroom modification and speaker installation
- Phase 2 IDIQ (IWB / FF&E) includes installation of the interactive white board, table stool, DVD player, document camera and voice amplification system
- WAP indicates the number of classrooms with wireless access points
- Printers & Computers includes printers, teacher tablets, carts on wheels and netbooks installed by EdTech

DEFINITIONS:

- IDIQ: Indefinite Delivery Indefinite Quantity - the type of contract used for installation of the Interactive Suite
- IWB: Interactive White Board
- FF&E: Furniture, Fixtures & Equipment
- NTP: Notice to Proceed - Please note that the number of "Phase 1: NTP Issued" is not the number of NTPs issued, but the number of classrooms authorized for install via an NTP. NTPs are issued by site, and a single NTP pertains to multiple classrooms.
- Complete: A component is considered complete when either 1) the contractor has installed the component, 2) the classroom is re-using existing equipment that's already installed, or 3) that component is not applicable to that classroom
- Functional: A classroom is considered functional when the following four components are complete, such that the teacher can teach interactively: 1) IWB, 2)Teacher Tablets, 3) Netbooks, 4) Wireless AP

i21 E-RATE Infrastructure Connectivity

SCOPE DESCRIPTION: E-Rate

- Network infrastructure with electrical upgrades (including trenching, conduit, new MDF/IDF rooms)
- Wireless (including site surveys, access points, LAN controllers, appropriate cabling)
- Voice Over Internet Protocol (VoIP) phone systems
- Switch refresh/upgrades

i21 DATA CENTER at Serra HS

SCOPE DESCRIPTION: Data Center

- One story building to house a new Data Center and two classrooms
- Data Center--approx. 11,000 sqft--includes data server room, burn-in and staging area, office, break room, utility closets, electrical room, mechanical room, MDF/MPOE/telecom room, outdoor yard
- Classroom area--approx. 3,000 sqft--includes two classrooms, laboratory, restrooms, storage closets and teacher offices
- Equipment includes servers, storage area networks (SANs), core network switches and routers

i21 Technology Program Budget

Summary

	Budget	Cost at Completion	Variance	Cost-to-Date
i21 Classroom Suite	\$137,972,116	\$95,206,427	\$42,765,689	\$59,579,813
Student Netbooks & Printers	\$60,854,578	\$73,514,499	(\$12,659,921)	\$54,836,803
Infrastructure / Connectivity	\$94,076,984	\$125,203,939	(\$31,126,955)	\$15,782,068
Data Center 2 @ Serra	\$18,883,489	\$18,883,489	\$0	\$3,574,319
Program Mgmt Office	\$31,732,755	\$31,732,755	\$0	\$11,854,431
Total	\$343,519,922	\$344,541,109	(\$1,021,187)	\$145,627,435



BUDGET vs. COMMITMENTS SUMMARY (by Budget Category, Phase Account)

Date/Time: 11/28/12 --10:24 am	Original Budget A	Approved ROC B	Current Budget C=A+B	Original Commitment D	Approved Changes E	Pending Changes F	Estimate to Complete G	Cost at Completion H=D+E+F+G	Variance I=C-H	Cost-to-Date J
PROJECT: AVTECH 1 Interactive Suite 2009/2010										
STUDENT NETBOOKS 2009/2010	\$20,730,850	\$0	\$20,730,850	\$19,591,394	\$0	\$0	\$0	\$19,591,394	\$1,139,456	\$19,591,394
Arey Jones	PO	Student Netbooks		\$18,640,326	\$0	\$0	\$0	\$18,640,326		\$18,640,326
Software Fees	CR	Software Fees		\$400,000	\$0	\$0	\$0	\$400,000		\$400,000
SDUSD	RS - COMP CART	RS - Computer Cart Security		\$246,600	\$0	\$0	\$0	\$246,600		\$246,600
Gov Place	PO	Printers		\$304,468	\$0	\$0	\$0	\$304,468		\$304,468
i21 SYSTEM COMPONENTS 2009/2010	\$25,482,404	\$0	\$25,482,404	\$22,770,303	-\$605,851	\$0	-\$777,663	\$21,386,789	\$4,095,615	\$21,380,637
DSA Fees	CR	DSA Fees Promethean Install 09/10		\$156,207	\$0	\$0	\$0	\$156,207		\$156,207
Vector	PS-89-334	NTP 1 - Promethean Boards		\$7,357,665	-\$605,851	\$0	\$0	\$6,751,814		\$6,751,814
Logical Choice	PS-89-220	NTP 1 - Promethean Boards		\$6,144,905	\$0	\$0	-\$746,192	\$5,398,713		\$5,398,713
Logical Choice	PS-89-220-DSA	DSA Fees		\$8,970	\$0	\$0	\$0	\$8,970		\$8,970
Logical Choice	PS-89-220-02	NTP 2 - Survey Services for IDIQ		\$394,060	\$0	\$0	-\$6,710	\$387,350		\$387,350
Precision Electric	CS-90-141	IDIQ - Region 1 - AV Infrastructure		\$1,365,636	\$0	\$0	\$0	\$1,365,636		\$1,365,636
Precision Electric	CS-90-141-E	IDIQ - Region 1 - i21 Equipment		\$341,062	\$0	\$0	\$0	\$341,062		\$341,062
Saturn Electric	CS-90-142	IDIQ - Region 2 - AV Infrastructure		\$1,187,648	\$0	\$0	\$0	\$1,187,648		\$1,184,758
Saturn Electric	CS-90-142-E	IDIQ - Region 2 - i21 Equipment		\$304,668	\$0	\$0	\$0	\$304,668		\$304,668
Logical Choice	CS-90-143	IDIQ - Region 3 - AV Infrastructure		\$762,188	\$0	\$0	\$0	\$762,188		\$762,188
Logical Choice	CS-90-143-E	IDIQ - Region 3 - i21 Equipment		\$382,065	\$0	\$0	\$0	\$382,065		\$378,803
Logical Choice	CS-90-144	IDIQ - Region 4 - AV Infrastructure		\$743,778	\$0	\$0	\$0	\$743,778		\$743,778
Logical Choice	CS-90-144-E	IDIQ - Region 4 - i21 Equipment		\$481,399	\$0	\$0	\$0	\$481,399		\$481,399
Satrun Electric	CR	IDIQ		\$17,403	\$0	\$0	\$0	\$17,403		\$17,403
MTGL	C89-046	NTP Materials Testing Board Anchors DSA#1		\$29,200	\$0	\$0	-\$13,846	\$15,354		\$15,354
Arey Jones	PO	Purchase Orders - Tchr Tablets		\$2,427,058	\$0	\$0	\$0	\$2,427,058		\$2,427,058
Logical Choice	PS-89-220-04	ActivExpression (ActiveEngage) Software		\$387,912	\$0	\$0	-\$10,915	\$376,997		\$376,997
SDUSD	RS Orders	Various Request for Services (PPO)		\$228,694	\$0	\$0	\$0	\$228,694		\$228,694
Office Depot	PO 102250	Portable Whiteboards		\$24,695	\$0	\$0	\$0	\$24,695		\$24,695
Office Depot	PO 102592	Portable Whiteboards		\$25,090	\$0	\$0	\$0	\$25,090		\$25,090
Estimate to Complete	Year 1: Estimate to Complete			\$0	\$0	\$0	\$0	\$0		\$0
TEACHER TRAINING 2009/2010	\$0	\$0	\$0	\$290,383	\$0	\$0	-\$2,390	\$287,993	-\$287,993	\$287,993
Vector	PS-89-334-02	NTP 2 - Teacher Training		\$143,383	\$0	\$0	-\$2,390	\$140,993		\$140,993
Logical Choice	PS-89-220-03	NTP 3 - Teacher Training		\$147,000	\$0	\$0	\$0	\$147,000		\$147,000
Phase Total:	\$46,213,254	\$0	\$46,213,254	\$42,652,080	-\$605,851	\$0	-\$780,053	\$41,266,176	\$4,947,078	\$41,260,024
PROJECT: AVTECH 2 Interactive Suite 2010/2011										
STUDENT NETBOOKS 2010/2011	\$13,494,080	\$0	\$13,494,080	\$25,150,618	\$0	\$0	\$0	\$25,150,618	-\$11,656,538	\$25,150,618
SDUSD	RS	Computer Cart Security		\$248,400	\$0	\$0	\$0	\$248,400		\$248,400
Arey Jones	PO	Student Netbooks		\$21,712,234	\$0	\$0	\$0	\$21,712,234		\$21,712,234
SDUSD	PO	Software		\$2,651,110	\$0	\$0	\$0	\$2,651,110		\$2,651,110
Hyphenet, Inc.	PO	Purchase Order - Printer		\$533,874	\$0	\$0	\$0	\$533,874		\$533,874
Saturn Electric	PO EQ001	Computer Equip. Testing - Adams		\$5,000	\$0	\$0	\$0	\$5,000		\$5,000
Estimate to Complete	Year 2: Student Netbooks & Printers (includes Yr 1 charters)			\$0	\$0	\$0	\$0	\$0		\$0



BUDGET vs. COMMITMENTS SUMMARY (by Budget Category, Phase Account)

Date/Time: 11/28/12 --10:24 am	Original Budget A	Approved ROC B	Current Budget C=A+B	Original Commitment D	Approved Changes E	Pending Changes F	Estimate to Complete G	Cost at Completion H=D+E+F+G	Variance I=C-H	Cost-to-Date J
i21 SYSTEM COMPONENTS 2010/2011	\$26,804,883	\$0	\$26,804,883	\$23,587,706	\$121,143	\$0	-\$5,882,903	\$17,825,946	\$8,978,937	\$16,272,234
Mesquita & Associates	P89-031-JP	Survey & Design - Region 4: NTPs 8-55		\$1,752,689	\$74,539	\$0	-\$946,532	\$880,696		\$880,696
JCJ Architecture	P89-033-JP	Survey & Design - Region 3: NTPs 2-47		\$1,691,542	-\$10,707	\$0	-\$996,127	\$684,708		\$684,708
Delawie Wilkes Rodrigues Barker	P89-040-JP	Survey & Design - Region 1: NTPs 5-48		\$1,362,548	\$30,528	\$0	-\$711,033	\$682,043		\$682,043
IBI Group	P89-044-JP	Survey & Design - Region 2: NTPs 5-46		\$1,293,120	-\$63,217	\$0	-\$672,137	\$557,766		\$557,766
AECOM (DMJM)	P56-002-16	IWB Assessment Documentation		\$6,930	\$0	\$0	\$0	\$6,930		\$6,930
Southland Electric	CS90-0757	IDIQ Reg.1 - Interactive Classroom Integrati		\$1,309,744	\$90,000	\$0	-\$689,806	\$709,938		\$683,189
Saturn Electric	CS90-0758	IDIQ Reg.2 - Interactive Classroom Integrati		\$1,134,710	\$0	\$0	-\$382,157	\$752,553		\$752,553
Logical Choice	CS90-0759	IDIQ Reg.3 - Interactive Classroom Integrati		\$1,183,822	\$0	\$0	-\$645,256	\$538,566		\$531,026
Logical Choice	CS90-0760	IDIQ Reg.4 - Interactive Classroom Integrati		\$1,264,883	\$0	\$0	-\$793,121	\$471,762		\$471,762
SDUSD	RS	Classroom Installation by PPO		\$843,400	\$0	\$0	\$0	\$843,400		\$0
Logical Choice	PO	Faceplates		\$15,062	\$0	\$0	\$0	\$15,062		\$15,062
SDUSD	RS	PPO Constructed AV Cabinets		\$302,415	\$0	\$0	\$0	\$302,415		\$0
SDUSD	RS	PPO- Install Yr 1 DocCams		\$2,805	\$0	\$0	\$0	\$2,805		\$0
Logical Choice	PO	Purchase Order - Interactive Whiteboard		\$6,355,593	\$0	\$0	\$0	\$6,355,593		\$5,994,790
Tech Depot	PO	Purchase Order- DVDs		\$272,587	\$0	\$0	\$0	\$272,587		\$272,587
Pathway Communications	PO	Purchase Order - DocCams		\$1,044,371	\$0	\$0	\$0	\$1,044,371		\$1,044,371
Lightspeed	PO	Purchase Order - Sound Amplification		\$1,131,342	\$0	\$0	\$0	\$1,131,342		\$1,131,342
Logical Choice / Saturn Elec	PO	Purchase Order - 640 Tables		\$303,820	\$0	\$0	\$0	\$303,820		\$303,820
Concepts School & Office Furn.	PO	Purchase Order - 600 Tables		\$143,968	\$0	\$0	\$0	\$143,968		\$143,968
Arenson Office Furniture	PO	Purchase Order - Stools		\$150,614	\$0	\$0	\$0	\$150,614		\$150,614
Arey Jones	PO	Purchase Order - Tchr Tablets		\$1,933,741	\$0	\$0	\$0	\$1,933,741		\$1,933,741
Mobile Mini Rentals	PO	Purchase Order - Storage Containers		\$78,000	\$0	\$0	-\$46,734	\$31,266		\$31,266
SDUSD	RS0357	HazMat Monitoring		\$10,000	\$0	\$0	\$0	\$10,000		\$0
Estimate to Complete		Year 2: Interactive Suite		\$0	\$0	\$0	\$0	\$0		\$0
TEACHER TRAINING 2010/2011	\$0	\$0	\$0	\$315,000	\$0	\$0	-\$110,000	\$205,000	-\$205,000	\$204,500
Logical Choice	PS90-959-02	Year 2: Teacher Training NTP#1 - 11		\$315,000	\$0	\$0	-\$110,000	\$205,000		\$204,500
Phase Total:	\$40,298,963	\$0	\$40,298,963	\$49,053,324	\$121,143	\$0	-\$5,992,903	\$43,181,564	-\$2,882,601	\$41,627,352
PROJECT: AVTECH 3 Interactive Suite 2011/2012										
STUDENT NETBOOKS 2011/2012	\$12,743,131	\$0	\$12,743,131	\$15,550,435	\$0	\$0	\$668,407	\$16,218,842	-\$3,475,711	\$10,094,791
SDUSD	RS	Computer Cart Security		\$134,250	\$0	\$0	\$0	\$134,250		\$0
Arey Jones	PO	Purchase Order - LOGO netbooks		\$1,637,807	\$0	\$0	\$0	\$1,637,807		\$1,637,807
Golden Star Tech	PO	Purchase Order - Printers		\$139,188	\$0	\$0	\$0	\$139,188		\$139,188
Apple Inc.	PO	Purchase Order - iPads & Carts		\$13,348,435	\$0	\$0	\$0	\$13,348,435		\$8,172,594
Apple Inc.	PO	Purchase Order -Application Vouchers		\$8,500	\$0	\$0	\$0	\$8,500		\$6,000
Arey Jones	PO	Purchase Order - iPad protective covers		\$260,355	\$0	\$0	\$0	\$260,355		\$129,392
Various	PO	Purchase Order - Apple TV cable kits		\$21,900	\$0	\$0	\$21,987	\$43,887		\$9,810
Estimate to Complete		Year 3: Student Netbooks & Printers		\$0	\$0	\$0	\$646,420	\$646,420		\$0
i21 SYSTEM COMPONENTS 2011/2012	\$27,693,116	\$0	\$27,693,116	\$17,930,806	\$0	\$0	-\$2,787,004	\$15,143,802	\$12,549,314	\$14,432,551
Mesquita & Associates	P89-031-Yr3	Yr 3 Design: Region 4		\$99,801	\$0	\$0	\$0	\$99,801		\$98,751



BUDGET vs. COMMITMENTS SUMMARY (by Budget Category, Phase Account)

Date/Time: 11/28/12 --10:24 am	Original Budget	Approved ROC	Current Budget	Original Commitment	Approved Changes	Pending Changes	Estimate to Complete	Cost at Completion	Variance	Cost-to-Date
	A	B	C=A+B	D	E	F	G	H=D+E+F+G	I=C-H	J
JCJ Architecture	P89-033-Yr3	Yr 3 Design: Region 3		\$126,405	\$0	\$0	\$0	\$126,405		\$126,405
Delawie Wilkes Rodregues Barker	P89-040-Yr3	Yr 3 Design: Region 1		\$104,149	\$0	\$0	\$0	\$104,149		\$104,149
IBI Group	P89-044-Yr3	Yr 3 Design: Region 2		\$125,096	\$0	\$0	\$0	\$125,096		\$125,096
Southland Electric	CS90-0757	IDIQ Reg.1 - Interactive Classroom Integration		\$1,309,744	\$0	\$0	-\$780,055	\$529,689		\$528,996
Saturn Electric	CS90-0758	IDIQ Reg.2 - Interactive Classroom Integration		\$1,134,710	\$0	\$0	-\$449,612	\$685,098		\$685,098
Logical Choice	CS90-0759	IDIQ Reg.3 - Interactive Classroom Integration		\$1,183,822	\$0	\$0	-\$662,976	\$520,846		\$520,846
Logical Choice	CS90-0760	IDIQ Reg.4 - Interactive Classroom Integration		\$1,264,883	\$0	\$0	-\$791,109	\$473,774		\$473,774
Precision Electric	CS11-1012-29	IDIQ Reg 4 - Gompers & O'Farrell Interactive		\$112,053	\$0	\$0	-\$60,361	\$51,692		\$51,692
SDUSD	RS	Classroom Installation by PPO		\$437,000	\$0	\$0	\$0	\$437,000		\$0
SDUSD	RS	PPO Constructed AV Cabinets		\$189,490	\$0	\$0	\$0	\$189,490		\$0
Lightspeed Technologies	PO	Purchase Order - Sound Amplification		\$803,848	\$0	\$0	\$0	\$803,848		\$803,848
Arenson Office Furniture	PO	Purchase Order - Stools		\$116,459	\$0	\$0	\$0	\$116,459		\$113,054
Concepts School & Office Furn.	PO	Purchase Order - Table		\$208,598	\$0	\$0	\$0	\$208,598		\$208,598
Logical Choice	PO	Purchase Order - Interactive Whiteboards		\$5,949,515	\$0	\$0	\$0	\$5,949,515		\$5,927,325
Logical Choice	PO	Purchase Order - Ext'd Warranty Yr1&2 IWBS		\$2,263,394	\$0	\$0	\$0	\$2,263,394		\$2,215,388
Pathway Communications	PO	Purchase Order - Document Camera		\$461,013	\$0	\$0	\$0	\$461,013		\$461,013
Tech Depot	PO	Purchase Order - DVD		\$195,707	\$0	\$0	\$0	\$195,707		\$195,707
Arey Jones	PO	Purchase Order - Tchr Tablets		\$1,261,349	\$0	\$0	\$0	\$1,261,349		\$1,261,349
Arey Jones	PO	Purchase Order - SpEd Tchr Tablets		\$405,330	\$0	\$0	\$0	\$405,330		\$403,912
SDUSD	PO	Purchase Order - Tablet Software		\$83,440	\$0	\$0	\$0	\$83,440		\$83,440
Mobile Mini	PO	Purchase Order - Storage Container		\$78,000	\$0	\$0	-\$42,891	\$35,109		\$35,109
Aztec	PO	Purchase Order - 40' Container		\$1,500	\$0	\$0	\$0	\$1,500		\$1,500
SDUSD	RS	Montgomery MS Islands		\$5,000	\$0	\$0	\$0	\$5,000		\$0
SDUSD	RS	Key Repairs		\$3,000	\$0	\$0	\$0	\$3,000		\$0
GM Renovations, Inc.	CS12-0460-DP	Marston MS Relocate Science Islands		\$7,500	\$0	\$0	\$0	\$7,500		\$7,500
Estimate to Complete		Year 3: Interactive Suite		\$0	\$0	\$0	\$0	\$0		\$0
TEACHER TRAINING 2011/2012	\$0	\$0	\$0	\$315,000	\$0	\$0	-\$177,000	\$138,000	-\$138,000	\$138,000
Logical Choice	PS90-959-02	Year 3: Teacher Training NTP# 12 - 21		\$315,000	\$0	\$0	-\$177,000	\$138,000		\$138,000
Phase Total:	\$40,436,247	\$0	\$40,436,247	\$33,796,241	\$0	\$0	-\$2,295,596	\$31,500,644	\$8,935,603	\$24,665,342
PROJECT: AVTECH 4 Interactive Suite 2012/2013										
STUDENT NETBOOKS 2012/2013	\$5,756,395	\$0	\$5,756,395	\$292,658	\$0	\$0	\$7,055,127	\$7,347,785	-\$1,591,390	\$0
SDUSD	RS	Computer Cart Security		\$71,400	\$0	\$0	\$0	\$71,400		\$0
Golden Star Tech	PO	Purchase Order - Printers		\$221,258	\$0	\$0	\$0	\$221,258		\$0
Estimate to Complete		Year 4: Student Netbooks & Printers		\$0	\$0	\$0	\$7,055,127	\$7,055,127		\$0
i21 SYSTEM COMPONENTS 2012/2013	\$28,620,825	\$0	\$28,620,825	\$15,346,218	\$551	\$0	-\$847,160	\$14,499,609	\$14,121,216	\$6,856,898
JCJ Architecture	PS12-0979-01	Yr 4 Design Guide Update		\$10,000	\$0	\$0	\$0	\$10,000		\$10,000
IBI Group	PS12-0978-02/07	Yr 4 Additional Designs		\$3,612	\$551	\$0	\$0	\$4,163		\$301
Mesquita & Associates	PS12-0983-03/08	Yr 4 Additional Designs		\$6,868	\$0	\$0	\$0	\$6,868		\$6,428
JCJ Architecture	P89-033-Yr4	Yr 4 Design: Region 3		\$129,180	\$0	\$0	\$0	\$129,180		\$129,180
Delawie Wilkes Rodregues Barker	P89-040-Yr4	Yr 4 Design: Region 1		\$27,880	\$0	\$0	\$0	\$27,880		\$27,880



BUDGET vs. COMMITMENTS SUMMARY (by Budget Category, Phase Account)

Date/Time: 11/28/12 --10:24 am	Original Budget	Approved ROC	Current Budget	Original Commitment	Approved Changes	Pending Changes	Estimate to Complete	Cost at Completion	Variance	Cost-to-Date
	A	B	C=A+B	D	E	F	G	H=D+E+F+G	I=C-H	J
IBI Group	P89-044-Yr4	Yr 4 Design: Region 2		\$87,707	\$0	\$0	\$0	\$87,707		\$87,707
Mesquita & Associates	P89-031-Yr4	Yr 4 Design: Region 4		\$63,314	\$0	\$0	\$0	\$63,314		\$63,314
Southland Electric	CS90-0757	IDIQ Reg.1 - Interactive Classroom Integration		\$1,309,744	\$0	\$0	-\$719,413	\$590,331		\$372,162
Saturn Electric	CS90-0758	IDIQ Reg.2 - Interactive Classroom Integration		\$1,134,710	\$0	\$0	-\$403,010	\$731,700		\$111,770
Logical Choice	CS90-0759	IDIQ Reg.3 - Interactive Classroom Integration		\$1,183,822	\$0	\$0	-\$559,359	\$624,463		\$85,137
Logical Choice	CS90-0760	IDIQ Reg.4 - Interactive Classroom Integration		\$1,264,883	\$0	\$0	-\$667,968	\$596,915		\$12,649
SDUSD	RS	Classroom Installation by PPO		\$485,500	\$0	\$0	\$0	\$485,500		\$0
SDUSD	RS	PPO Constructed AV Cabinets		\$230,500	\$0	\$0	\$0	\$230,500		\$0
Lightspeed Technologies	PO	Purchase Order - Sound Amplification		\$786,994	\$0	\$0	\$14,698	\$801,692		\$719,189
Logical Choice	PO	Purchase Order - Interactive Whiteboards		\$6,403,207	\$0	\$0	\$0	\$6,403,207		\$4,534,723
Concepts School & Office	PO	Purchase Order - Tables		\$204,600	\$0	\$0	\$0	\$204,600		\$115,665
Arenson	PO	Purchase Order - Stools		\$130,708	\$0	\$0	\$0	\$130,708		\$109,413
Pathway Communications	PO	Purchase Order - Document Camera		\$457,875	\$0	\$0	\$6,192	\$464,067		\$356,926
Arey Jones	PO	Purchase Order - Teacher Tablets		\$1,279,927	\$0	\$0	\$0	\$1,279,927		\$22,933
SDUSD	PO	Purchase Order - Tchr Tablet Software		\$62,510	\$0	\$0	\$0	\$62,510		\$62,510
SDUSD	RS	Site Survey for Encoder Install		\$3,000	\$0	\$0	\$0	\$3,000		\$0
SDUSD	RS	Encoder install Roosevelt		\$1,500	\$0	\$0	\$0	\$1,500		\$0
SDUSD	RS	Central Fire-strobe		\$2,000	\$0	\$0	\$0	\$2,000		\$0
Division of State Architect	CHK001-007	DSA Checks		\$2,060	\$0	\$0	\$0	\$2,060		\$2,060
Aztec Technology Corp	PO	Purchase Order - Storage Container		\$1,616	\$0	\$0	\$0	\$1,616		\$0
Mobile Mini	PO	Purchase Order - Storage Container		\$72,500	\$0	\$0	\$0	\$72,500		\$26,952
Estimate to Complete		Year 4: Interactive Suite		\$0	\$0	\$0	\$1,481,700	\$1,481,700		\$0
TEACHER TRAINING 2012/2013	\$0	\$0	\$0	\$315,000	\$0	\$0	\$0	\$315,000	-\$315,000	\$7,000
Estimate to Complete		Year 4: Teacher Training NTP 22-		\$315,000	\$0	\$0	\$0	\$315,000		\$7,000
Phase Total:	\$34,377,220	\$0	\$34,377,220	\$15,953,876	\$551	\$0	\$6,207,968	\$22,162,394	\$12,214,826	\$6,863,898
PROJECT: AVTECH 5 Interactive Suite 2013/2014										
STUDENT NETBOOKS 2013/2014	\$8,130,122	\$0	\$8,130,122	\$0	\$0	\$0	\$5,205,860	\$5,205,860	\$2,924,262	\$0
Estimate to Complete		Year 5: Student Netbooks & Printers		\$0	\$0	\$0	\$5,205,860	\$5,205,860	\$5,205,860	\$0
i21 SYSTEM COMPONENTS 2013/2014	\$29,370,888	\$0	\$29,370,888	\$0	\$0	\$0	\$25,089,288	\$25,089,288	\$4,281,600	\$0
Estimate to Complete		Year 5: Interactive Suite		\$0	\$0	\$0	\$25,089,288	\$25,089,288	\$4,281,600	\$0
TEACHER TRAINING 2013/2014	\$0	\$0	\$0	\$0	\$0	\$0	\$315,000	\$315,000	-\$315,000	\$0
Estimate to Complete		Year 5: Teacher Training		\$0	\$0	\$0	\$315,000	\$315,000	-\$315,000	\$0
Phase Total:	\$37,501,010	\$0	\$37,501,010	\$0	\$0	\$0	\$30,610,147	\$30,610,147	\$6,890,863	\$0
AVTECH 5-Year Total:	\$198,826,694	\$0	\$198,826,694	\$141,455,521	-\$484,157	\$0	\$27,749,562	\$168,720,926	\$30,105,768	\$114,416,616



BUDGET vs. COMMITMENTS SUMMARY (by Budget Category, Phase Account)

	Original Budget	Approved ROC	Current Budget	Original Commitment	Approved Changes	Pending Changes	Estimate to Complete	Cost at Completion	Variance	Cost-to-Date
	A	B	C=A+B	D	E	F	G	H=D+E+F+G	I=C-H	J
PROJECT: Infrastructure and Components										
E-RATE ELIGIBLE SITES	\$17,289,621	\$0	\$17,289,621	\$12,774,420	\$133,447	\$3,171	\$6,669,427	\$19,580,465	-\$2,290,844	\$8,317,475
AT&T	P89-020-01	AT&T YR12 E-Rate Design		\$266,779	\$97,209	\$0	\$0	\$363,988		\$363,988
Vector	P89-027-01	Vector YR12 E-Rate Design		\$1,792,110	-\$3,008	\$0	\$0	\$1,789,102		\$1,789,102
Vector	P89-027-ER	Vector YR12 E-Rate Integration		\$3,794,962	-\$420,327	\$3,171	\$0	\$3,377,806		\$2,874,844
AT&T	P89-020-ER	AT&T YR12 E-Rate Integration		\$913,383	\$24,882	\$0	\$0	\$938,265		\$100
Vector	P89-027-NE	Vector YR12 Non E-Rate Integration		\$4,243,246	\$347,176	\$0	\$0	\$4,590,422		\$3,057,598
AT&T	P89-020-NE	AT&T YR12 Non E-Rate Integration		\$1,481,988	\$25,997	\$0	\$0	\$1,507,985		\$0
SGPA	P89-043-01	Electrical Upgrades Memorial/Promise		\$15,000	\$65,300	\$0	\$0	\$80,300		\$53,989
MVE	P89-045-01	Electrical Upgrades Farb/Keiller		\$15,000	-\$10,107	\$0	\$0	\$4,894		\$4,894
MVE	P89-045-02	Electrical Upgrades Farb/Keiller		\$56,900	\$6,325	\$0	\$0	\$63,225		\$0
Vertical V Testing Engineers	PO	Purchase Orders: UPS Testing Various Sites		\$49,517	\$0	\$0	\$0	\$49,517		\$49,517
Phoenix Direct	SV90-675-01	E-Rate Project Mailing		\$7,650	\$0	\$0	\$0	\$7,650		\$5,952
Phoenix Direct	SV90-675-02	E-Rate Project Mailing		\$2,783	\$0	\$0	\$0	\$2,783		\$1,890
SDUSD	RS001	Re-key locks @ Marston		\$15,000	\$0	\$0	\$0	\$15,000		\$0
SDUSD	RS002	Euclid BDF3 Low Voltage Circuits Relocate		\$4,000	\$0	\$0	\$0	\$4,000		\$0
SDUSD	RS003	Freeze Repair Water Pipe		\$500	\$0	\$0	\$0	\$500		\$0
DSA	CHK0001-0029	DSA Fees		\$115,602	\$0	\$0	\$0	\$115,602		\$115,602
Estimate to Complete		E-Rate Infrastructure, Comp. & Elec		\$0	\$0	\$0	\$6,669,427	\$0		\$0
NON E-RATE SITES	\$78,188,691	-\$1,401,328	\$76,787,363	\$8,660,517	-\$634,100	\$0	\$94,627,011	\$102,653,428	-\$25,866,065	\$6,157,340
AT&T	P89-020-02	Wireless, Year 1		\$1,841,992	\$0	\$0	\$0	\$1,841,992		\$1,841,992
AT&T	P89-020-XX	Wireless, Year 2		\$2,666,985	-\$415,251	\$0	\$0	\$2,251,734		\$1,650,673
Vector	P89-027-XX	Wireless, Year 3		\$1,717,608	-\$177,568	\$0	\$0	\$1,540,040		\$1,244,967
Vector	P89-027-XX	Wireless, Year 4		\$158,148	\$0	\$0	\$0	\$158,148		\$0
Vector	P89-027-64/65	Pt. Loma CTE Tech Integration		\$46,469	-\$11,514	\$0	\$0	\$34,955		\$34,955
AT&T	P89-020-119 -121	Innovation, Millennial Tech, Muir		\$509,561	\$9,209	\$0	\$0	\$518,770		\$334,044
AT&T	P89-020-127/135	Year 14 Engineering Svs		\$267,916	\$6,750	\$0	\$0	\$274,666		\$0
Vector	P89-027-85/99	Year 14 Engineering Svs		\$429,250	-\$45,726	\$0	\$0	\$383,524		\$89,147
AT&T	P89-020-ER	AT&T E-Rate Integration YR14: NTP 147-151		\$19,852	\$0	\$0	\$0	\$19,852		\$0
AT&T	P89-020-NE	AT&T Non E-Rate YR14 NTP 147-151		\$7,200	\$0	\$0	\$0	\$7,200		\$0
Vector	P89-027-42/75	Kearny Tech Integration		\$995,536	\$0	\$0	\$0	\$995,536		\$961,562
Estimate to Complete		Non E-Rate Tech Components & Infrastructure		\$0	\$0	\$0	\$94,627,011	\$94,627,011		\$0
DATA CENTER 1 - SERVERS	\$0	\$0	\$0	\$1,395,885	-\$374,224	\$0	\$448,385	\$1,470,046	-\$1,470,046	\$1,021,661
Nexus	PO#151201	Servers & Equip		\$1,395,885	-\$374,224	\$0	\$0	\$1,021,661		\$1,021,661
Estimate to Complete		DC1 Servers		\$0	\$0	\$0	\$448,385	\$448,385		\$0
DATA CENTER 1 - INFRASTRUCTURE	\$0	\$0	\$0	\$329,059	\$252,409	\$0	\$918,533	\$1,500,000	-\$1,500,000	\$285,592
DEC Engineers, Inc.	PS11-0369-06	Data Center1 Evaluation/Design		\$29,500	\$252,409	\$0	\$0	\$281,909		\$72,284
Ron's Electric	CS12-0147DPA	Purchase Order 158332		\$14,999	\$0	\$0	\$0	\$14,999		\$13,748
AT&T	PO159877	Cooling Components		\$153,001	\$0	\$0	\$0	\$153,001		\$153,001
Southland Electric	CS90-0757	Server Room Electrical		\$21,432	\$0	\$0	\$0	\$21,432		\$21,432



BUDGET vs. COMMITMENTS SUMMARY (by Budget Category, Phase Account)

Date/Time: 11/28/12 --10:24 am	Original Budget	Approved ROC	Current Budget	Original Commitment	Approved Changes	Pending Changes	Estimate to Complete	Cost at Completion	Variance	Cost-to-Date
	A	B	C=A+B	D	E	F	G	H=D+E+F+G	I=C-H	J
Graybar	PO#160899	Server Rm Chiller Curtains		\$8,964	\$0	\$0	\$0	\$8,964		\$8,964
Graybar	PO#162504	Triad Floors		\$16,163	\$0	\$0	\$0	\$16,163		\$16,163
SDUSD	RS001	PPO - Plumbing, Carpentry & Cooling		\$85,000	\$0	\$0	\$0	\$85,000		\$0
Estimate to Complete		DC1 Infrastructure		\$0	\$0	\$0	\$918,533	\$918,533		\$0
Phase Total:	\$95,478,312	-\$1,401,328	\$94,076,984	\$23,159,881	-\$622,468	\$3,171	\$102,663,355	\$125,203,939	-\$31,126,955	\$15,782,068
PROJECT: Data Center 2 @ Serra HS										
DATA CENTER 2 - Soft Costs	\$1,414,227	\$706,173	\$2,120,400	\$651,398	\$946,222	\$0	\$1,328,158	\$2,925,778	-\$805,378	\$1,446,643
DMJM (AECOM)	P56-002-15	Data Center: Design		\$450,000	\$941,823	\$0	\$0	\$1,391,823		\$1,254,142
BRG Consulting Inc.	P89-021-08	Serra HS Data Ctr - Environmental		\$26,374	-\$711	\$0	\$0	\$25,663		\$25,663
BRG Consulting Inc.	PS89-218-05	Accoustical Construction Assessment		\$3,080	\$0	\$0	\$0	\$3,080		\$3,015
DMJM (AECOM)	P56-002-19	Data Center: Network Design & Plan		\$106,080	\$0	\$0	\$0	\$106,080		\$105,739
DMJM (AECOM)	PS11-0453-28	Data Center: CMAA		\$2,700	\$0	\$0	\$0	\$2,700		\$2,700
SDG&E	CHK001	SDG&E Fees		\$38,642	\$0	\$0	\$0	\$38,642		\$38,642
SDG&E	CHK002	SDG&E Fees		\$5,090	\$0	\$0	\$0	\$5,090		\$5,090
SDG&E	CHK003	State Water Resources Control Board		\$427	\$0	\$0	\$0	\$427		\$427
URS Corp	PO 127521	Value Engineering		\$10,728	\$0	\$0	\$0	\$10,728		\$10,728
DMJM (AECOM)	PS11-0453-26	Bid Cost Estimate		\$7,780	\$5,110	\$0	\$0	\$12,890		\$0
Crisp Enterprises, Inc.	PO 134186	Reprographics Svs		\$497	\$0	\$0	\$0	\$497		\$497
Estimate to Complete		Data Center: Soft Costs plus Contingency		\$0	\$0	\$0	\$1,328,158	\$1,328,158		\$0
DATA CENTER 2 - Construction	\$5,634,090	\$3,549,151	\$9,183,241	\$9,313,000	-\$322	\$0	\$578,744	\$9,891,422	-\$708,181	\$2,127,676
Soltek Pacific	CS12-0263	Data Center Building Construction		\$9,313,000	-\$322	\$0	\$0	\$9,312,678		\$2,127,676
Estimate to Complete		Data Center: Construction		\$0	\$0	\$0	\$578,744	\$578,744		\$0
DATA CENTER 2 - Components / FF&E	\$11,835,172	-\$4,255,324	\$7,579,848	\$0	\$0	\$0	\$6,066,289	\$6,066,289	\$1,513,559	\$0
Estimate to Complete		Data Center: Components & FF&E		\$0	\$0	\$0	\$6,066,289	\$6,066,289		\$0
Phase Total:	\$18,883,489	\$0	\$18,883,489	\$9,964,398	\$945,900	\$0	\$7,973,191	\$18,883,489	\$0	\$3,574,319
PROJECT: PMO										
PMO	\$31,732,755	\$0	\$31,732,755	\$11,854,431	\$0	\$0	\$19,878,324	\$31,732,755	\$0	\$11,854,431
Purchase Orders		PMO		\$11,854,431	\$0	\$0	\$19,878,324	\$31,732,755		\$11,854,431
Phase Total:	\$31,732,755	\$0	\$31,732,755	\$11,854,431	\$0	\$0	\$19,878,324	\$31,732,755	\$0	\$11,854,431
PROGRAM TOTAL:	\$344,921,250	-\$1,401,328	\$343,519,922	\$186,434,231	-\$160,724	\$3,171	\$158,264,432	\$344,541,109	-\$1,021,187	\$145,627,435