



< \$200K
\$ 200K - \$1M
\$1M - \$5 M
\$5M - \$10M
> \$10M

Project Management Report Contract Awards

		Type	AWARDED		Architect NTP	Design Phase	DSA Start	DSA App. Letter	Bid Opening	NTP / BOE Award
			BID Estimate							
Capital Bond - 2014 Projects										
1	93320001.1	Claremont HS: Academy of Business & Technology (AOBT)	CTE-DBB	\$5,786,193	09/24/10 A	DSA Approved	10/03/11 A	04/26/12 A	01/30/14 A	03/11/14 A
2	90800051.1	Dana MS: Turf Baseball Field	MOD-IDIQ	\$1,392,113	01/13/14 A					03/26/14 A
3	90910001.1	Emerson Bandini ES: New Synthetic Turf	MOD-IDIQ	\$406,819	03/27/14 A					03/28/14 A
4	91190002.1	Fulton ES: New Synthetic Turf	MOD-IDIQ	\$674,253	04/01/14 A					03/31/14 A
5	93560001.1	San Diego HS: SciTech Biomedical Sciences	CTE-DBB	\$1,800,000	10/08/10 A	DSA Approved	06/21/13 A	12/31/13 A	03/24/14 A	04/29/14 A
6	FS005.1	Bell MS: WSM Project	MOD-DBB	\$19,734,800	04/30/07 A	DSA Approved	09/13/11 A	09/05/12 A	04/16/14 A	05/13/14 A
7	S0321.1	Pershing MS: WSM Project	MOD-DBB	\$14,768,114	01/25/11 A	DSA Approved	07/16/13 A	12/16/13 A	04/15/14 A	05/13/14 A
8	93550006.1	University City HS: Athletic Facilities & Parking Lot	MOD-DBB	\$16,962,000	09/22/10 A	DSA Approved	10/01/13 A	10/01/14 A	04/22/14 A	05/27/14 A
9	90950002.2	Euclid ES: Special Ed Remodel	MOD-DBB	\$273,000	11/01/12 A	DSA Approved	10/02/13 A	02/28/14 A	04/22/14 A	06/10/14 A
10	90730002.1	Crown Point ES: Move 1 Relo from MBHS	MOD-IDIQ	\$88,700		DSA Approved	05/06/14 A	05/06/14 A	06/18/14 A	07/29/14 A
11	92000051.1	Salk ES: Solar Panel Carport	MOD-DBB	\$1,060,000	05/07/13 A	DSA Approved	01/09/14 A	02/13/14 A	05/29/14 A	07/29/14 A
12	92550002.1	Sessions ES: Move 1 Relo from MBHS	MOD-IDIQ	\$92,600	02/10/14 A	DSA Approved	05/15/14 A	05/15/14 A	06/18/14 A	07/29/14 A
13	91790052.1	Loma Portal ES: F&I Small ST Play Field	MOD-IDIQ	\$308,400	06/09/14 A					08/13/14 A
14	S0093.2	Encanto ES: Site Modernization	MOD-DBB	\$8,639,000	09/28/09 A	DSA Approved	09/12/13 A	02/18/14 A	07/17/14 A	09/09/14 A
15	92970051.1	Whittier ES: All Weather Play Surface Field	MOD-IDIQ	<\$200K						10/01/14
16	93020052.1	Bell MS: All Weather Play Surface Field	MOD-IDIQ	<\$200K						11/12/14
17	93020051.1	Bell MS: F&I Typical 6200sf ST Field	MOD-IDIQ	\$200K - \$1M						11/12/14
18	93190030.1	O'Farrell Charter New Buildings	NS-DBB	> \$10M		DSA Approved	06/10/13 A	05/22/14 A	10/02/14	11/18/14
19	93240003.1	Roosevelt MS: Interim Housing Project	MOD-DBB	<\$200K	11/19/13 A	Design Development				11/24/14
20	93550006.2	University City HS: Turf Fields	MOD-IDIQ	\$200K - \$1M	07/12/13 A	DSA Approved	12/05/13 A	02/14/14 A		12/05/14
Capital Bonds - 2014 Total:				\$90,994,002						

		Type	AWARDED		Architect NTP	Design Phase	DSA Start	DSA App. Letter	Bid Opening	NTP / BOE Award
			BID Estimate							
Capital Bond - 2015 Projects										
21	DATA1.1	DC-1 @ Ed Center Server Room Equipment Installation Phase 2	Tech-DBB	\$1M - \$5M	01/13/12 A					02/02/15
22	93420004.1	La Jolla HS: Stadium Project	MOD-DBB	\$5M - \$10M	05/17/11 A	DSA Review	01/31/14 A	11/05/14	01/08/15	02/10/15
23	93420004.2	La Jolla HS: Track and Field Project	MOD-IDIQ	\$1M - \$5M	08/23/11 A	DSA Review	01/31/14 A	09/02/14		02/10/15
24	S9319.1	O'Farrell Community School: WSM Project	MOD-DBB	\$5M - \$10M	11/09/10 A	DSA Review	04/18/14 A	10/20/14	01/27/15	02/10/15
25	93190003.1	O'Farrell ES: Track and Field	MOD-IDIQ	\$1M - \$5M	04/01/14 A	Pre-Schematic Design				02/10/15
26	93340003.1	Crawford HS: Stadium and Sports Facility Improvements	MOD-DBB	> \$10M	11/12/10 A	DSA Approved	11/06/13 A	06/11/14 A	01/15/15	02/24/15
27	93340003.2	Crawford HS: Track and Field Project	MOD-IDIQ	\$1M - \$5M	05/07/13 A	DSA Approved	11/06/13 A	06/11/14 A		03/02/15
28	90070051.1	Angier ES: Restroom ADA Upgrades	MOD-PPQ	<\$200K		Pre-Schematic Design	01/06/15	02/03/15		05/04/15
29	91350051.1	Hamilton ES: Turf Field	MOD-IDIQ	\$200K - \$1M			02/26/15	03/27/15		05/25/15
30	90230052.1	Barnard @ Bayview Terrace ES: WSM Phase II Relos	MOD-DBB	\$200K - \$1M	03/03/14 A	Pre-Schematic Design	02/10/15	03/10/15	05/01/15	06/09/15
31	90090051.1	Audubon ES: Turf Field	MOD-IDIQ	\$1M - \$5M	04/27/11 A	DSA Review	06/30/14 A	03/26/15		07/14/15
32	90090050.1	Audubon ES: WSM	MOD-DBB	\$1M - \$5M	04/27/11 A	DSA Review	06/30/14 A	03/25/15	05/15/15	07/14/15
33	93260050.1	Taft MS: WSM	MOD-DBB	> \$10M	04/27/11 A	DSA Review	06/27/14 A	03/26/15	06/22/15	07/14/15
34	93160002.1	Montgomery MS: Restroom ADA Upgrades	MOD-DBB	\$200K - \$1M	10/19/12 A	DSA Approved	03/05/13 A	03/27/13 A	06/22/15	07/21/15
35	FS008.1	Clark MS: WSM Project	MOD-DBB	> \$10M	01/08/07 A	Construction Documents	08/05/14 A	01/07/15	04/29/15	07/28/15
36	93490004.1	Mira Mesa HS: Culinary Arts	CTE-DBB	\$1M - \$5M	07/01/13 A	DSA Review	06/27/14 A	12/15/14	06/01/15	07/28/15
37	93260052.1	Taft MS: Turf Field	MOD-IDIQ	\$1M - \$5M	04/27/11 A	Construction Documents	09/02/14	05/05/15		08/11/15
38	90800052.1	Dana MS: Baseball Field Upgrade Phase II	MOD-IDIQ	<\$200K	08/19/14 A	Schematic Design	01/20/15	08/19/15		09/08/15
39	91300051.1	Joyner ES: Ocean Discovery	MOD-DBB	\$1M - \$5M	09/18/13 A	Construction Documents	01/22/15	07/30/15	08/31/15	10/06/15
40	SOLCARPT.1	Solar Carport Project	ADD-DBB	\$1M - \$5M	01/09/14	Project Assessment	12/16/14	07/08/15	08/27/15	10/13/15
41	90590051.1	Wilson MS: Reality Changers Phase I	NS-DBB	\$200K - \$1M	02/10/14	Project Assessment	01/20/15	08/07/15	09/29/15	11/10/15
42	90130050.1	Balboa ES: WSM	MOD-DBB	\$5M - \$10M	08/16/13 A	Design Development	02/17/15	08/17/15	11/10/15	12/08/15
43	93660002.1	Henry HS: Academy of Engineering & Design (AOED)	CTE-DBB	\$200K - \$1M	01/13/14 A	Schematic Design	04/28/15	09/16/15	10/22/15	12/08/15
Capital Bonds - 2015 Total:				\$90,935,020						

		Type	AWARDED		Architect NTP	Design Phase	DSA Start	DSA App. Letter	Bid Opening	NTP / BOE Award
			BID Estimate							
Capital Bond - 2016 Projects										
44	S9127.1	Grant K-8: WSM Phase I	MOD-DBB	\$5M - \$10M	08/13/13 A	Construction Documents	02/23/15	09/10/15	11/04/15	01/12/16
45	93170050.1	Muirlands MS: WSM	MOD-DBB	\$5M - \$10M	09/21/11 A	Construction Documents	01/13/15	09/03/15	11/12/15	01/12/16
46	93560003.4	San Diego HS: Stadium and Sports Facility Improvements	MOD-DBB	\$1M - \$5M	09/28/10 A	Pre-Schematic Design	03/31/15	10/09/15	11/18/15	01/26/16
47	93380051.1	Hoover HS: 3 Story Classroom Bldg & Theater	MOD-DBB	> \$10M	03/05/14 A	Schematic Design	05/07/15	11/10/15	01/06/16	02/23/16
48	93160050.1	Montgomery MS: WSM	MOD-DBB	> \$10M	05/06/14 A	Pre-Schematic Design	04/16/15	10/05/15	01/08/16	02/23/16
49	S0438.1	New Dawn/Riley: WSM Project	MOD-DBB	\$5M - \$10M	03/26/14 A	Pre-Schematic Design	05/27/15	11/25/15	01/04/16	03/02/16
50	S0181.1	Longfellow ES: WSM	MOD-DBB	> \$10M	10/07/11 A	Pre-Schematic Design	06/10/15	12/02/15	01/08/16	03/08/16



< \$200K
\$ 200K - \$1M
\$1M - \$5 M
\$5M - \$10M
> \$10M

Project Management Report Contract Awards

ID	Project Name	Type	Estimate	Start	Phase	06/10/15	12/01/15	01/25/16	03/08/16
51	93120050.1 Mann MS: WSM Phase 1	MOD-DBB	> \$10M	02/13/14 A	Pre-Schematic Design				
52	93590003.1 Scripps Ranch HS: New Building	MOD-DBB	\$5M - \$10M	05/22/14 A	Pre-Schematic Design	06/10/15	12/01/15	01/25/16	03/08/16
53	93590050.1 Scripps Ranch HS: WSM	MOD-DBB	\$5M - \$10M	02/13/14 A	Pre-Schematic Design	06/10/15	12/01/15	01/25/16	03/08/16
54	S0076.1 Magnolia @ Cleveland: WSM	MOD-DBB	\$1M - \$5M	05/01/14	Project Assessment	04/09/15	01/07/16	02/16/16	04/12/16
55	TURF1.1 Various Sites: Year-1 Syn. Turf Program	MOD-IDIQ	\$5M - \$10M	01/30/14	Project Assessment	07/30/15	12/30/15		04/12/16
56	S0747.1 Gompers MS Charter @ Gompers West: WSM Project and Joint-Use Field	MOD-DBB	\$5M - \$10M	09/23/11	Project Assessment	08/17/15	02/08/16	04/04/16	05/10/16
57	93410050.1 Millennial Tech: WSM	MOD-DBB	\$5M - \$10M	09/24/10 A	Pre-Schematic Design	07/10/15	02/03/16	03/25/16	05/10/16
58	TURF2.1 Various Sites: Year-2 Syn. Turf Program	MOD-IDIQ	\$5M - \$10M	05/14/14	Project Assessment	09/09/15	02/10/16		05/10/16
59	91360050.1 Hancock ES: WSM	MOD-DBB	\$1M - \$5M	07/21/11 A	Schematic Design	07/13/15	03/10/16	05/05/16	06/14/16
60	92060050.1 Miller ES: WSM	MOD-DBB	\$1M - \$5M	07/21/11 A	Schematic Design	07/13/15	03/10/16	05/05/16	06/14/16
61	93420051.1 La Jolla HS: BioTech Bldg	MOD-DBB	\$5M - \$10M	01/02/14 A	Pre-Schematic Design	07/22/15	03/23/16	05/12/16	06/28/16
62	AQUACNTR.1 Various Sites Research JUA w/YMCA for swimming pools & related facilities	ADD-DBB	\$1M - \$5M	10/01/14	Project Assessment	10/21/15	03/24/16	05/13/16	06/28/16
63	0349A.2 Mira Mesa HS: Stadium Improvements	MOD-DBB	\$5M - \$10M	10/18/10 A	Pre-Schematic Design	09/03/15	04/28/16	06/23/16	08/09/16
64	S9320.1 Pacific Beach MS: WSM Project	MOD-DBB	> \$10M	04/07/14 A	Pre-Schematic Design	10/09/15	05/04/16	06/24/16	08/09/16
65	S9003.1 Adams ES: WSM Project	MOD-DBB	> \$10M	04/04/14 A	Schematic Design	07/06/15	04/05/16	07/06/16	09/13/16
66	S9332.1 Claremont HS: Site Modernization Project	MOD-DBB	> \$10M	10/08/10 A	Construction Documents	10/01/14	05/01/15	07/22/16	09/13/16
67	91850051.1 Perkins ES: Land Acq Project	NS-DBB	> \$10M	07/01/14	Project Assessment	11/20/15	06/15/16	08/05/16	09/27/16
68	93520002.2 Morse HS: New Classroom Building Project Schedule	MOD-DBB	\$5M - \$10M	06/20/14 A	Pre-Schematic Design	01/19/16	07/15/16	09/06/16	10/25/16
69	90230050.1 Barnard @ Bayview Terrace ES: WSM Phase III	MOD-DBB	\$1M - \$5M	12/16/14	Project Assessment	01/07/16	07/28/16	09/19/16	11/08/16
70	93340050.1 Crawford HS: WSM	NS-DBB	> \$10M	08/05/14 A	Pre-Schematic Design	12/30/15	08/03/16	09/23/16	11/08/16
71	93340001.1 Crawford HS: IDEA - Sustainable Technologies	CTE-DBB	\$1M - \$5M	10/07/14	Pre-Schematic Design	12/30/15	08/03/16	09/23/16	11/08/16
72	93040050.1 Correia MS: Sports Complex	MOD-DBB	\$5M - \$10M	05/07/13 A	Pre-Schematic Design	02/29/16	08/26/16	10/18/16	12/13/16
Capital Bonds - 2016 Total:			\$284,689,482						

Capital Bond - 2017 Projects

ID	Project Name	Type	AWARDED		Design Phase	DSA Start	DSA App. Letter	Bid Opening	NTP / BOE Award
			BID Estimate	Architect NTP					
73	S9111.1 Iftin Charter School @ Jackson: WSM-A Project	MOD-DBB	\$5M - \$10M	08/01/14	Project Assessment	03/14/16	09/19/16	11/08/16	01/10/17
74	S9355.2 University City HS: Site Modernization Project	MOD-DBB	\$5M - \$10M	05/09/11 A	DSA Review	05/16/14 A	02/28/15	11/16/16	01/10/17
75	93290001.1 Wilson MS: Major Site Rebuild Project	NS-DBB	\$5M - \$10M	11/15/13 A	Pre-Schematic Design	11/17/15	10/10/16	12/19/16	02/14/17
76	93570001.1 Serra HS: New Classroom Building Project	MOD-DBB	\$5M - \$10M	09/28/10 A	Pre-Schematic Design	03/31/16	10/13/16	01/18/17	02/28/17
77	93460050.1 Madison HS: WSM	MOD-DBB	> \$10M	04/08/15	Project Assessment	06/21/16	01/06/17	03/06/17	04/11/17
78	93500050.1 Mission Bay HS: WSM	MOD-DBB	> \$10M	12/14/10 A	Pre-Schematic Design	03/29/16	12/27/16	02/15/17	04/11/17
79	93360002.3 Henry HS: Practice Field	MOD-DBB	\$200K - \$1M	08/01/16	Project Assessment			04/18/17	05/23/17
80	93360002.1 Henry HS: Stadium and Sports Facility Improvements	MOD-DBB	\$5M - \$10M	04/21/10 A	DSA Approved	06/07/12 A	09/30/14 A	04/18/17	05/23/17
81	93360050.1 Henry HS: WSM Phase II	MOD-DBB	> \$10M	11/01/13 A	Schematic Design	08/28/15	03/24/16	04/28/17	06/13/17
82	93490050.1 Mira Mesa HS: WSM	MOD-DBB	> \$10M	05/18/15	Project Assessment	08/23/16	03/08/17	05/09/17	06/27/17
83	S9037.1 Einstein Academy @ Brooklyn: WSM Project	MOD-DBB	\$1M - \$5M	08/01/14	Project Assessment	07/17/15	04/19/16	06/02/17	07/11/17
84	93560050.1 San Diego HS: WSM	MOD-DBB	> \$10M	05/08/09 A	Pre-Schematic Design	10/14/16	04/07/17	05/30/17	07/11/17
85	93070050.1 CPMA @ Kroc MS: WSM Phase II	MOD-DBB	> \$10M	10/15/14	Project Assessment	09/23/15	04/18/16	06/27/17	08/08/17
86	91880050.1 I-Middle @ MacDowell: WSM	MOD-DBB	\$5M - \$10M	06/25/14 A	Pre-Schematic Design	09/22/15	04/15/16	06/20/17	08/08/17
87	91770050.1 Logan ES: WSM	MOD-DBB	\$1M - \$5M	08/03/15	Project Assessment	07/12/16	02/03/17	06/20/17	08/08/17
88	93520050.1 Morse HS: WSM	MOD-DBB	> \$10M	04/02/12 A	Pre-Schematic Design	10/03/16	05/12/17	07/07/17	08/22/17
89	93380052.1 Hoover HS: New Athletic Joint Use	MOD-DBB	\$1M - \$5M	12/02/15	Project Assessment	11/07/16	06/05/17	08/01/17	09/12/17
90	93380003.1 Hoover HS: Site Modernization Project	MOD-DBB	> \$10M	04/23/09 A	Construction Documents	11/10/14	06/05/15	08/01/17	09/12/17
91	92690050.1 Sunset View ES: WSM	MOD-DBB	\$1M - \$5M	08/10/15	Project Assessment	07/19/16	02/10/17	08/15/17	09/26/17
92	91190050.1 Fulton ES: WSM	MOD-DBB	\$1M - \$5M	07/31/15	Project Assessment	07/11/16	02/02/17	08/22/17	10/10/17
93	93400050.1 Kearny HS: WSM	MOD-DBB	> \$10M	05/20/15	Project Assessment	09/20/16	04/11/17	08/30/17	10/10/17
94	92270050.1 Pacific Beach ES: WSM	MOD-DBB	\$1M - \$5M	07/31/15	Project Assessment	07/11/16	02/02/17	08/22/17	10/10/17
95	93040051.1 Correia MS: WSM	MOD-DBB	\$5M - \$10M	08/10/15	Project Assessment	07/19/16	12/16/16	09/12/17	10/24/17
96	S0315.1 Memorial & King Chavez Academies @ Memorial: WSM project	MOD-DBB	\$5M - \$10M	09/24/10 A	Construction Documents	01/02/17	07/19/17	09/11/17	10/24/17
97	93250050.1 Standley MS: WSM	MOD-DBB	\$5M - \$10M	07/31/15	Project Assessment	07/11/16	02/02/17	09/12/17	10/24/17
98	92770050.1 Toler ES: WSM	MOD-DBB	\$1M - \$5M	07/31/15	Project Assessment	07/11/16	02/02/17	09/12/17	10/24/17
99	91470050.1 Holmes ES: WSM and Joint-Use Field	MOD-DBB	\$1M - \$5M	07/31/15	Project Assessment	07/11/16	02/02/17	09/25/17	11/14/17
100	93620050.1 Twain HS: WSM	MOD-DBB	\$5M - \$10M	07/31/15	Project Assessment	07/11/16	02/02/17	10/03/17	11/14/17
101	92840050.1 Vista Grande ES: WSM	MOD-DBB	\$1M - \$5M	07/31/15	Project Assessment	07/11/16	02/02/17	09/20/17	11/14/17
102	93420050.1 La Jolla HS: WSM	MOD-DBB	\$1M - \$5M	08/21/11 A	Pre-Schematic Design	08/18/16	04/12/17	10/31/17	12/12/17
103	90050050.1 Muir @ Anderson: WSM	MOD-DBB	\$5M - \$10M	07/31/15	Project Assessment	07/11/16	02/02/17	10/23/17	12/12/17
104	93540050.1 Point Loma HS: WSM	MOD-DBB	> \$10M	07/07/14 A	Pre-Schematic Design	07/11/16	02/02/17	10/16/17	12/12/17
Capital Bonds - 2017 Total:			\$286,947,653						



< \$200K
\$ 200K - \$1M
\$1M - \$5 M
\$5M - \$10M
> \$10M

Project Management Report Contract Awards

		AWARDED								
		Type	BID Estimate	Architect NTP	Design Phase	DSA Start	DSA App. Letter	Bid Opening	NTP / BOE Award	
Capital Bond - 2018 Projects										
105	91070050.1	Florence ES: WSM	MOD-DBB	\$1M - \$5M	07/31/15	Project Assessment	07/11/16	12/08/16	11/20/17	01/09/18
106	91570050.1	Johnson ES: WSM	MOD-DBB	\$1M - \$5M	07/31/15	Project Assessment	07/11/16	12/08/16	02/15/18	03/27/18
107	93240050.1	Roosevelt MS: WSM	MOD-DBB	\$5M - \$10M	08/10/15	Project Assessment	05/10/17	12/01/17	02/21/18	04/10/18
108	90070050.1	Angier ES WSM	MOD-DBB	\$1M - \$5M	08/03/15	Project Assessment	07/12/16	12/09/16	03/14/18	04/24/18
109	92970050.1	Whittier ES (Del Sol): WSM	MOD-DBB	\$1M - \$5M	07/31/15	Project Assessment	07/11/16	12/08/16	03/13/18	04/24/18
110	91150050.1	Freese ES: WSM	MOD-DBB	\$1M - \$5M	07/29/16	Project Assessment	07/10/17	01/31/18	03/23/18	05/08/18
111	S9365.1	Keiller Leadership Academy: WSM Project	MOD-DBB	\$5M - \$10M	08/03/15	Project Assessment	06/03/16	03/07/17	04/06/18	05/22/18
112	92890050.1	Webster ES: WSM	MOD-DBB	\$1M - \$5M	07/29/16	Project Assessment	07/10/17	12/07/17	04/11/18	05/22/18
113	91610050.1	Juarez ES: WSM	MOD-DBB	\$1M - \$5M	07/29/16	Project Assessment	07/10/17	01/31/18	04/16/18	06/12/18
114	93570050.1	Serra HS: WSM Project	MOD-DBB	\$5M - \$10M	09/28/10 A	Pre-Schematic Design	07/10/17	03/01/18	05/16/18	06/26/18
115	92830050.1	Valencia Park ES: WSM	MOD-DBB	\$1M - \$5M	07/29/16	Project Assessment	07/10/17	01/31/18	05/25/18	07/10/18
116	92950050.1	Whitman ES: WSM	MOD-DBB	\$5M - \$10M	10/07/11 A	Pre-Schematic Design	07/28/16	04/28/17	05/31/18	07/10/18
117	91710050.1	Lee ES: WSM	MOD-DBB	\$1M - \$5M	02/16/16	Project Assessment	04/05/17	10/23/17	06/12/18	07/24/18
118	91340050.1	Hage ES: WSM and Joint-Use Field	MOD-DBB	\$1M - \$5M	07/29/16	Project Assessment	07/10/17	01/31/18	07/05/18	08/14/18
119	90590003.1	Central ES: Major Site Rebuild Project	NS-DBB	\$1M - \$5M	01/15/14 A	Pre-Schematic Design	06/21/17	12/20/17	07/23/18	08/28/18
120	S9214.1	Harriet Tubman Village: WSM Project	MOD-DBB	\$1M - \$5M	08/03/15	Project Assessment	06/03/16	03/08/17	07/31/18	09/11/18
121	91430050.1	Hearst ES: WSM	MOD-DBB	\$1M - \$5M	07/29/16	Project Assessment	07/10/17	12/07/17	08/23/18	10/09/18
122	91490050.1	Horton ES: WSM	MOD-DBB	\$1M - \$5M	07/29/16	Project Assessment	07/10/17	01/31/18	08/27/18	10/09/18
123	91850050.1	Perkins ES: WSM and Joint-Use Field	MOD-DBB	> \$10M	07/29/16	Project Assessment	07/10/17	01/31/18	10/22/18	12/11/18
Capital Bonds - 2018 Total:				\$101,375,513						

		AWARDED								
		Type	BID Estimate	Architect NTP	Design Phase	DSA Start	DSA App. Letter	Bid Opening	NTP / BOE Award	
Capital Bond - 2019 Projects										
124	92740050.1	Tierrasanta ES: WSM	MOD-DBB	\$200K - \$1M	07/29/16	Project Assessment	07/10/17	01/31/18	01/23/19	03/12/19
125	S9299.1	Mt. Everest Academy @ Wiggin: WSM Project	MOD-DBB	\$1M - \$5M	08/01/16	Project Assessment	07/18/17	04/17/18	02/12/19	03/26/19
126	90550050.1	Carson ES: WSM	MOD-DBB	\$5M - \$10M	07/29/16	Project Assessment	07/10/17	01/31/18	04/18/19	05/28/19
127	9040.1	New Miramar Area Elementary: Schools Project	NS-DBB	> \$10M	05/31/17	Project Assessment	02/01/18	02/15/19	04/08/19	05/28/19
128	90950050.1	Euclid ES: WSM	MOD-DBB	\$1M - \$5M	08/28/17	Project Assessment	08/06/18	02/28/19	04/19/19	06/11/19
129	92350050.1	Penn ES: WSM	MOD-DBB	\$1M - \$5M	07/03/17	Project Assessment	07/26/18	02/20/19	04/29/19	06/11/19
130	91110050.1	Foster ES: WSM	MOD-DBB	\$1M - \$5M	06/13/16	Project Assessment	12/01/17	08/30/18	05/06/19	06/25/19
131	93270050.1	De Portola MS: WSM	MOD-DBB	\$1M - \$5M	08/10/15	Project Assessment	07/19/16	02/10/17	05/21/19	07/09/19
132	93110050.1	Lewis MS: WSM	MOD-DBB	\$1M - \$5M	08/10/15	Project Assessment	07/19/16	02/10/17	05/21/19	07/09/19
133	93670050.1	Farb MS: WSM	MOD-DBB	> \$10M	03/20/17	Project Assessment	03/19/18	10/05/18	06/11/19	07/23/19
134	91750050.1	Lindbergh/Schweitzer ES: WSM	MOD-DBB	> \$10M	08/10/15	Project Assessment	07/19/16	02/10/17	06/11/19	07/23/19
135	93120003.2	Mann MS: WSM Phase 2	NS-DBB	> \$10M	02/06/17	Project Assessment	01/19/18	08/09/18	06/03/19	07/23/19
136	93280050.1	Wangenheim MS: WSM	MOD-DBB	\$5M - \$10M	06/12/17	Project Assessment	05/18/18	12/11/18	06/10/19	07/23/19
137	91030050.1	Field ES: WSM and Joint-Use Field	MOD-DBB	\$1M - \$5M	08/10/15	Project Assessment	07/19/16	02/10/17	07/02/19	08/13/19
138	92910050.1	Wegeforth ES: WSM	MOD-DBB	\$1M - \$5M	08/10/15	Project Assessment	07/19/16	02/10/17	07/03/19	08/13/19
139	90610050.1	Chesterton ES: WSM	MOD-DBB	\$1M - \$5M	08/10/15	Project Assessment	07/19/16	02/10/17	07/17/19	08/27/19
140	90910050.1	Emerson/Bandini ES: WSM	MOD-DBB	\$5M - \$10M	10/10/10 A	Pre-Schematic Design	07/11/16	02/02/17	07/17/19	08/27/19
141	92230050.1	Oak Park ES: WSM	MOD-DBB	> \$10M	03/21/17	Project Assessment	07/02/18	03/19/19	07/17/19	08/27/19
142	90110050.1	Baker ES: WSM Project	MOD-DBB	\$5M - \$10M	02/06/07 A	Pre-Schematic Design	11/28/16	05/18/17	07/30/19	09/10/19
143	92100050.1	Miramar Ranch ES: WSM	MOD-DBB	\$1M - \$5M	04/27/11 A	Pre-Schematic Design	04/05/17	08/31/17	07/30/19	09/10/19
144	90780050.1	Dallard ES: WSM Project	MOD-DBB	\$1M - \$5M	08/01/16	Project Assessment	07/11/17	02/01/18	08/13/19	09/24/19
145	91050050.1	Fletcher ES: WSM	MOD-DBB	\$1M - \$5M	07/29/16	Project Assessment	07/10/17	01/31/18	08/08/19	09/24/19
146	91730050.1	Linda Vista ES: WSM	MOD-DBB	\$5M - \$10M	07/29/16	Project Assessment	07/10/17	01/31/18	08/08/19	09/24/19
147	90330050.1	Boone ES: WSM	MOD-DBB	\$1M - \$5M	07/29/16	Project Assessment	07/10/17	01/31/18	08/22/19	10/08/19
148	90770050.1	Curie ES: WSM	MOD-DBB	\$5M - \$10M	07/29/16	Project Assessment	07/10/17	01/31/18	08/20/19	10/08/19
149	S9079.1	Darnall Charter ES: WSM Project	MOD-DBB	\$1M - \$5M	08/01/16	Project Assessment	08/20/18	05/20/19	08/20/19	10/08/19
150	92010050.1	Hickman ES: WSM	MOD-DBB	\$1M - \$5M	07/29/16	Project Assessment	07/10/17	01/31/18	08/23/19	10/08/19
151	91990050.1	Mason ES: WSM	MOD-DBB	\$1M - \$5M	07/29/16	Project Assessment	07/10/17	01/31/18	09/06/19	10/08/19
152	91950050.1	Marshall ES: WSM	MOD-DBB	\$1M - \$5M	08/01/16	Project Assessment	07/11/17	02/01/18	09/06/19	10/22/19
153	91130050.1	Franklin ES WSM	MOD-DBB	\$1M - \$5M	06/01/15	Project Assessment	07/11/16	02/02/17	09/24/19	11/12/19
154	91560050.1	Jerabek ES: WSM	MOD-DBB	\$1M - \$5M	07/21/11 A	Pre-Schematic Design	07/17/17	02/07/18	09/24/19	11/12/19
155	92370050.1	Perry ES: WSM	MOD-DBB	\$1M - \$5M	06/01/15	Project Assessment	07/11/16	02/02/17	09/24/19	11/12/19
156	S9205.1	Promise ES @ Former Mead: WSM Project	MOD-DBB	\$1M - \$5M	08/01/16	Project Assessment	06/09/17	03/12/18	09/20/19	11/12/19
157	92850050.1	Walker ES: WSM	MOD-DBB	\$1M - \$5M	07/29/16	Project Assessment	07/10/17	01/31/18	09/20/19	11/12/19
158	91700050.1	Language Academy: WSM and Joint-Use Field	MOD-DBB	\$1M - \$5M	08/08/17	Project Assessment	07/17/18	02/07/19	10/28/19	12/10/19
159	91790050.1	Loma Portal ES: WSM	MOD-DBB	\$1M - \$5M	07/29/16	Project Assessment	07/10/17	01/31/18	10/21/19	12/10/19
Capital Bonds - 2019 Total:				\$208,026,055						