



< \$200K
\$ 200K - \$1M
\$1M - \$5 M
\$5M - \$10M
> \$10M

Project Management Report Contract Awards

		AWARDED		Architect NTP	Design Phase	DSA Start	DSA App. Letter	Bid Opening	NTP / BOE Award	
		BID	Estimate							
Capital Bond - 2013 Projects										
1	K2PropS1.1	Chavez ES: K-2 2nd Floor Exiting Improvements	MOD-DBB	\$550,000	04/14/10 A	DSA Approved	09/08/11 A	02/15/12 A	11/09/12 A	02/26/13 A
2	K2PropS1.2	Jefferson ES: K-2 2nd Floor Exiting Improvements	MOD-DBB	\$478,000	04/14/10 A	DSA Approved	09/08/11 A	02/15/12 A	11/09/12 A	02/26/13 A
3	K2PropS1.3	Rosa Parks ES: K-2 2nd Floor Exiting Improvements	MOD-DBB	\$571,568	04/14/10 A	DSA Approved	09/08/11 A	02/15/12 A	11/09/12 A	02/26/13 A
4	K2PropS2.1	Balboa ES: K-2 2nd Floor Exiting Improvements	MOD-DBB	\$343,000	04/14/10 A	DSA Approved	10/26/11 A	06/14/12 A	11/28/12 A	03/26/13 A
5	K2PropS2.2	Miramar Ranch ES: Modify for K-2 2nd Floor Conditions	MOD-DBB	\$104,000	04/12/10 A	DSA Approved	10/10/11 A	03/19/12 A	11/28/12 A	03/26/13 A
6	K2PropS2.3	Vista Grande ES: Modify for K-2 2nd Floor Conditions	MOD-DBB	\$109,000	04/12/10 A	DSA Approved	10/10/11 A	03/19/12 A	11/28/12 A	03/26/13 A
7	K2PropS3.1	Boone ES: K-2 2nd Floor Exiting Improvements	MOD-DBB	\$467,847	04/14/10 A	DSA Approved	10/26/11 A	06/21/12 A	11/30/12 A	03/26/13 A
8	K2PropS3.2	Washington ES: K-2 2nd Floor Exiting Improvements	MOD-DBB	\$673,818	04/14/10 A	DSA Approved	09/14/11 A	02/15/12 A	11/30/12 A	03/26/13 A
9	91550001.1	Jefferson ES Entrance	MOD-DBB	\$735,000	05/11/11 A	DSA Approved	05/02/12 A	03/26/14 A	05/02/13 A	06/25/13 A
10	0341.2	Millennial Tech: Phase IV New Building	MOD-DBB	\$11,790,000	09/09/09 A	DSA Approved	02/02/12 A	12/06/12 A	06/17/13 A	07/30/13 A
11	5631.1	Salk ES New School Project	NS-DBB	\$23,251,600	05/29/09 A	DSA Approved	07/14/10 A	10/21/11 A	06/14/13 A	07/30/13 A
12	S0063.1	Chollas ES: WSM Project	MOD-DBB	\$4,418,570	03/03/11 A	DSA Approved	11/07/11 A	07/09/12 A	06/18/13 A	07/30/13 A
13	93380001.1	Hoover HS: Academy of Information Technology (AOIT)	CTE-DBB	\$1,965,897	10/07/10 A	DSA Approved	06/20/11 A	11/08/11 A	07/26/13 A	09/03/13 A
14	93560006.1	San Diego HS 12KV Substation Upgrade	MOD-DBB	\$396,990		DSA Approved	01/24/13 A	01/24/13 A	07/25/13 A	09/03/13 A
15	93680001.1	SCPA: Live Broadcast	CTE-DBB	\$3,450,245	08/11/09 A	DSA Approved	06/20/11 A	12/04/12 A	08/08/13 A	09/17/13 A
16	FPCHVC01.2	Region #1 HVAC 2000 IDIQ Projects	MOD-IDIQ	\$13,305,296					09/11/13 A	10/08/13 A
17	FPCHVC02.2	Region #2 HVAC 2000 IDIQ Projects	MOD-IDIQ	\$22,314,713					09/16/13 A	10/22/13 A
18	FPCHVC03.2	Region #3 HVAC 2000 IDIQ Projects	MOD-IDIQ	\$18,217,482					09/19/13 A	10/22/13 A
19	FPCHVC04.2	Region #4 HVAC 2000 IDIQ Projects	MOD-IDIQ	\$14,383,952					09/24/13 A	10/22/13 A
20	FPCHVC05.2	Region #5 HVAC 2000 IDIQ Projects	MOD-IDIQ	\$19,507,426					09/24/13 A	10/22/13 A
21	92890002.1	Webster ES: F & I New HVAC	MOD-DBB	\$654,000		DSA Approved	03/07/08 A	05/28/13 A	09/13/13 A	10/22/13 A
22	S0135.1	Hamilton ES: WSM & HVAC Project	MOD-DBB	\$9,958,000	10/01/10 A	DSA Approved	03/26/12 A	08/21/13 A	11/01/13 A	12/10/13 A
23	93360001.3	Henry HS: Production Studios (CTE)	CTE-DBB	\$3,195,789	09/15/10 A	DSA Approved	02/19/13 A	08/29/13 A	11/26/13 A	12/10/13 A
24	93360001.1	Henry HS: Site Modernization Project	MOD-DBB	\$12,494,163	04/21/09 A	DSA Approved	02/04/13 A	08/29/13 A	11/26/13 A	12/10/13 A
25	93360001.2	Henry HS: Theater	MOD-DBB	\$21,172,048	09/15/10 A	DSA Approved	02/19/13 A	01/20/14 A	11/26/13 A	12/10/13 A
26	93400002.1	Kearny HS: Stadium Improvements Project	MOD-DBB	\$10,798,200	10/07/10 A	DSA Approved	02/14/13 A	08/26/13 A	10/31/13 A	12/10/13 A
27	93400002.2	Kearny HS: Track and Field Project	MOD-IDIQ	\$1,761,608	10/08/10 A	DSA Approved	02/14/13 A	08/26/13 A	10/31/13 A	12/10/13 A
28	93540003.2	Mission Bay HS: Stadium Improvements	MOD-DBB	\$10,207,900	10/08/10 A	DSA Approved	02/27/13 A	09/24/13 A	11/04/13 A	12/10/13 A
29	93540003.1	Mission Bay HS: Track and Field Project	MOD-IDIQ	\$2,157,715	10/08/10 A	DSA Approved	02/27/13 A	09/24/13 A	11/04/13 A	12/10/13 A
Capital Bonds - 2013 Total:				\$209,433,827						

		AWARDED		Architect NTP	Design Phase	DSA Start	DSA App. Letter	Bid Opening	NTP / BOE Award	
		BID	Estimate							
Capital Bond - 2014 Projects										
30	93320001.1	Clairemont HS: Academy of Business & Technology (AOBT)	CTE-DBB	\$5M - \$10M	09/24/10 A	DSA Approved	10/03/11 A	04/26/12 A	01/30/14	03/11/14
31	93560001.1	San Diego HS: SciTech Biomedical Sciences	CTE-DBB	\$1M - \$5M	10/08/10 A	DSA Review	06/21/13 A	02/14/14	03/04/14	03/11/14
32	FS005.1	Bell MS: WSM Project	MOD-DBB	> \$10M	04/30/07 A	DSA Approved	09/13/11 A	09/05/12 A	02/19/14	03/25/14
33	91560002.1	Jerabek ES: Portable and Relocatable Demolition (4)	DEMO-DBB	<\$200K	12/02/13	Project Assessment	12/17/13	05/15/14		05/16/14
34	93550006.1	University City HS: Athletic Facilities & Parking Lot	MOD-DBB	> \$10M	09/22/10 A	DSA Review	11/19/13 A	02/14/14	04/08/14	05/27/14
35	93550006.2	University City HS: Turf Fields	MOD-IDIQ	\$200K - \$1M	07/12/13 A	DSA Review	12/05/13 A	01/30/14	04/08/14	05/27/14
36	90950002.2	Euclid ES: Special Ed Remodel	MOD-DBB	\$200K - \$1M	11/01/12 A	DSA Review	10/02/13 A	02/18/14	05/02/14	06/10/14
37	S0321.1	Pershing MS: WSM Project	MOD-DBB	> \$10M	01/25/11 A	DSA Review	07/16/13 A	03/19/14	05/08/14	06/24/14
38	S0093.2	Encanto ES: Site Modernization	MOD-DBB	\$5M - \$10M	09/28/09 A	DSA Review	09/12/13 A	02/07/14	06/23/14	08/12/14
39	93420004.1	La Jolla HS: Stadium Project	MOD-DBB	\$5M - \$10M	08/21/11 A	Construction Documents	01/31/14	07/01/14	08/14/14	10/14/14
40	93420004.2	La Jolla HS: Track and Field Project	MOD-IDIQ	\$1M - \$5M	04/27/11 A	Design Development	01/31/14	07/01/14	08/14/14	10/14/14
41	S0315.1	Memorial & King Chavez Academies @ Memorial: WSM project	MOD-DBB	\$5M - \$10M	09/24/10 A	Construction Documents	12/02/13	07/17/14	09/18/14	10/28/14
42	93340003.1	Crawford HS: Stadium and Sports Facility Improvements	MOD-DBB	> \$10M	11/12/10 A	DSA Review	11/06/13 A	06/12/14	09/23/14	11/11/14
43	93340003.2	Crawford HS: Track and Field Project	MOD-IDIQ	\$1M - \$5M	05/07/13 A	DSA Review	11/06/13 A	06/12/14	09/23/14	11/11/14
Capital Bonds - 2014 Total:				\$92,002,075						

		AWARDED		Architect NTP	Design Phase	DSA Start	DSA App. Letter	Bid Opening	NTP / BOE Award	
		BID	Estimate							
Capital Bond - 2015 Projects										
44	FS006.1	Clark MS: WSM Project	MOD-DBB	> \$10M	01/08/07 A	Construction Documents	05/07/14	11/03/14	12/19/14	02/10/15
45	S9319.1	O'Farrell Community School: WSM Project	MOD-DBB	\$5M - \$10M	11/09/10 A	Construction Documents	02/17/14	09/15/14	12/24/14	02/10/15
46	93160002.1	Montgomery MS: Restroom ADA Upgrades and JUA with City Of SD	MOD-DBB	\$200K - \$1M	10/19/12 A	DSA Approved	03/05/13 A	03/27/13 A	01/15/15	02/24/15
47	92000051.1	Salk ES: Solar Panel Carport	MOD-DBB	\$200K - \$1M	05/07/13 A	Construction Documents	04/18/14	11/06/14	01/02/15	02/24/15
48	93490004.1	Mira Mesa HS: Culinary	CTE-DBB	\$1M - \$5M	07/01/13 A	Design Development	06/23/14	12/29/14	03/30/15	04/14/15
49	93290001.1	Wilson MS - Major Site Rebuild Project	NS-DBB	\$5M - \$10M	12/04/13 A	Pre-Schematic Design	07/24/14	01/26/15	06/11/15	04/28/15
50	TURF1.1	Various Sites: Year-1 Syn. Turf Program	MOD-IDIQ	\$5M - \$10M	10/01/13	Project Assessment	09/02/14	02/03/15		05/12/15



< \$200K
\$ 200K - \$1M
\$1M - \$5 M
\$5M - \$10M
> \$10M

Project Management Report Contract Awards

ID	Project Name	Type	Estimate	Start	Design Phase	Start	Start	Start	Start
51	93410001.2 Millennium Tech: WSM Project	MOD-DBB	\$5M - \$10M	09/24/10 A	Pre-Schematic Design	08/19/14	03/20/15	04/15/15	05/26/15
52	90800051.1 Dana MS: F&I New ST Baseball Fields	MOD-IDIQ	\$200K - \$1M	11/01/13	Project Assessment	10/02/14	03/06/15		06/09/15
53	90090050.1 Audubon ES: WSM	MOD-DBB	\$5M - \$10M	10/18/10 A	Design Development	07/18/14	03/25/15	05/14/15	06/23/15
54	93040050.2 Correia MS: Lighting & Field Phase I	MOD-IDIQ	\$200K - \$1M	05/07/13 A	Pre-Schematic Design	09/23/14	03/23/15	05/12/15	06/23/15
55	S9127.1 Grant K-8: WSM Phase I	MOD-DBB	\$5M - \$10M	08/13/13 A	Pre-Schematic Design	09/26/14	03/25/15	05/19/15	07/14/15
56	90130050.1 Balboa ES: WSM	MOD-DBB	\$1M - \$5M	08/16/13 A	Pre-Schematic Design	10/30/14	04/14/15	06/04/15	07/28/15
57	S0438.1 New Dawn/Riley: WSM Project	MOD-DBB	\$1M - \$5M	04/15/09 A	DSA Approved	06/06/12 A	01/16/13 A	06/18/15	07/28/15
58	93560003.4 San Diego HS: Stadium and Sports Facility Improvements	MOD-DBB	\$1M - \$5M	09/28/10 A	Pre-Schematic Design	06/13/14	12/30/14	06/03/15	07/28/15
59	93260050.1 Taft MS: WSM	MOD-DBB	> \$10M	03/30/11 A	Design Development	07/22/14	04/16/15	06/08/15	07/28/15
60	91360050.1 Hancock ES: WSM	MOD-DBB	\$1M - \$5M	07/21/11 A	Pre-Schematic Design	10/23/14	04/03/15	06/30/15	08/11/15
61	91300051.1 Joyner ES: Ocean Discovery	Tech-DBB	\$1M - \$5M	10/23/13 A	Schematic Design	11/24/14	06/18/15	07/03/15	08/11/15
62	S9206.1 Miller ES: WSM-A Project	MOD-DBB	\$1M - \$5M	07/21/11 A	Pre-Schematic Design	10/06/14	04/03/15	06/30/15	08/11/15
63	93420051.1 La Jolla HS: BioTech Bldg	MOD-DBB	\$1M - \$5M	12/09/13	Project Assessment	11/13/14	06/09/15	07/29/15	09/08/15
64	S9091.1 Emerson/Bandini ES: WSM Project	MOD-DBB	\$5M - \$10M	10/11/10 A	Pre-Schematic Design	09/17/14	06/19/15	07/21/15	09/22/15
65	90230052.1 Barnard @ Bayview Terrace ES: WSM Phase I	MOD-DBB	\$1M - \$5M	01/09/14	Project Assessment	12/16/14	07/08/15	08/27/15	10/13/15
66	S0747.1 Gompers MS Charter @ Gompers West: WSM Project	MOD-DBB	\$5M - \$10M	09/24/10 A	Pre-Schematic Design	01/02/15	07/06/15	08/28/15	10/13/15
67	S0316.1 Montgomery MS: WSM Project	MOD-DBB	\$5M - \$10M	08/12/13 A	Pre-Schematic Design	12/08/14	06/08/15	09/17/15	10/13/15
68	91850051.1 Perkins ES: Land Acq Project	MOD-DBB	\$5M - \$10M	01/09/14	Project Assessment	12/16/14	07/08/15	08/27/15	10/13/15
69	SOLCARPT.1 Solar Carport Project	ADD-DBB	> \$10M	01/09/14	Project Assessment	12/16/14	07/08/15	08/27/15	10/13/15
70	AQUACNTR.1 Various Sites Research JUA w/YMCA for swimming pools & related facilities	ADD-DBB	\$1M - \$5M	01/03/14	Project Assessment	02/02/15	06/30/15	08/19/15	10/13/15
71	S0181.1 Longfellow ES: WSM Project	MOD-DBB	> \$10M	10/07/11 A	Construction Documents	02/11/14	08/13/14	09/02/15	10/27/15
72	93170050.1 Muirlands MS: WSM	MOD-DBB	\$5M - \$10M	09/20/11 A	Schematic Design	10/20/14	04/24/15	10/02/15	11/10/15
73	93570001.1 Serra HS: New Classroom Building Project	MOD-DBB	\$5M - \$10M	09/28/10 A	Pre-Schematic Design	01/19/15	09/03/15	10/26/15	12/08/15

Capital Bonds - 2015 Total: \$167,504,553

Capital Bond - 2016 Projects									
ID	Project Name	Type	Estimate	Architect NTP	Design Phase	DSA Start	DSA App. Letter	Bid Opening	NTP / BOE Award
74	93120002.1 Mann MS: Master Planning and Site Modernization Phase 1	MOD-DBB	> \$10M	12/15/11 A	Pre-Schematic Design	12/23/14	09/21/15	11/10/15	01/12/16
75	S9320.1 Pacific Beach MS: WSM Project	MOD-DBB	\$1M - \$5M	08/01/13	Project Assessment	07/09/14	04/09/15	12/07/15	01/26/16
76	0349A.2 Mira Mesa HS: Stadium Improvements	MOD-DBB	\$1M - \$5M	10/18/10 A	Pre-Schematic Design	02/27/15	10/15/15	12/10/15	02/09/16
77	S9177.1 Logan ES: WSM Project	MOD-DBB	\$1M - \$5M	08/01/13	Project Assessment	07/09/14	04/10/15	01/06/16	02/23/16
78	S0171.1 Lee ES: WSM-A Project	MOD-DBB	\$1M - \$5M	05/11/11 A	Pre-Schematic Design	06/29/15	01/20/16	03/08/16	04/12/16
79	93590003.1 Scripps Ranch HS: New Building	MOD-DBB	\$5M - \$10M	03/22/11 A	Pre-Schematic Design	08/27/14	06/01/15	03/17/16	04/26/16
80	S9359.1 Scripps Ranch HS: WSM-A Project	MOD-DBB	\$5M - \$10M	03/22/11 A	Schematic Design	05/28/14	02/09/15	03/15/16	04/26/16
81	TURF2.1 Various Sites: Year-2 Syn. Turf Program	MOD-IDIQ	\$5M - \$10M	01/02/14	Project Assessment	09/09/15	02/10/16		05/10/16
82	90800051.2 Dana MS: F&I New ST Fields Phase II	MOD-IDIQ	<\$200K	10/22/14	Project Assessment	09/23/15	02/25/16		05/24/16
83	93380051.1 Hoover HS: 3 Story CR-Admin	MOD-DBB	> \$10M	12/02/13	Project Assessment	11/17/14	06/11/15	04/11/16	05/24/16
84	S0328.1 Wangenheim MS: WSM Project	MOD-DBB	\$5M - \$10M	02/24/14	Project Assessment	03/06/15	12/02/15	03/31/16	05/24/16
85	S9327.1 De Portola MS: WSM Project	MOD-DBB	\$5M - \$10M	09/06/13	Project Assessment	07/01/14	04/03/15	05/19/16	06/28/16
86	S0076.1 Momentum Middle @ Cleveland: WSM	MOD-DBB	\$1M - \$5M	08/01/13	Project Assessment	07/09/14	04/08/15	05/26/16	07/12/16
87	93380003.1 Hoover HS: Site Modernization Project	MOD-DBB	> \$10M	06/09/14	Project Assessment	10/16/14	07/09/15	08/01/16	09/13/16
88	S9111.1 Ifitt Charter School @ Jackson: WSM-A Project	MOD-DBB	\$5M - \$10M	04/27/11 A	Pre-Schematic Design	08/07/15	02/18/16	07/26/16	09/13/16
89	S9311.1 Lewis MS: WSM Project	MOD-DBB	\$5M - \$10M	08/01/13	Project Assessment	04/03/14	01/05/15	07/22/16	09/13/16
90	S0235.1 Penn ES: WSM-A Project	MOD-DBB	\$5M - \$10M	05/11/11 A	Pre-Schematic Design	10/19/15	06/02/16	07/25/16	09/13/16
91	S9153.1 Lindbergh/Schweitzer ES: WSM Project	MOD-DBB	\$1M - \$5M	08/01/13	Project Assessment	06/03/14	03/06/15	08/23/16	09/27/16
92	S9332.1 Clairemont HS: Site Modernization Project	MOD-DBB	> \$10M	10/08/10 A	Project Assessment	02/03/14	09/02/14	08/25/16	10/11/16
93	S9175.1 Field ES: WSM Project	MOD-DBB	\$1M - \$5M	08/01/13	Project Assessment	08/18/15	05/19/16	07/08/16	10/11/16
94	93520002.2 Morse HS New Classroom Building Project Schedule	MOD-DBB	\$5M - \$10M	01/11/10 A	Pre-Schematic Design	12/16/15	07/08/16	08/09/16	10/11/16
95	S9291.1 Wegeforth ES: WSM Project	MOD-DBB	\$1M - \$5M	08/01/13	Project Assessment	06/03/14	03/05/15	07/11/16	10/11/16
96	93340002.1 Crawford HS: Site Master Planning and Phase I Site Modernization	NS-DBB	> \$10M	12/05/11 A	Pre-Schematic Design	12/10/15	07/18/16	09/07/16	10/25/16
97	0324A.2 Roosevelt MS: Site Modernization	MOD-DBB	\$5M - \$10M	01/10/14	Project Assessment	10/05/15	04/05/16	09/26/16	11/08/16
98	S9103.1 Chesterton ES: WSM Project	MOD-DBB	\$1M - \$5M	08/01/13	Project Assessment	08/18/15	05/19/16	10/21/16	12/13/16
99	93520003.1 Morse HS: WSM Project	MOD-DBB	> \$10M	04/02/12 A	Pre-Schematic Design	02/22/16	09/12/16	10/06/16	12/13/16

Capital Bonds - 2016 Total: \$195,556,032

Capital Bond - 2017 Projects									
ID	Project Name	Type	Estimate	Architect NTP	Design Phase	DSA Start	DSA App. Letter	Bid Opening	NTP / BOE Award
100	S9355.2 University City HS: Site Modernization Project	MOD-DBB	\$5M - \$10M	05/09/11 A	Construction Documents	03/11/14	09/08/14	11/16/16	01/10/17
101	FS004.1 Farb MS: WSM Project	MOD-DBB	\$1M - \$5M	09/08/08 A	Schematic Design	05/03/16	10/28/16	12/30/16	02/14/17
102	S9061.1 Sunset View ES: WSM Project	MOD-DBB	\$1M - \$5M	08/01/13	Project Assessment	06/03/14	03/05/15	12/23/16	02/14/17
103	90590003.1 Central ES - Major Site Rebuild Project	NS-DBB	\$1M - \$5M	01/15/14	Project Assessment	01/30/15	07/28/15	01/18/17	02/28/17



< \$200K
\$ 200K - \$1M
\$1M - \$5 M
\$5M - \$10M
> \$10M

Project Management Report Contract Awards

ID	Project Name	Type	Estimate	Start	Design Phase	04/01/16	11/18/16	01/18/17	02/28/17
104	S9357.2 Serra HS: Site Modernization Project	MOD-DBB	> \$10M	09/28/10 A	Pre-Schematic Design				
105	S9227.1 Pacific Beach ES: WSM Project	MOD-DBB	\$1M - \$5M	04/06/15	Project Assessment	02/12/16	11/08/16	02/14/17	03/28/17
106	93040050.1 Correia MS: Athletic Facilities Phase II	MOD-DBB	\$5M - \$10M	08/13/15	Project Assessment	06/15/16	01/09/17	03/02/17	04/11/17
107	S9119.1 Fulton ES: WSM Project	MOD-DBB	\$1M - \$5M	08/01/14	Project Assessment	07/02/15	04/05/16	03/01/17	04/11/17
108	93540004.3 Mission Bay HS: Site Modernization Project	MOD-DBB	\$5M - \$10M	12/14/10 A	Pre-Schematic Design	03/29/16	12/27/16	02/15/17	04/11/17
109	S9325.1 Standley MS: WSM Project	MOD-DBB	\$1M - \$5M	08/01/14	Project Assessment	06/03/15	03/04/16	02/22/17	04/11/17
110	93460003.1 Madison HS: Site Modernization	MOD-DBB	> \$10M	04/21/09 A	Pre-Schematic Design	06/21/16	01/06/17	02/23/17	04/25/17
111	93040051.1 Correia MS WSM	MOD-DBB	\$5M - \$10M	08/08/14	Project Assessment	07/17/15	12/16/15	04/10/17	05/23/17
112	S9269.1 Foster ES: WSM-A Project	MOD-DBB	\$1M - \$5M	07/21/11 A	Pre-Schematic Design	05/12/16	02/15/17	04/06/17	05/23/17
113	93360002.1 Henry HS: Stadium and Sports Facility Improvements	MOD-DBB	> \$10M	04/21/10 A	DSA Approved	06/07/12 A	11/27/13 A	04/18/17	05/23/17
114	S9277.1 Toler ES: WSM Project	MOD-DBB	\$1M - \$5M	08/01/14	Project Assessment	06/03/15	03/04/16	04/06/17	05/23/17
115	93490007.3 Mira Mesa HS Site Modernization Project	MOD-DBB	\$5M - \$10M	05/25/15	Project Assessment	09/02/16	03/20/17	05/09/17	06/27/17
116	S9037.1 Einstein Academy @ Brooklyn: WSM Project	MOD-DBB	\$1M - \$5M	08/01/14	Project Assessment	07/17/15	04/18/16	06/02/17	07/11/17
117	93560002.3 San Diego HS: Site Modernization	MOD-DBB	> \$10M	05/06/09 A	Pre-Schematic Design	10/14/16	04/07/17	05/16/17	07/11/17
118	S9284.1 Vista Grande ES: WSM Project	MOD-DBB	\$1M - \$5M	08/01/14	Project Assessment	06/04/15	03/08/16	05/30/17	07/11/17
119	S9362.1 Twain HS: WSM Project	MOD-DBB	\$1M - \$5M	08/01/14	Project Assessment	07/17/15	04/18/16	08/10/17	09/26/17
120	S0340.2 Kearny HS: Site Modernization Project	MOD-DBB	\$1M - \$5M	10/28/11 A	Pre-Schematic Design	03/16/16	10/13/16	08/30/17	10/10/17
121	S9147.1 Holmes ES: WSM Project	MOD-DBB	\$1M - \$5M	08/01/14	Project Assessment	06/03/15	03/04/16	09/21/17	11/14/17
122	S9005.1 Muir @ Anderson: WSM Project	MOD-DBB	\$1M - \$5M	08/01/14	Project Assessment	06/03/15	03/04/16	10/05/17	11/14/17
123	S9342.1 La Jolla HS: WSM Project	MOD-DBB	\$5M - \$10M	08/21/11 A	Pre-Schematic Design	08/18/16	04/12/17	10/24/17	12/12/17
124	S9354.1 Point Loma HS WSM Project	MOD-DBB	> \$10M	01/12/15	Project Assessment	01/27/16	10/24/16	10/16/17	12/12/17

Capital Bonds - 2017 Total: \$137,915,206

Capital Bond - 2018 Projects		Type	AWARDED BID Estimate	Architect NTP	Design Phase	DSA Start	DSA App. Letter	Bid Opening	NTP / BOE Award
125	S9107.1 Florence ES: WSM Project	MOD-DBB	\$1M - \$5M	08/01/14	Project Assessment	08/23/16	05/25/17	11/20/17	01/09/18
126	S0295.1 Whitman ES: WSM Project	MOD-DBB	\$1M - \$5M	10/07/11 A	Pre-Schematic Design	06/04/15	03/04/16	11/14/17	01/09/18
127	S9143.1 Hearst ES: WSM Project	MOD-DBB	\$1M - \$5M	08/03/15	Project Assessment	06/02/16	03/06/17	01/02/18	02/13/18
128	S9223.1 Oak Park ES: WSM	MOD-DBB	\$5M - \$10M	07/21/11 A	Pre-Schematic Design	01/06/17	10/05/17	12/29/17	02/13/18
129	S9157.1 Johnson ES: WSM Project	MOD-DBB	\$1M - \$5M	08/03/15	Project Assessment	06/02/16	03/06/17	02/15/18	03/27/18
130	S9210.1 Miramar Ranch ES: WSM-A Project	MOD-DBB	\$1M - \$5M	04/27/11 A	Pre-Schematic Design	06/05/17	12/13/17	02/27/18	04/10/18
131	S9007.1 Angier ES: WSM Project	MOD-DBB	\$1M - \$5M	08/03/15	Project Assessment	06/02/16	03/06/17	03/14/18	04/24/18
132	S9297.1 Whittier/Del Sol Academy: WSM Project	MOD-DBB	\$1M - \$5M	08/03/15	Project Assessment	06/02/16	03/03/17	03/13/18	04/24/18
133	S9365.1 Keiller Leadership Academy: WSM Project	MOD-DBB	\$5M - \$10M	08/03/15	Project Assessment	06/02/16	03/03/17	04/06/18	05/22/18
134	93120003.2 Mann MS - Site Modernization Phase 2	NS-DBB	> \$10M	09/17/15	Project Assessment	07/11/17	02/16/18	04/09/18	05/22/18
135	S9289.1 Webster ES: WSM Project	MOD-DBB	> \$10M	08/03/15	Project Assessment	06/03/16	03/08/17	04/11/18	05/22/18
136	0011A.1 Baker ES: WSM Project	MOD-DBB	\$1M - \$5M	02/06/07 A	Pre-Schematic Design	09/19/17	03/13/18	05/03/18	06/12/18
137	S9115.1 Freese ES: WSM Project	MOD-DBB	\$1M - \$5M	08/03/15	Project Assessment	06/02/16	03/06/17	04/26/18	06/12/18
138	S9161.1 Juarez ES: WSM Project	MOD-DBB	\$1M - \$5M	08/03/15	Project Assessment	06/02/16	03/06/17	04/26/18	06/12/18
139	S9113.1 Franklin ES: WSM-A Project	MOD-DBB	\$1M - \$5M	05/02/11 A	Pre-Schematic Design	07/12/16	04/12/17	05/21/18	07/10/18
140	S9283.1 Valencia Park: WSM Project	MOD-DBB	\$1M - \$5M	08/03/15	Project Assessment	07/08/16	04/10/17	05/25/18	07/10/18
141	S9134.1 Hage ES: WSM Project	MOD-DBB	\$5M - \$10M	08/01/16	Project Assessment	06/02/16	03/03/17	06/13/18	08/14/18
142	S9156.1 Jerabek ES: WSM-A Project	MOD-DBB	> \$10M	07/21/11 A	Pre-Schematic Design	07/14/17	04/13/18	07/16/18	08/14/18
143	S9214.1 Harriet Tubman Village: WSM Project	MOD-DBB	\$1M - \$5M	08/03/15	Project Assessment	06/02/16	03/06/17	07/31/18	09/11/18
144	S9237.1 Perry ES: WSM-A Project	MOD-DBB	\$1M - \$5M	05/02/11 A	Pre-Schematic Design	07/12/16	04/12/17	07/24/18	09/11/18
145	S9149.1 Horton ES: WSM Project	MOD-DBB	\$5M - \$10M	08/03/15	Project Assessment	06/02/16	03/06/17	08/27/18	10/09/18
146	S9185.1 Perkins ES: WSM Project	MOD-DBB	\$1M - \$5M	08/01/16	Project Assessment	06/09/17	03/12/18	10/22/18	12/11/18

Capital Bonds - 2018 Total: \$106,881,907