



< \$200K
\$ 200K - \$1M
\$1M - \$5 M
\$5M - \$10M
> \$10M

# Project Management Report

## Contract Awards

Prop. S and Z ICOC Subcommittee  
Construction  
December 5, Exhibit 3.1

		AWARDED		Architect NTP	Design Phase	DSA Start	DSA App. Letter	Bid Opening	NTP / BOE Award
Type	Estimate	BID	Estimate						
<b>Capital Bond - 2013 Projects</b>									
1	K2PropS1.1: Chavez ES: K-2 2nd Floor Exiting Improvements	MOD-DBB	\$550,000	04/14/10 A	DSA Approved	09/08/11 A	02/15/12 A	11/09/12 A	02/26/13 A
2	K2PropS1.2: Jefferson ES: K-2 2nd Floor Exiting Improvements	MOD-DBB	\$478,000	04/14/10 A	DSA Approved	09/08/11 A	02/15/12 A	11/09/12 A	02/26/13 A
3	K2PropS1.3: Rosa Parks ES: K-2 2nd Floor Exiting Improvements	MOD-DBB	\$571,568	04/14/10 A	DSA Approved	09/08/11 A	02/15/12 A	11/09/12 A	02/26/13 A
4	K2PropS2.1: Balboa ES: K-2 2nd Floor Exiting Improvements	MOD-DBB	\$343,000	04/14/10 A	DSA Approved	10/26/11 A	06/14/12 A	11/28/12 A	03/26/13 A
5	K2PropS2.2: Miramar Ranch ES: Modify for K-2 2nd Floor Conditions	MOD-DBB	\$104,000	04/12/10 A	DSA Approved	10/10/11 A	03/19/12 A	11/28/12 A	03/26/13 A
6	K2PropS2.3: Vista Grande ES: Modify for K-2 2nd Floor Conditions	MOD-DBB	\$109,000	04/12/10 A	DSA Approved	10/10/11 A	03/19/12 A	11/28/12 A	03/26/13 A
7	K2PropS3.1: Boone ES: K-2 2nd Floor Exiting Improvements	MOD-DBB	\$467,847	04/14/10 A	DSA Approved	10/26/11 A	06/21/12 A	11/30/12 A	03/26/13 A
8	K2PropS3.2: Washington ES: K-2 2nd Floor Exiting Improvements	MOD-DBB	\$673,818	04/14/10 A	DSA Approved	09/14/11 A	02/15/12 A	11/30/12 A	03/26/13 A
9	91550001.1: Jefferson ES Entrance	MOD-DBB	\$735,000	05/11/11 A	DSA Approved	05/02/12 A	01/28/14 A	05/02/13 A	06/25/13 A
10	0341.2: Millennial Tech: Phase IV New Building	MOD-DBB	\$11,790,000	09/09/09 A	DSA Approved	02/02/12 A	12/06/12 A	06/17/13 A	07/30/13 A
11	5631.1: Salk ES New School Project	NS-DBB	\$23,251,600	05/29/09 A	DSA Approved	07/14/10 A	10/21/11 A	06/14/13 A	07/30/13 A
12	S0063.1: Chollas ES: WSM Project	MOD-DBB	\$4,418,570	03/03/11 A	DSA Approved	11/07/11 A	07/09/12 A	06/18/13 A	07/30/13 A
13	93380001.1: Hoover HS: Academy of Information Technology (AOIT)	CTE-DBB	\$1,965,897	10/07/10 A	DSA Approved	06/20/11 A	11/08/11 A	07/26/13 A	09/03/13 A
14	93560006.1: San Diego HS 12KV Substation Upgrade	MOD-DBB	\$396,990		DSA Approved	01/24/13 A	01/24/13 A	07/25/13 A	09/03/13 A
15	93680001.1: SCPA: Live Broadcast	CTE-DBB	\$3,450,245	08/11/09 A	DSA Approved	06/20/11 A	12/04/12 A	08/08/13 A	09/17/13 A
16	FPCHVC01.2: Region #1HVAC 2000 IDIQ Projects	MOD-IDIQ	\$13,305,296					09/11/13 A	10/08/13 A
17	FPCHVC02.2: Region #2 HVAC 2000 IDIQ Projects	MOD-IDIQ	\$22,314,713					09/16/13 A	10/22/13 A
18	FPCHVC03.2: Region #3 HVAC 2000 IDIQ Projects	MOD-IDIQ	\$18,217,482					09/19/13 A	10/22/13 A
19	FPCHVC04.2: Region #4 HVAC 2000 IDIQ Projects	MOD-IDIQ	\$14,383,952					09/24/13 A	10/22/13 A
20	FPCHVC05.2: Region #5 HVAC 2000 IDIQ Projects	MOD-IDIQ	\$19,507,426					10/29/13 A	11/19/13 A
21	S0135.1: Hamilton ES: WSM & HVAC Project	MOD-DBB	\$9,958,000	10/01/10 A	DSA Approved	03/26/12 A	08/21/13 A	11/01/13 A	12/10/13
22	93360001.1: Henry HS: Production Studios Program	CTE-DBB	\$1M - \$5M	09/15/10 A	DSA Approved	02/19/13 A	08/29/13 A	11/26/13	12/10/13
23	93360001.2: Henry HS: Theater	MOD-DBB	> \$10M	09/15/10 A	DSA Approved	02/19/13 A	11/01/13 A	11/26/13	12/10/13
24	S0336.2: Henry HS: Site Modernization Project	MOD-DBB	> \$10M	04/21/09 A	DSA Approved	02/04/13 A	08/29/13 A	11/26/13	12/10/13
25	93400002.1: Kearny HS: Stadium Improvements Project	MOD-DBB	\$10,798,200	10/07/10 A	DSA Approved	02/14/13 A	08/26/13 A	10/31/13 A	12/10/13
26	93400002.2: Kearny HS: Track and Field Project	MOD-IDIQ	\$1,761,608	10/08/10 A	DSA Approved	02/14/13 A	08/26/13 A	10/31/13 A	12/10/13
27	93540003.2: Mission Bay HS: Stadium Improvements	MOD-DBB	\$9,496,000	10/08/10 A	DSA Approved	02/27/13 A	09/24/13 A	11/04/13 A	12/10/13
28	93540003.1: Mission Bay HS: Track and Field Project	MOD-IDIQ	\$2,553,834	10/08/10 A	DSA Approved	02/27/13 A	09/24/13 A	11/04/13 A	12/10/13
			<b>Capital Bonds - 2013 Total:</b>					<b>\$209,534,346</b>	

		AWARDED		Architect NTP	Design Phase	DSA Start	DSA App. Letter	Bid Opening	NTP / BOE Award
Type	Estimate	BID	Estimate						
<b>Capital Bond - 2014 Projects</b>									
29	93320001.1: Clairemont HS: Academy of Business & Technology (AOBT)	CTE-DBB	\$5M - \$10M	09/24/10 A	DSA Approved	10/03/11 A	04/26/12 A	01/22/14	03/11/14
30	93560001.1: San Diego HS: SciTech Biomedical Sciences	CTE-DBB	\$1M - \$5M	10/08/10 A	DSA Review	06/21/13 A	02/14/14	03/04/14	03/11/14
31	FS005.1: Bell MS: WSM Project	MOD-DBB	> \$10M	04/30/07 A	DSA Approved	09/13/11 A	09/05/12 A	02/20/14	03/25/14
32	93550006.2: University City HS: Turf Fields	MOD-IDIQ	\$1M - \$5M	07/12/13 A	Construction Documents	12/05/13	01/30/14	03/25/14	05/13/14
33	93550006.1: University City HS: Athletic Facilities & Parking Lot	MOD-DBB	> \$10M	09/22/10 A	DSA Review	11/19/13 A	02/14/14	04/08/14	05/27/14
34	90950002.2: Euclid ES: Special Ed Remodel	MOD-DBB	\$200K - \$1M	11/01/12 A	DSA Review	10/02/13 A	02/18/14	05/02/14	06/10/14
35	S0321.1: Pershing MS: WSM Project	MOD-DBB	> \$10M	01/25/11 A	DSA Review	07/16/13 A	03/19/14	05/08/14	06/24/14
36	S0093.2: Encanto ES: Site Modernization	MOD-DBB	\$5M - \$10M	09/28/09 A	DSA Review	09/12/13 A	02/07/14	06/23/14	08/12/14
37	93340003.1: Crawford HS: Stadium and Sports Facility Improvements	MOD-DBB	> \$10M	11/12/10 A	DSA Review	11/06/13 A	05/19/14	08/28/14	10/14/14
38	93340003.2: Crawford HS: Track and Field Project	MOD-IDIQ	\$1M - \$5M	05/07/13 A	DSA Review	11/06/13 A	05/19/14	08/28/14	10/14/14
39	S0315.1: Memorial & King Chavez Academies @ Memorial: WSM project	MOD-DBB	\$5M - \$10M	09/24/10 A	Construction Documents	12/02/13	07/18/14	09/18/14	10/28/14
40	93420004.1: La Jolla HS: Stadium Project	MOD-DBB	\$5M - \$10M	08/21/11 A	Design Development	03/06/14	8/4/2014	9/17/2014	11/11/14
41	93420004.2: La Jolla HS: Track and Field Project	MOD-IDIQ	\$1M - \$5M	04/27/11 A	Design Development	03/06/14	8/4/2014	9/17/2014	11/11/14
42	S9319.1: O'Farrell Community School: WSM Project	MOD-DBB	\$5M - \$10M	11/09/10 A	Construction Documents	11/01/13	06/26/14	10/03/14	11/11/14
43	92000051.1: Salk ES: Solar Panel Carport	MOD-DBB	\$200K - \$1M	05/07/13 A	Construction Documents	01/22/14	08/12/14	10/02/14	11/11/14
			<b>Capital Bonds - 2014 Total:</b>					<b>\$100,943,721</b>	

		AWARDED		Architect NTP	Design Phase	DSA Start	DSA App. Letter	Bid Opening	NTP / BOE Award
Type	Estimate	BID	Estimate						
<b>Capital Bond - 2015 Projects</b>									
44	FS006.1: Clark MS: WSM Project	MOD-DBB	> \$10M	01/08/07 A	Construction Documents	05/07/14	11/03/14	12/19/14	02/10/15
45	93160002.1: Montgomery MS: Restroom ADA Upgrades and JUA with City Of SD	MOD-DBB	\$200K - \$1M	10/19/12 A	DSA Approved	03/05/13 A	03/27/13 A	01/15/15	02/24/15
46	93490004.1: Mira Mesa HS: Culinary	CTE-DBB	\$1M - \$5M	07/01/13 A	Design Development	06/23/14	12/29/14	03/30/15	04/14/15



< \$200K
\$ 200K - \$1M
\$1M - \$5 M
\$5M - \$10M
> \$10M

# Project Management Report

## Contract Awards

Prop. S and Z ICOC Subcommittee  
Construction  
December 5, Exhibit 3.1

ID	Project Name	Type	Estimate	Start	Phase	Start	Start	Start	Start
47	93290001.1: Wilson MS - Major Site Rebuild Project	NS-DBB	> \$10M	10/01/13	Project Assessment	07/24/14	01/26/15	04/15/15	04/28/15
48	93410001.2: Millennial Tech: WSM Prop. S Project	MOD-DBB	\$5M - \$10M	09/24/10 A	Pre-Schematic Design	08/19/14	02/20/15	04/15/15	05/26/15
49	S0747.1: Gompers MS Charter @ Gompers West: WSM Project	MOD-DBB	\$5M - \$10M	09/24/10 A	Pre-Schematic Design	09/02/14	03/09/15	05/01/15	06/09/15
50	93040050.1: Correia MS: Athletic Facilities & Fields	MOD-DBB	\$5M - \$10M	05/07/13 A	Pre-Schematic Design	09/23/14	03/23/15	05/12/15	06/23/15
51	91300051.1: Joyner ES: Ocean Discovery	MOD-DBB	\$1M - \$5M	10/07/13	Project Assessment	10/02/14	04/28/15	05/13/15	06/23/15
52	90090050.1: Audubon ES: WSM	MOD-DBB	\$5M - \$10M	10/18/10 A	Design Development	07/21/14	03/26/15	05/15/15	07/14/15
53	90130050.1: Balboa ES: WSM	MOD-DBB	\$1M - \$5M	08/16/13 A	Pre-Schematic Design	10/23/14	04/07/15	05/28/15	07/14/15
54	93260050.1: Taft MS: WSM	MOD-DBB	> \$10M	03/30/11 A	Design Development	07/21/14	04/15/15	06/05/15	07/14/15
55	S0438.1: New Dawn/Riley: WSM Project	MOD-DBB	\$1M - \$5M	04/15/09 A	DSA Approved	06/06/12 A	01/16/13 A	06/18/15	07/28/15
56	93560003.4: San Diego HS: Stadium and Sports Facility Improvements	MOD-DBB	\$1M - \$5M	09/28/10 A	Pre-Schematic Design	06/13/14	12/30/14	06/03/15	07/28/15
57	91360050.1: Hancock ES: WSM	MOD-DBB	\$1M - \$5M	07/21/11 A	Pre-Schematic Design	10/23/14	04/03/15	06/30/15	08/11/15
58	S9206.1: Miller ES: WSM-A Project	MOD-DBB	\$1M - \$5M	07/21/11 A	Pre-Schematic Design	10/06/14	04/03/15	06/30/15	08/11/15
59	S9091.1: Emerson/Bandini ES: WSM Project	MOD-DBB	\$5M - \$10M	10/11/10 A	Pre-Schematic Design	04/22/14	01/23/15	06/30/15	09/08/15
60	93420051.1: La Jolla HS: BioTech Bldg	MOD-DBB	\$1M - \$5M	11/08/13	Project Assessment	10/20/14	05/14/15	07/06/15	09/08/15
61	S0316.1: Montgomery MS: WSM Project	MOD-DBB	\$5M - \$10M	08/12/13 A	Pre-Schematic Design	10/08/14	04/10/15	09/17/15	10/13/15
62	S0181.1: Longfellow ES: WSM Project	MOD-DBB	\$1M - \$5M	10/07/11 A	Pre-Schematic Design	12/23/14	06/26/15	09/02/15	10/27/15
63	93170050.1: Muirlands MS: WSM	MOD-DBB	\$5M - \$10M	09/20/11 A	Pre-Schematic Design	09/12/14	03/19/15	10/02/15	11/10/15
64	93570001.1: Serra HS: New Classroom Building Project	MOD-DBB	\$5M - \$10M	09/28/10 A	Pre-Schematic Design	01/19/15	09/03/15	10/26/15	12/08/15

Capital Bonds - 2015 Total: \$109,444,782

ID	Project Name	Type	AWARDED		Architect NTP	Design Phase	DSA Start	DSA App. Letter	Bid Opening	NTP / BOE Award
			BID Estimate	Estimate						
65	93120002.1: Mann MS: Master Planning and Site Modernization Phase 1	MOD-DBB	> \$10M		12/15/11 A	Pre-Schematic Design	12/23/14	09/21/15	11/10/15	01/12/16
66	S9320.1: Pacific Beach MS: WSM Project	MOD-DBB	\$1M - \$5M		08/01/13	Project Assessment	07/09/14	04/09/15	12/07/15	01/26/16
67	0349A.2: Mira Mesa HS: Stadium Improvements	MOD-DBB	\$1M - \$5M		10/18/10 A	Pre-Schematic Design	02/27/15	10/15/15	12/10/15	02/09/16
68	S9177.1: Logan ES: WSM Project	MOD-DBB	\$1M - \$5M		08/01/13	Project Assessment	07/09/14	04/10/15	01/06/16	02/23/16
69	S0171.1: Lee ES: WSM-A Project	MOD-DBB	\$1M - \$5M		05/11/11 A	Pre-Schematic Design	06/29/15	01/20/16	03/08/16	04/12/16
70	93590003.1: Scripps Ranch HS: New Building	MOD-DBB	\$5M - \$10M		03/22/11 A	Pre-Schematic Design	08/27/14	06/01/15	03/17/16	04/26/16
71	S9359.1: Scripps Ranch HS: WSM-A Project	MOD-DBB	\$5M - \$10M		03/22/11 A	Schematic Design	05/28/14	02/09/15	03/15/16	04/26/16
72	93380051.1: Hoover HS: 3 Story CR-Admin	MOD-DBB	> \$10M		09/30/13	Project Assessment	10/10/14	05/06/15	04/11/16	05/24/16
73	S0328.1: Wangerheim MS: WSM Project	MOD-DBB	\$5M - \$10M		12/01/13	Project Assessment	03/06/15	12/02/15	03/31/16	05/24/16
74	S9327.1: De Portola MS: WSM Project	MOD-DBB	\$5M - \$10M		09/06/13	Project Assessment	07/01/14	04/03/15	05/19/16	06/28/16
75	S0076.1: Momentum Middle @ Cleveland: WSM	MOD-DBB	\$1M - \$5M		08/01/13	Project Assessment	07/09/14	04/08/15	05/26/16	07/12/16
76	93380003.1: Hoover HS: Site Modernization Project	MOD-DBB	> \$10M		06/09/14	Project Assessment	10/16/14	07/09/15	08/01/16	09/13/16
77	S9111.1: Iflin Charter School @ Jackson: WSM-A Project	MOD-DBB	\$5M - \$10M		04/27/11 A	Pre-Schematic Design	08/07/15	02/18/16	07/26/16	09/13/16
78	S9311.1: Lewis MS: WSM Project	MOD-DBB	\$5M - \$10M		08/01/13	Project Assessment	04/03/14	01/05/15	07/22/16	09/13/16
79	S0235.1: Penn ES: WSM-A Project	MOD-DBB	\$5M - \$10M		05/11/11 A	Pre-Schematic Design	10/19/15	06/02/16	07/25/16	09/13/16
80	S9153.1: Lindbergh/Schweitzer ES: WSM Project	MOD-DBB	\$1M - \$5M		08/01/13	Project Assessment	06/03/14	03/06/15	08/23/16	09/27/16
81	S9332.1: Clairemont HS: Site Modernization Project	MOD-DBB	> \$10M		10/08/10 A	Construction Documents	01/27/14	09/02/14	09/25/16	10/11/16
82	S9175.1: Field ES: WSM Project	MOD-DBB	\$1M - \$5M		08/01/13	Project Assessment	08/18/15	05/19/16	07/08/16	10/11/16
83	93520002.2: Morse HS New Classroom Building Project Schedule	MOD-DBB	\$5M - \$10M		01/11/10 A	Pre-Schematic Design	12/16/15	07/08/16	08/09/16	10/11/16
84	S9291.1: Wegeforth ES: WSM Project	MOD-DBB	\$1M - \$5M		08/01/13	Project Assessment	06/03/14	03/05/15	07/11/16	10/11/16
85	93340002.1: Crawford HS: Site Master Planning and Phase I Site Modernization	NS-DBB	> \$10M		12/05/11 A	Pre-Schematic Design	12/10/15	07/18/16	09/07/16	10/25/16
86	0324A.2: Roosevelt MS: Site Modernization	MOD-DBB	\$5M - \$10M		01/10/14	Project Assessment	10/05/15	04/05/16	09/26/16	11/08/16
87	S9103.1: Chesterton ES: WSM Project	MOD-DBB	\$1M - \$5M		08/01/13	Project Assessment	08/18/15	05/19/16	10/21/16	12/13/16
88	93520003.1: Morse HS: WSM Project	MOD-DBB	> \$10M		04/02/12 A	Pre-Schematic Design	02/22/16	09/12/16	10/06/16	12/13/16

Capital Bonds - 2016 Total: \$187,764,944

ID	Project Name	Type	AWARDED		Architect NTP	Design Phase	DSA Start	DSA App. Letter	Bid Opening	NTP / BOE Award
			BID Estimate	Estimate						
89	S9355.2: University City HS: Site Modernization Project	MOD-DBB	\$5M - \$10M		05/09/11 A	Construction Documents	01/15/14	07/15/14	11/16/16	01/10/17
90	FS004.1: Farb MS: WSM Project	MOD-DBB	\$1M - \$5M		09/08/08 A	Schematic Design	05/03/16	10/28/16	12/30/16	02/14/17
91	S9061.1: Sunset View ES: WSM Project	MOD-DBB	\$1M - \$5M		08/01/13	Project Assessment	06/03/14	03/05/15	12/23/16	02/14/17
92	90590003.1: Central ES - Major Site Rebuild Project	NS-DBB	\$1M - \$5M		11/13/13	Project Assessment	12/01/14	06/01/15	01/18/17	02/28/17
93	S9357.2: Serra HS: Site Modernization Project	MOD-DBB	> \$10M		09/28/10 A	Pre-Schematic Design	04/01/16	11/18/16	01/18/17	02/28/17
94	S9227.1: Pacific Beach ES: WSM Project	MOD-DBB	\$1M - \$5M		04/06/15	Project Assessment	02/12/16	11/08/16	02/14/17	03/28/17
95	S9119.1: Fulton ES: WSM Project	MOD-DBB	\$1M - \$5M		08/01/14	Project Assessment	07/02/15	04/05/16	03/01/17	04/11/17
96	93540004.3: Mission Bay HS: Site Modernization Project	MOD-DBB	\$5M - \$10M		12/14/10 A	Pre-Schematic Design	03/29/16	12/27/16	02/15/17	04/11/17
97	S9325.1: Standley MS: WSM Project	MOD-DBB	\$1M - \$5M		08/01/14	Project Assessment	06/03/15	03/04/16	02/22/17	04/11/17
98	93460003.1: Madison HS: Site Modernization	MOD-DBB	> \$10M		04/21/09 A	Pre-Schematic Design	06/21/16	01/06/17	02/23/17	04/25/17



< \$200K
\$ 200K - \$1M
\$1M - \$5 M
\$5M - \$10M
> \$10M

## Project Management Report Contract Awards

Prop. S and Z ICOC Subcommittee  
Construction  
December 5, Exhibit 3.1

99	93040051.1: Correia MS WSM	MOD-DBB	\$1M - \$5M	08/08/14	Project Assessment	07/17/15	12/16/15	04/10/17	05/23/17
100	S9269.1: Foster ES: WSM-A Project	MOD-DBB	\$1M - \$5M	07/21/11 A	Pre-Schematic Design	05/13/16	02/16/17	04/07/17	05/23/17
101	93360002.1: Henry HS: Stadium and Sports Facility Improvements	MOD-DBB	\$5M - \$10M	04/21/10 A	DSA Approved	06/07/12 A	11/27/13 A	04/18/17	05/23/17
102	S9277.1: Toler ES: WSM Project	MOD-DBB	\$1M - \$5M	08/01/14	Project Assessment	06/03/15	03/04/16	04/06/17	05/23/17
103	93490007.3: Mira Mesa HS Site Modernization Project	MOD-DBB	\$5M - \$10M	05/25/15	Project Assessment	09/02/16	03/20/17	05/09/17	06/27/17
104	S9037.1: Einstein Academy @ Brooklyn: WSM Project	MOD-DBB	\$1M - \$5M	08/01/14	Project Assessment	07/17/15	04/18/16	06/02/17	07/11/17
105	93560002.3: San Diego HS: Site Modernization	MOD-DBB	> \$10M	05/06/09 A	Pre-Schematic Design	10/14/16	04/07/17	05/16/17	07/11/17
106	S9284.1: Vista Grande ES: WSM Project	MOD-DBB	\$1M - \$5M	08/01/14	Project Assessment	06/04/15	03/08/16	05/30/17	07/11/17
107	S9362.1: Twain HS: WSM Project	MOD-DBB	\$1M - \$5M	08/01/14	Project Assessment	07/17/15	04/18/16	08/10/17	09/26/17
108	S0340.2: Kearny HS: Site Modernization Project	MOD-DBB	\$1M - \$5M	10/28/11 A	Pre-Schematic Design	03/16/16	10/13/16	08/30/17	10/10/17
109	S9147.1: Holmes ES: WSM Project	MOD-DBB	\$1M - \$5M	08/01/14	Project Assessment	06/03/15	03/04/16	09/21/17	11/14/17
110	S9005.1: Muir @ Anderson: WSM Project	MOD-DBB	\$1M - \$5M	08/01/14	Project Assessment	06/03/15	03/04/16	10/05/17	11/14/17
111	S9342.1: La Jolla HS: WSM Project	MOD-DBB	\$5M - \$10M	08/21/11 A	Pre-Schematic Design	08/18/16	04/12/17	10/24/17	12/12/17
112	S9354.1: Point Loma HS WSM Project	MOD-DBB	> \$10M	01/12/15	Project Assessment	01/27/16	10/24/16	10/16/17	12/12/17

**Capital Bonds - 2017 Total: \$130,440,373**

Capital Bond - 2018 Projects		Type	AWARDED		Architect NTP	Design Phase	DSA Start	DSA App. Letter	Bid Opening	NTP / BOE Award
			BID Estimate							
113	S9107.1: Florence ES: WSM Project	MOD-DBB	\$1M - \$5M		08/01/14	Project Assessment	08/23/16	05/25/17	11/20/17	01/09/18
114	S0295.1: Whitman ES: WSM Project	MOD-DBB	\$5M - \$10M		10/07/11 A	Pre-Schematic Design	06/04/15	03/04/16	11/14/17	01/09/18
115	S9143.1: Hearst ES: WSM Project	MOD-DBB	\$1M - \$5M		08/03/15	Project Assessment	06/02/16	03/06/17	01/02/18	02/13/18
116	S9223.1: Oak Park ES: WSM	MOD-DBB	\$5M - \$10M		07/21/11 A	Pre-Schematic Design	01/06/17	10/05/17	12/29/17	02/13/18
117	S9157.1: Johnson ES: WSM Project	MOD-DBB	\$1M - \$5M		08/03/15	Project Assessment	06/02/16	03/06/17	02/15/18	03/27/18
118	S9210.1: Miramar Ranch ES: WSM-A Project	MOD-DBB	\$1M - \$5M		04/27/11 A	Pre-Schematic Design	06/05/17	12/13/17	02/27/18	04/10/18
119	S9007.1: Angier ES: WSM Project	MOD-DBB	\$1M - \$5M		08/03/15	Project Assessment	06/02/16	03/06/17	03/14/18	04/24/18
120	S9297.1: Whittier/Del Sol Academy: WSM Project	MOD-DBB	\$1M - \$5M		08/03/15	Project Assessment	06/02/16	03/03/17	03/13/18	04/24/18
121	S9365.1: Keiller Leadership Academy: WSM Project	MOD-DBB	\$5M - \$10M		08/03/15	Project Assessment	06/02/16	03/03/17	04/06/18	05/22/18
122	93120003.2: Mann MS - Site Modernization Phase 2	NS-DBB	> \$10M		09/17/15	Project Assessment	07/11/17	02/16/18	04/09/18	05/22/18
123	S9289.1: Webster ES: WSM Project	MOD-DBB	> \$10M		08/03/15	Project Assessment	06/03/16	03/08/17	04/11/18	05/22/18
124	0011A.1: Baker ES: WSM Project	MOD-DBB	\$1M - \$5M		02/06/07 A	Pre-Schematic Design	09/19/17	03/13/18	05/03/18	06/12/18
125	S9115.1: Freese ES: WSM Project	MOD-DBB	\$1M - \$5M		08/03/15	Project Assessment	06/02/16	03/06/17	04/26/18	06/12/18
126	S9161.1: Juarez ES: WSM Project	MOD-DBB	\$1M - \$5M		08/03/15	Project Assessment	06/02/16	03/06/17	04/26/18	06/12/18
127	S9113.1: Franklin ES: WSM-A Project	MOD-DBB	\$1M - \$5M		05/02/11 A	Pre-Schematic Design	07/12/16	04/12/17	05/21/18	07/10/18
128	S9283.1: Valencia Park: WSM Project	MOD-DBB	\$1M - \$5M		08/03/15	Project Assessment	07/08/16	04/10/17	05/25/18	07/10/18
129	S9134.1: Hage ES: WSM Project	MOD-DBB	\$5M - \$10M		08/01/16	Project Assessment	06/02/16	03/03/17	06/13/18	08/14/18
130	S9156.1: Jerabek ES: WSM-A Project	MOD-DBB	> \$10M		07/21/11 A	Pre-Schematic Design	07/14/17	04/13/18	07/16/18	08/14/18
131	S9214.1: Harriet Tubman Village: WSM Project	MOD-DBB	\$1M - \$5M		08/03/15	Project Assessment	06/02/16	03/06/17	07/31/18	09/11/18
132	S9237.1: Perry ES: WSM-A Project	MOD-DBB	\$1M - \$5M		05/02/11 A	Pre-Schematic Design	07/12/16	04/12/17	07/24/18	09/11/18
133	S9149.1: Horton ES: WSM Project	MOD-DBB	\$5M - \$10M		08/03/15	Project Assessment	06/02/16	03/06/17	08/27/18	10/09/18
134	S9185.1: Perkins ES: WSM Project	MOD-DBB	\$1M - \$5M		08/01/16	Project Assessment	06/09/17	03/12/18	10/22/18	12/11/18

**Capital Bonds - 2018 Total: \$111,745,228**