



< \$200K
\$ 200K - \$1M
\$1M - \$5 M
\$5M - \$10M
> \$10M

Capital Bonds Project Management Report Contract Awards

Capital Bonds - 2013 Projects		Type	AWARDED BID Estimate	Design Phase	DSA Start	DSA App. Letter	Bid Opening	NTP / BOE Award
1	Chavez ES: K-2 2nd Floor Exiting Improvements	MOD-DBB	\$550,000	DSA Approved	09/08/11 A	02/15/12 A	11/09/12 A	02/26/13 A
2	Jefferson ES: K-2 2nd Floor Exiting Improvements	MOD-DBB	\$478,000	DSA Approved	09/08/11 A	02/15/12 A	11/09/12 A	02/26/13 A
2	Rosa Parks ES: K-2 2nd Floor Exiting Improvements	MOD-DBB	\$571,568	DSA Approved	09/08/11 A	02/15/12 A	11/09/12 A	02/26/13 A
3	Boone ES: K-2 2nd Floor Exiting Improvements	MOD-DBB	\$467,847	DSA Approved	10/26/11 A	06/21/12 A	11/30/12 A	03/26/13 A
4	Washington ES: K-2 2nd Floor Exiting Improvements	MOD-DBB	\$673,818	DSA Approved	09/14/11 A	02/15/12 A	11/30/12 A	03/26/13 A
5	Balboa ES: K-2 2nd Floor Exiting Improvements	MOD-DBB	\$343,000	DSA Approved	10/26/11 A	06/14/12 A	11/28/12 A	03/26/13 A
6	Miramar Ranch ES: Modify for K-2 2nd Floor Conditions	MOD-DBB	\$104,000	DSA Approved	10/10/11 A	03/19/12 A	11/28/12 A	03/26/13 A
7	Vista Grande ES: Modify for K-2 2nd Floor Conditions	MOD-DBB	\$109,000	DSA Approved	10/10/11 A	03/19/12 A	11/28/12 A	03/26/13 A
8	Jefferson ES Entrance	MOD-DBB	\$735,000	DSA Approved	05/02/12 A	09/05/12 A	05/02/13 A	06/25/13 A
9	Chollas ES: WSM Project	MOD-DBB	\$5M - \$10M	DSA Approved	11/07/11 A	07/09/12 A	10/09/12 A	07/30/13
10	Salk ES New School Project	NS-DBB	> \$10M	DSA Approved	07/14/10 A	09/27/11 A	06/14/13 A	07/30/13
11	Millennial Tech: Phase IV New Building	MOD-DBB	> \$10M	DSA Approved	02/02/12 A	12/06/12 A	06/17/13 A	07/30/13
12	Data Center @ Serra Equipment Installation	Tech-DBB	\$5M - \$10M				08/13/13	09/10/13
13	Hoover HS: Academy of Information Technology (AOIT)	CTE-DBB	\$1M - \$5M	DSA Approved	06/20/11 A	11/08/11 A	09/03/13	09/10/13
14	Clairemont HS: Academy of Business Technology (AOBT)	CTE-DBB	\$1M - \$5M	DSA Approved	10/03/11 A	04/26/12 A	8/28/2013	09/10/13
15	SCPA: Live Broadcast	CTE-DBB	\$1M - \$5M	DSA Approved	06/20/11 A	11/30/11 A	08/08/13	09/10/13
16	San Diego HS 12KV Substation Upgrade	MOD-DBB	\$200K - \$1M	DSA Approved	01/24/13 A	01/24/13 A	08/08/13	09/10/13
17	DC-1 @ Ed Center Server Room Equipment Installation Phase 2	Tech-DBB	\$1M - \$5M	Pre-Schematic Design				NTP 10/04/13
18	Hamilton ES: WSM & HVAC Project	MOD-DBB	\$5M - \$10M	DSA Approved	03/26/12 A	07/30/12 A	08/23/13	10/08/13
19	Mission Bay HS: Track and Field Project	MOD-DBB	\$1M - \$5M				10/16/2013	11/12/2013
20	Mission Bay HS: Stadium Improvements	MOD-DBB	> \$10M	DSA Review	02/27/13 A	07/05/13	10/16/13	11/12/2013
21	Henry HS: Theater	MOD-DBB	\$5M - \$10M	DSA Review	02/19/13 A	09/18/13	10/17/13	12/10/2013
22	Henry HS: Production Studios Program	CTE-DBB	\$1M - \$5M	DSA Review	02/19/13 A	08/16/13	10/17/13	12/10/2013
23	Henry HS Site Modernization Project	MOD-DBB	> \$10M	DSA Review	02/04/13 A	07/12/13	10/17/13	12/10/13

Capital Bonds - 2013 Total: \$107,494,299

Pre-Schematic Design	1
Schematic Design	0
Design Development	0
DSA Review	4
DSA Approved	17

Capital Bonds - 2014 Projects		Type	AWARDED BID Estimate	Design Phase	DSA Start	DSA App. Letter	Bid Opening	NTP / BOE Award
24	Bell MS: WSM Project	MOD-DBB	> \$10M	DSA Approved	09/13/11 A	09/05/12 A	01/16/14	03/11/14
25	San Diego HS: SciTech Biomedical Sciences	CTE-DBB	\$1M - \$5M	Construction Documents	6/10/2013	12/23/2013	02/13/14	03/25/14
26	Kearny HS: Stadium Improvements Project	MOD-DBB	> \$10M	DSA Review	02/14/13 A	12/20/13	02/07/14	04/08/14
27	Kearny HS: Track and Field Project	MOD-DBB	\$1M - \$5M					04/08/14
28	Montgomery MS: Restroom ADA Upgrades and JUA with City Of SD	MOD-DBB	\$200K - \$1M	DSA Approved	03/05/13 A	03/27/13 A	03/20/14	05/13/14
29	Euclid ES: Special Ed Remodel	MOD-DBB	\$200K - \$1M	Construction Documents	08/28/13	01/14/14	04/01/14	06/10/14
30	Crawford HS: Stadium and Sports Facility Improvements	MOD-DBB	> \$10M	Construction Documents	11/04/13	05/19/14	07/16/14	09/09/14
31	Crawford HS: Track and Field Project	MOD-IDIQ	\$1M - \$5M					09/09/14
32	Pershing MS: WSM Project	MOD-DBB	> \$10M	Construction Documents	07/01/13	02/12/14	09/18/14	10/28/14
33	Memorial & King Chavez Academies @ Memorial: WSM project	MOD-DBB	\$5M - \$10M	Construction Documents	12/02/13	07/17/14	09/18/14	10/28/14
34	Mira Mesa:HS: Culinary	CTE-DBB	\$1M - \$5M	Project Assessment	1/27/2014	7/30/2014	10/27/2014	10/28/2014
35	O'Farrell Community School: WSM Project	MOD-DBB	\$5M - \$10M	Construction Documents	06/03/13	01/23/14	10/03/14	11/11/14
36	Encanto ES: Site Modernization	MOD-DBB	\$5M - \$10M	Construction Documents	6/27/2013	2/14/2014	11/4/2014	12/9/2014

Capital Bonds - 2014 Total: \$89,453,975

Project Assessment	1
Pre-Schematic Design	0
Schematic Design	0
Construction Documents	7
DSA Review	1
DSA Approved	2

Proposition S - 2015 Projects		Type	AWARDED BID Estimate	Design Phase	DSA Start	DSA App. Letter	Bid Opening	NTP / BOE Award
37	Kearny HS - Green Schoolhouse Series Project (New Building)	MOD-DBB	\$1M - \$5M	Schematic Design	3/14/2014	10/10/14	12/04/14	1/13/2015
38	University City HS: Athletic Facilities Upgrades	MOD-DBB	\$5M - \$10M	DSA Approved	06/19/12 A	04/02/13 A	11/12/14	01/27/15
39	Audubon ES Site Modernization	MOD-DBB	\$5M - \$10M	Pre-Schematic Design	03/20/14	01/05/15	03/04/15	04/14/15
40	Taft MS: WSM Project	MOD-DBB	\$5M - \$10M	Pre-Schematic Design	05/13/14	12/22/14	03/20/15	04/28/15
41	Wilson MS - Major Site Rebuild Project	NS-DBB	\$5M - \$10M	Project Assessment	07/23/14	01/22/15	03/16/15	04/28/15



< \$200K
\$ 200K - \$1M
\$1M - \$5 M
\$5M - \$10M
> \$10M

Capital Bonds Project Management Report Contract Awards

Project ID	Project Name	Type	Estimate	Design Phase	DSA Start	Letter	Bid Opening	NTP / BOE Award
42	Mira Mesa HS Stadium Improvements	MOD-DBB	\$1M - \$5M	Pre-Schematic Design	04/03/14	11/20/14	03/12/15	04/28/15
43	Gompers MS Charter @ Gompers West: WSM Project	MOD-DBB	\$5M - \$10M	Pre-Schematic Design	08/15/14	02/20/15	04/16/15	05/26/15
44	Millennial Tech: WSM Prop. S Project	MOD-DBB	\$5M - \$10M	Pre-Schematic Design	08/19/14	02/20/15	04/15/15	05/26/15
45	Henry HS - Academy of Engineering & Design (AOED)	CTE-DBB	<\$200K	Project Assessment	09/12/14	03/16/15	05/05/15	06/23/15
46	La Jolla HS: Stadium Project	MOD-DBB	\$5M - \$10M	Pre-Schematic Design	06/03/14	01/16/15	05/26/15	07/14/15
47	New Dawn/Riley: WSM Project	MOD-DBB	\$1M - \$5M	DSA Review	06/06/12 A	06/03/13	06/18/15	07/28/15
48	San Diego HS: Stadium and Sports Facility Improvements	MOD-DBB	\$1M - \$5M	Pre-Schematic Design	05/13/14	11/25/14	06/03/15	07/28/15
49	Serra HS: New Classroom Building Project	MOD-DBB	\$5M - \$10M	Pre-Schematic Design	08/22/14	04/15/15	06/05/15	07/28/15
50	Balboa: WSM Project	MOD-DBB	\$5M - \$10M	Pre-Schematic Design	03/18/14	12/16/14	06/22/15	08/11/15
51	La Jolla HS: Track and Field Project	MOD-DBB	\$1M - \$5M	Pre-Schematic Design	06/30/14	02/20/15		08/11/15
52	Miller ES: WSM-A Project	MOD-DBB	\$1M - \$5M	Pre-Schematic Design	05/30/14	03/02/15	06/30/15	08/11/15
53	Emerson/Bandini ES: WSM Project	MOD-DBB	\$5M - \$10M	Pre-Schematic Design	02/20/14	11/18/14	06/30/15	09/08/15
54	Mann MS - Master Planning and Site Modernization Phase 1	MOD-DBB	> \$10M	Pre-Schematic Design	10/07/14	07/08/15	08/27/15	10/13/15
55	Montgomery MS: WSM Project	MOD-DBB	\$5M - \$10M	Project Assessment	07/08/14	01/07/15	10/12/15	10/13/15
56	Longfellow ES: WSM Project	MOD-DBB	> \$10M	Pre-Schematic Design	09/29/14	04/03/15	09/02/15	10/27/15
57	Muirlands MS: WSM Project	MOD-DBB	\$5M - \$10M	Pre-Schematic Design	07/03/14	04/03/15	09/28/15	11/10/15

Capital Bonds - 2015 Total: \$132,687,086

Project Assessment	3
Pre-Schematic Design	15
Schematic Design	1
DSA Review	1
DSA Approved	1

Capital Bonds - 2016 Projects		Type	Estimate	Design Phase	DSA Start	DSA App. Letter	Bid Opening	NTP / BOE Award
58	Pacific Beach MS: WSM Project	MOD-DBB	\$1M - \$5M	Project Assessment	07/09/14	04/09/15	12/07/15	01/26/16
59	Logan ES: WSM Project	MOD-DBB	\$1M - \$5M	Project Assessment	07/09/14	04/10/15	01/06/16	02/23/16
60	Lee ES: WSM-A Project	MOD-DBB	\$5M - \$10M	Pre-Schematic Design	06/26/15	01/19/16	03/07/16	04/12/16
61	Scripps Ranch HS: WSM-A Project	MOD-DBB	> \$10M	Schematic Design	06/20/14	03/04/15	03/15/16	04/26/16
62	Scripps Ranch HS: New Building	MOD-DBB	\$5M - \$10M	Pre-Schematic Design	01/05/15	10/01/15	03/17/16	04/26/16
63	Wangenheim MS: WSM Project	MOD-DBB	\$5M - \$10M	Project Assessment	03/05/15	12/02/15	03/31/16	05/24/16
64	De Portola MS: WSM Project	MOD-DBB	\$5M - \$10M	Pre-Schematic Design	06/30/14	04/01/15	05/19/16	06/28/16
65	Momentum Middle @ Cleveland: WSM	MOD-DBB	\$1M - \$5M	Project Assessment	07/09/14	04/08/15	05/26/16	07/12/16
66	Iftin Charter School @ Jackson: WSM-A Project	MOD-DBB	\$5M - \$10M	Pre-Schematic Design	08/07/15	02/18/16	07/26/16	09/13/16
67	Penn ES: WSM-A Project	MOD-DBB	\$5M - \$10M	Pre-Schematic Design	10/19/15	06/01/16	07/22/16	09/13/16
68	Hoover HS: Site Modernization Project	MOD-DBB	> \$10M	Construction Documents	06/26/13	03/18/14	09/08/16	09/13/16
69	Lewis MS: WSM Project	MOD-DBB	\$5M - \$10M	Project Assessment	04/03/14	01/05/15	07/22/16	09/13/16
70	Lindbergh/Schweitzer ES: WSM Project	MOD-DBB	\$1M - \$5M	Project Assessment	06/03/14	03/05/15	08/23/16	09/27/16
71	Clairemont HS: Site Modernization Project	MOD-DBB	> \$10M	Construction Documents	08/05/13	03/20/14	08/25/16	10/11/16
72	Wegeforth ES: WSM Project	MOD-DBB	\$1M - \$5M	Project Assessment	06/03/14	03/05/15	07/11/16	10/11/16
73	Morse HS New Classroom Building Project Schedule	MOD-DBB	\$5M - \$10M	Pre-Schematic Design	12/16/15	07/08/16	08/09/16	10/11/16
74	Field ES: WSM Project	MOD-DBB	\$1M - \$5M	Project Assessment	06/03/14	03/05/15	07/08/16	10/11/16
75	Crawford HS: Site Master Planning and Phase I Site Modernization	NS-DBB	> \$10M	Project Assessment	12/10/15	07/15/16	09/06/16	10/25/16
76	Roosevelt MS: Site Modernization	MOD-DBB	\$5M - \$10M	Project Assessment	10/05/15	04/05/16	09/26/16	11/08/16
77	Morse HS: WSM Project	MOD-DBB	<\$200K	Pre-Schematic Design	02/19/16	09/09/16	10/05/16	12/13/16
78	Chesterton ES: WSM Project	MOD-DBB	\$1M - \$5M	Project Assessment	06/03/14	03/05/15	10/21/16	12/13/16

Capital Bonds - 2016 Total: \$184,724,930

Project Assessment	11
Pre-Schematic Design	7
Schematic Design	1
Construction Documents	2

Capital Bonds - 2017 Projects		Type	Estimate	Design Phase	DSA Start	DSA App. Letter	Bid Opening	NTP / BOE Award
79	University City HS: Site Modernization Project	MOD-DBB	\$5M - \$10M	Construction Documents	08/19/13	02/20/14	11/16/16	01/10/17
80	Farb MS: WSM Project	MOD-DBB	\$1M - \$5M	Schematic Design	04/01/16	09/28/16	12/30/16	02/14/17
81	Sunset View ES: WSM Project	MOD-DBB	\$1M - \$5M	Project Assessment	06/03/14	03/05/15	12/23/16	02/14/17
82	Serra HS: Site Modernization Project	MOD-DBB	> \$10M	Pre-Schematic Design	04/01/16	11/18/16	01/17/17	02/28/17
83	Central ES - Major Site Rebuild Project	NS-DBB	\$1M - \$5M	Project Assessment	09/16/14	03/18/15	01/17/17	02/28/17
84	Pacific Beach ES: WSM Project	MOD-DBB	\$1M - \$5M	Project Assessment	02/12/16	11/08/16	02/14/17	03/28/17
85	Fulton ES: WSM Project	MOD-DBB	\$5M - \$10M	Project Assessment	06/03/15	03/04/16	02/28/17	04/11/17
86	Standley MS: WSM Project	MOD-DBB	\$1M - \$5M	Project Assessment	06/03/15	03/04/16	02/22/17	04/11/17
87	Madison HS: Site Modernization	MOD-DBB	> \$10M	Pre-Schematic Design	07/18/16	02/01/17	03/15/17	05/09/17



< \$200K
\$ 200K - \$1M
\$1M - \$5 M
\$5M - \$10M
> \$10M

Capital Bonds Project Management Report Contract Awards

Project ID	Project Name	Type	Estimate	Design Phase	DSA Start	DSA App. Letter	Bid Opening	NTP / BOE Award
88	Henry HS Stadium and Sports Facility Improvements	MOD-DBB	\$1M - \$5M	DSA Review	06/07/12 A	08/21/13	04/18/17	05/23/17
89	Toler ES: WSM Project	MOD-DBB	\$1M - \$5M	Project Assessment	06/03/15	03/04/16	04/06/17	05/23/17
90	Foster ES: WSM-A Project	MOD-DBB	\$1M - \$5M	Pre-Schematic Design	05/12/16	02/14/17	04/05/17	05/23/17
91	Correia MS: WSM Project	MOD-DBB	\$5M - \$10M	Project Assessment	07/09/15	04/08/16	05/18/17	06/27/17
92	San Diego HS: Site Modernization	MOD-DBB	> \$10M	Pre-Schematic Design	10/13/16	04/05/17	05/12/17	07/11/17
93	Mira Mesa HS Site Modernization Project	MOD-DBB	\$5M - \$10M	Project Assessment	07/05/16	04/04/17	05/24/17	07/11/17
94	Vista Grande ES: WSM Project	MOD-DBB	\$1M - \$5M	Project Assessment	06/03/15	03/04/16	05/30/17	07/11/17
95	Einstein Academy @ Brooklyn: WSM Project	MOD-DBB	\$1M - \$5M	Project Assessment	07/17/15	04/18/16	06/02/17	07/11/17
96	Mission Bay HS: Site Modernization Project	MOD-DBB	\$5M - \$10M	Pre-Schematic Design	08/17/16	05/17/17	06/29/17	09/12/17
97	Twain HS: WSM Project	MOD-DBB	\$1M - \$5M	Project Assessment	07/17/15	04/18/16	08/10/17	09/26/17
98	Kearny HS: Site Modernization Project	MOD-DBB	\$5M - \$10M	Pre-Schematic Design	10/13/16	05/17/17	08/30/17	10/10/17
99	Holmes ES: WSM Project	MOD-DBB	\$1M - \$5M	Project Assessment	06/03/15	03/04/16	09/21/17	11/14/17
100	Muir @ Anderson: WSM Project	MOD-DBB	\$1M - \$5M	Project Assessment	06/03/15	03/04/16	10/05/17	11/14/17
101	Point Loma HS WSM Project	MOD-DBB	> \$10M	Project Assessment	01/25/16	10/20/16	10/16/17	12/12/17
102	La Jolla HS: WSM Project	MOD-DBB	\$5M - \$10M	Pre-Schematic Design	08/17/16	04/10/17	10/24/17	12/12/17

Capital Bonds - 2017 Total: \$140,837,408

Project Assessment	14
Pre-Schematic Design	7
Schematic Design	1
Construction Documents	1
DSA Review	1

Capital Bonds - 2018 Projects		Type	Estimate	Design Phase	DSA Start	DSA App. Letter	Bid Opening	NTP / BOE Award
103	Whitman ES: WSM Project	MOD-DBB	\$1M - \$5M	Pre-Schematic Design	06/03/15	03/03/16	11/14/17	01/09/18
104	Florence ES: WSM Project	MOD-DBB	\$1M - \$5M	Project Assessment	06/03/15	03/04/16	11/20/17	01/09/18
105	Hearst ES: WSM Project	MOD-DBB	\$1M - \$5M	Project Assessment	06/02/16	03/06/17	01/02/18	02/13/18
106	Oak Park ES: WSM-A Project	MOD-DBB	\$5M - \$10M	Pre-Schematic Design	01/06/17	10/04/17	12/29/17	02/13/18
107	Johnson ES: WSM Project	MOD-DBB	\$1M - \$5M	Project Assessment	06/02/16	03/06/17	02/15/18	03/27/18
108	Miramar Ranch ES: WSM-A Project	MOD-DBB	\$1M - \$5M	Pre-Schematic Design	06/05/17	12/13/17	02/27/18	04/10/18
109	Whittier/Del Sol Academy: WSM Project	MOD-	\$1M - \$5M	Project Assessment	06/02/16	03/03/17	03/13/18	04/24/18
110	Clark MS: WSM Project	MOD-LLB	\$5M - \$10M	Pre-Schematic Design	5/5/2016	11/1/2016	3/16/2018	5/8/2018
111	Mann MS - Site Modernization Phase 2	NS-DBB	> \$10M	Project Assessment	07/07/17	02/14/18	04/05/18	05/22/18
112	Webster ES: WSM Project	MOD-DBB	> \$10M	Project Assessment	06/02/16	03/06/17	04/11/18	05/22/18
113	Keiller Leadership Academy: WSM Project	MOD-	\$5M - \$10M	Project Assessment	06/02/16	03/03/17	04/06/18	05/22/18
114	Baker ES: WSM Project	MOD-DBB	\$1M - \$5M	Pre-Schematic Design	09/18/17	03/12/18	05/03/18	06/12/18
115	Freese ES: WSM Project	MOD-DBB	\$1M - \$5M	Project Assessment	06/02/16	03/06/17	04/26/18	06/12/18
116	Juarez ES: WSM Project	MOD-DBB	\$1M - \$5M	Project Assessment	06/02/16	03/06/17	04/26/18	06/12/18
117	Valencia Park: WSM Project	MOD-DBB	\$5M - \$10M	Project Assessment	07/08/16	04/10/17	05/25/18	07/10/18
118	Franklin ES: WSM-A Project	MOD-DBB	\$1M - \$5M	Pre-Schematic Design	07/11/16	04/10/17	05/21/18	07/10/18
119	Jerabek ES: WSM-A Project	MOD-DBB	> \$10M	Pre-Schematic Design	07/14/17	04/13/18	07/16/18	08/14/18
120	Hage ES: WSM Project	MOD-	\$5M - \$10M	Project Assessment	06/02/16	03/03/17	06/13/18	08/14/18
121	Harriet Tubman Village: WSM Project	MOD-DBB	\$1M - \$5M	Project Assessment	06/02/16	03/06/17	07/31/18	09/11/18
122	Perry ES: WSM-A Project	MOD-DBB	\$5M - \$10M	Pre-Schematic Design	07/11/16	04/10/17	07/24/18	09/11/18
123	Horton ES: WSM Project	MOD-DBB	> \$10M	Project Assessment	06/02/16	03/06/17	08/27/18	10/09/18
124	Perkins ES: WSM Project	MOD-DBB	\$1M - \$5M	Project Assessment	06/01/17	03/02/18	10/22/18	12/11/18

Capital Bonds - 2018 Total: \$128,955,000

Project Assessment	14
Pre-Schematic Design	8