



< \$200K
\$ 200K - \$1M
\$1M - \$5 M
\$5M - \$10M
> \$10M

Project Management Report Contract Awards

Capital Bond - 2013 Projects	Type	AWARDED	Design Phase	DSA Start	DSA App. Letter	Bid Opening	NTP / BOE Award
		BID Estimate					
1 Chavez ES: K-2 2nd Floor Exiting Improvements	MOD-DBB	\$550,000	DSA Approved	09/08/11 A	02/15/12 A	11/09/12 A	02/26/13 A
2 Jefferson ES: K-2 2nd Floor Exiting Improvements	MOD-DBB	\$478,000	DSA Approved	09/08/11 A	02/15/12 A	11/09/12 A	02/26/13 A
3 Rosa Parks ES: K-2 2nd Floor Exiting Improvements	MOD-DBB	\$571,568	DSA Approved	09/08/11 A	02/15/12 A	11/09/12 A	02/26/13 A
4 Balboa ES: K-2 2nd Floor Exiting Improvements	MOD-DBB	\$343,000	DSA Approved	10/26/11 A	06/14/12 A	11/28/12 A	03/26/13 A
5 Miramar Ranch ES: Modify for K-2 2nd Floor Conditions	MOD-DBB	\$104,000	DSA Approved	10/10/11 A	03/19/12 A	11/28/12 A	03/26/13 A
6 Vista Grande ES: Modify for K-2 2nd Floor Conditions	MOD-DBB	\$109,000	DSA Approved	10/10/11 A	03/19/12 A	11/28/12 A	03/26/13 A
7 Boone ES: K-2 2nd Floor Exiting Improvements	MOD-DBB	\$467,847	DSA Approved	10/26/11 A	06/21/12 A	11/30/12 A	03/26/13 A
8 Washington ES: K-2 2nd Floor Exiting Improvements	MOD-DBB	\$673,818	DSA Approved	09/14/11 A	02/15/12 A	11/30/12 A	03/26/13 A
9 Jefferson ES Entrance	MOD-DBB	\$735,000	DSA Approved	05/02/12 A	09/05/12 A	05/02/13 A	06/25/13 A
10 Millennial Tech: Phase IV New Building	MOD-DBB	\$11,790,000	DSA Approved	02/02/12 A	12/06/12 A	06/17/13 A	07/30/13 A
11 Salk ES New School Project	NS-DBB	\$23,251,000	DSA Approved	07/14/10 A	09/27/11 A	06/14/13 A	07/30/13 A
12 Chollas ES: WSM Project	MOD-DBB	\$4,418,570	DSA Approved	11/07/11 A	07/09/12 A	06/18/13 A	07/30/13 A
13 Hoover HS: Academy of Information Technology (AOIT)	CTE-DBB	\$1,965,897	DSA Approved	06/20/11 A	11/08/11 A	07/26/13 A	09/03/13 A
14 San Diego HS 12KV Substation Upgrade	MOD-DBB	\$396,990	DSA Approved	01/24/13 A	01/24/13 A	07/25/13 A	09/03/13 A
15 SCPA: Live Broadcast	CTE-DBB	\$3,450,245	DSA Approved	06/20/11 A	11/30/11 A	08/08/13 A	09/17/13 A
16 DC-1 @ Ed Center Server Room Equipment Installation Phase 2	Tech-	\$1M - \$5M					NTP 10/04/13
17 Region #1 HVAC 2000 IDIQ Projects	MOD-IDIQ	> \$10M				09/11/13 A	10/08/13
18 Region #2 HVAC 2000 IDIQ Projects	MOD-IDIQ	> \$10M				09/16/13 A	10/22/13
19 Region #3 HVAC 2000 IDIQ Projects	MOD-IDIQ	> \$10M				09/19/13 A	10/22/13
20 Region #4 HVAC 2000 IDIQ Projects	MOD-IDIQ	> \$10M				09/25/13	11/19/13
21 Henry HS: Production Studios Program	CTE-DBB	\$1M - \$5M	DSA Approved	02/19/13 A	08/29/13 A	10/10/13	11/19/13
22 Henry HS: Theater	MOD-DBB	\$5M - \$10M	DSA Approved	02/19/13 A	08/29/13 A	10/10/13	11/19/13
23 Henry HS: Site Modernization Project	MOD-DBB	> \$10M	DSA Approved	02/04/13 A	08/29/13 A	10/10/13	11/19/13
24 Region #5 HVAC 2000 IDIQ Projects	MOD-IDIQ	> \$10M				10/11/13	12/10/13
25 Data Center @ Serra: Equipment Installation	Tech-DBB	\$5M - \$10M				11/19/13	12/10/13
26 Hamilton ES: WSM & HVAC Project	MOD-DBB	\$5M - \$10M	DSA Approved	03/26/12 A	07/30/12 A	10/23/13	12/10/13
27 Mission Bay HS: Stadium Improvements	MOD-DBB	> \$10M	DSA Approved	02/27/13 A	09/24/13 A	11/01/13	12/10/13
28 Mission Bay HS: Track and Field Project	MOD-DBB	\$1M - \$5M	DSA Approved	02/27/13 A	09/24/13 A	11/01/13	12/10/13
29 Kearny HS: Stadium Improvements Project	MOD-DBB	> \$10M	DSA Approved	02/14/13 A	08/20/13 A	10/31/13	12/10/13
30 Kearny HS: Track and Field Project	MOD-IDIQ	\$1M - \$5M	DSA Approved	02/14/13 A	08/20/13 A	10/31/13	12/10/13
Capital Bond - 2013 Total:		\$209,635,824					

Capital Bond - 2014 Projects	Type	AWARDED	Design Phase	DSA Start	DSA App. Letter	Bid Opening	NTP / BOE Award
		BID Estimate					
31 Clairemont HS: Academy of Business & Technology (AOBT)	CTE-DBB	\$1M - \$5M	DSA Approved	10/03/11 A	04/26/12 A	12/16/13	01/14/14
32 Bell MS: WSM Project	MOD-DBB	> \$10M	DSA Approved	09/13/11 A	09/05/12 A	01/17/14	03/25/14
33 University City HS: Softball Fields	MOD-IDIQ	\$1M - \$5M	Design Development	12/05/13	01/31/14	03/25/14	05/13/14
34 San Diego HS: SciTech Biomedical Sciences	CTE-DBB	\$1M - \$5M	DSA Review	06/21/13 A	02/13/14	02/14/14	05/13/14
35 Montgomery MS: Restroom ADA Upgrades and JUA with City Of SD	MOD-DBB	\$200K - \$1M	DSA Approved	03/05/13 A	03/27/13 A	03/20/14	05/13/14
36 Euclid ES: Special Ed Remodel	MOD-DBB	\$200K - \$1M	Construction Documents	10/02/13	02/18/14	04/22/14	06/10/14
37 Pershing MS: WSM Project	MOD-DBB	> \$10M	DSA Review	07/16/13 A	05/06/14	06/26/14	07/15/14
38 Encanto ES: Site Modernization	MOD-DBB	\$5M - \$10M	DSA Review	09/11/13 A	05/06/14	06/06/14	08/12/14
39 Crawford HS: Stadium and Sports Facility Improvements	MOD-DBB	> \$10M	Construction Documents	11/12/13	05/28/14	07/18/14	09/09/14
40 Crawford HS: Track and Field Project	MOD-IDIQ	\$1M - \$5M	Construction Documents	11/12/13	05/28/14	07/18/14	09/09/14
41 Memorial & King Chavez Academies @ Memorial: WSM project	MOD-DBB	\$5M - \$10M	Construction Documents	12/02/13	07/18/14	09/18/14	10/28/14
42 O'Farrell Community School: WSM Project	MOD-DBB	\$5M - \$10M	Construction Documents	08/01/13	03/25/14	10/03/14	11/11/14
Capital Bond - 2014 Total:		\$76,586,708					

Capital Bond - 2015 Projects	Type	AWARDED	Design Phase	DSA Start	DSA App. Letter	Bid Opening	NTP / BOE Award
		BID Estimate					
43 Salk ES: Solar Panel Carport	MOD-DBB	\$200K - \$1M	Design Development	03/25/14	10/13/14	12/04/14	01/27/15
44 University City HS: Athletic Facilities & Parking Lot	MOD-DBB	> \$10M	Construction Documents	10/01/13	02/03/14	01/16/15	01/27/15
45 Clark MS: WSM Project	MOD-DBB	\$5M - \$10M	Schematic Design	05/07/14	11/03/14	12/19/14	02/10/15



< \$200K
\$ 200K - \$1M
\$1M - \$5 M
\$5M - \$10M
> \$10M

Project Management Report Contract Awards

Project #	Project Name	Type	Estimate	Design Phase	Start	Letter	Bid Opening	Award
46	Mira Mesa:HS: Culinary	CTE-DBB	\$1M - \$5M	Design Development	05/06/14	11/06/14	02/10/15	02/24/15
47	Kearny HS: Green Schoolhouse Series Project (New Building)	MOD-DBB	\$1M - \$5M	Schematic Design	06/16/14	12/15/14	02/06/15	03/24/15
48	Balboa ES: WSM	MOD-DBB	\$1M - \$5M	Pre-Schematic Design	07/22/14	12/31/14	02/20/15	04/14/15
49	Wilson MS - Major Site Rebuild Project	NS-DBB	\$5M - \$10M	Project Assessment	07/24/14	01/26/15	03/18/15	04/28/15
50	Taft MS: WSM	MOD-DBB	\$5M - \$10M	Schematic Design	07/07/14	01/29/15	03/20/15	05/12/15
51	Millennial Tech: WSM Prop. S Project	MOD-DBB	\$5M - \$10M	Pre-Schematic Design	08/19/14	02/20/15	04/15/15	05/26/15
52	Gompers MS Charter @ Gompers West: WSM Project	MOD-DBB	\$5M - \$10M	Pre-Schematic Design	09/02/14	03/09/15	05/01/15	06/09/15
53	Audubon ES: WSM	MOD-DBB	\$1M - \$5M	Schematic Design	07/03/14	03/12/15	05/08/15	06/23/15
54	Hoover HS: New Classroom Bldg Project	MOD-DBB	> \$10M	Project Assessment	09/15/14	04/09/15	06/01/15	07/14/15
55	La Jolla HS: Stadium Project	MOD-DBB	\$5M - \$10M	Design Development	08/01/14	03/19/15	05/26/15	07/14/15
56	La Jolla HS: Track and Field Project	MOD-DBB	\$1M - \$5M	Design Development	08/01/14	03/19/15	05/26/15	07/14/15
57	Joyner ES: Ocean Discovery	MOD-DBB	\$1M - \$5M	Pre-Schematic Design	09/22/14	04/16/15	06/18/15	07/28/15
58	New Dawn/Riley: WSM Project	MOD-DBB	\$1M - \$5M	DSA Approved	06/06/12 A	01/16/13 A	06/18/15	07/28/15
59	San Diego HS: Stadium and Sports Facility Improvements	MOD-DBB	\$1M - \$5M	Pre-Schematic Design	06/13/14	12/30/14	06/03/15	07/28/15
60	Hancock ES: WSM	MOD-DBB	\$1M - \$5M	Pre-Schematic Design	08/25/14	03/20/15	06/30/15	08/11/15
61	Henry HS: Academy of Engineering & Design (AOED)	CTE-DBB	\$200K - \$1M	Project Assessment	10/28/14	04/30/15	06/22/15	08/11/15
62	Serra HS: New Classroom Building Project	MOD-DBB	\$5M - \$10M	Pre-Schematic Design	09/16/14	05/08/14	06/30/14	08/11/15
63	Miller ES: WSM-A Project	MOD-DBB	\$1M - \$5M	Pre-Schematic Design	08/25/14	03/20/15	06/30/15	08/11/15
64	Emerson/Bandini ES: WSM Project	MOD-DBB	\$5M - \$10M	Pre-Schematic Design	04/21/14	01/21/15	06/30/15	09/08/15
65	Montgomery MS: WSM Project	MOD-DBB	\$5M - \$10M	Project Assessment	07/09/14	01/08/15	10/12/15	10/13/15
66	Mann MS: Master Planning and Site Modernization Phase 1	MOD-DBB	> \$10M	Pre-Schematic Design	10/22/14	07/24/15	09/15/15	10/27/15
67	Longfellow ES: WSM Project	MOD-DBB	\$1M - \$5M	Pre-Schematic Design	09/30/14	04/03/15	09/02/15	10/27/15
68	Muirlands MS: WSM	MOD-DBB	\$5M - \$10M	Pre-Schematic Design	08/05/14	03/02/15	10/02/15	11/10/15
69	Mira Mesa HS: Stadium Improvements	MOD-DBB	\$1M - \$5M	Pre-Schematic Design	01/05/15	08/24/15	10/07/15	12/08/15

Capital Bond - 2015 Total: **\$148,374,517**

Project #	Project Name	Type	AWARDED		Design Phase	DSA Start	DSA App. Letter	Bid Opening	NTP / BOE Award
			BID Estimate						
70	Pacific Beach MS: WSM Project	MOD-DBB	\$1M - \$5M		Project Assessment	07/09/14	04/09/15	12/07/15	01/26/16
71	Logan ES: WSM Project	MOD-DBB	\$1M - \$5M		Project Assessment	07/09/14	04/10/15	01/06/16	02/23/16
72	Lee ES: WSM-A Project	MOD-DBB	\$1M - \$5M		Pre-Schematic Design	06/29/15	01/21/16	03/09/16	04/12/16
73	Scripps Ranch HS: WSM-A Project	MOD-DBB	\$5M - \$10M		Schematic Design	05/29/14	02/10/15	03/15/16	04/26/16
74	Scripps Ranch HS: New Building	MOD-DBB	\$5M - \$10M		Pre-Schematic Design	08/28/14	06/02/15	03/17/16	04/26/16
75	Wangenheim MS: WSM Project	MOD-DBB	\$5M - \$10M		Project Assessment	03/06/15	12/03/15	03/31/16	05/24/16
76	De Portola MS: WSM Project	MOD-DBB	\$5M - \$10M		Project Assessment	06/30/14	04/01/15	05/19/16	06/28/16
77	Momentum Middle @ Cleveland: WSM	MOD-DBB	\$1M - \$5M		Project Assessment	07/09/14	04/08/15	05/26/16	07/12/16
78	Iftin Charter School @ Jackson: WSM-A Project	MOD-DBB	\$5M - \$10M		Pre-Schematic Design	08/07/15	02/18/16	07/26/16	09/13/16
79	Penn ES: WSM-A Project	MOD-DBB	\$5M - \$10M		Pre-Schematic Design	10/20/15	06/03/16	07/26/16	09/13/16
80	Hoover HS: Site Modernization Project	MOD-DBB	> \$10M		Project Assessment	10/15/14	07/09/15	09/08/16	09/13/16
81	Lewis MS: WSM Project	MOD-DBB	\$5M - \$10M		Project Assessment	04/03/14	01/05/15	07/22/16	09/13/16
82	Lindbergh/Schweitzer ES: WSM Project	MOD-DBB	\$1M - \$5M		Project Assessment	06/04/14	03/09/15	08/23/16	09/27/16
83	Clairemont HS: Site Modernization Project	MOD-DBB	> \$10M		Construction Documents	12/19/13	07/22/14	08/25/16	10/11/16
84	Wegeforth ES: WSM Project	MOD-DBB	\$1M - \$5M		Project Assessment	06/03/14	03/05/15	07/11/16	10/11/16
85	Morse HS New Classroom Building Project Schedule	MOD-DBB	\$5M - \$10M		Pre-Schematic Design	12/16/15	07/08/16	08/09/16	10/11/16
86	Field ES: WSM Project	MOD-DBB	\$1M - \$5M		Project Assessment	08/18/15	05/19/16	07/08/16	10/11/16
87	Crawford HS: Site Master Planning and Phase I Site Modernization	NS-DBB	> \$10M		Pre-Schematic Design	12/11/15	07/19/16	09/08/16	10/25/16
88	Roosevelt MS: Site Modernization	MOD-DBB	\$5M - \$10M		Project Assessment	10/05/15	04/05/16	09/26/16	11/08/16
89	Chesterton ES: WSM Project	MOD-DBB	\$1M - \$5M		Project Assessment	08/18/15	05/19/16	10/21/16	12/13/16

Capital Bond - 2016 Total: **\$141,230,500**

Project #	Project Name	Type	AWARDED		Design Phase	DSA Start	DSA App. Letter	Bid Opening	NTP / BOE Award
			BID Estimate						
90	University City HS: Site Modernization Project	MOD-DBB	\$5M - \$10M		Construction Documents	12/19/13	06/20/14	11/16/16	01/10/17
91	Morse HS: WSM Project	MOD-DBB	> \$10M		Pre-Schematic Design	02/23/16	09/13/16	10/07/16	01/10/17
92	Farb MS: WSM Project	MOD-DBB	\$1M - \$5M		Schematic Design	05/03/16	10/28/16	12/30/16	02/14/17
93	Sunset View ES: WSM Project	MOD-DBB	\$1M - \$5M		Project Assessment	06/03/14	03/05/15	12/23/16	02/14/17



< \$200K
\$ 200K - \$1M
\$1M - \$5 M
\$5M - \$10M
> \$10M

Project Management Report Contract Awards

Project ID	Project Name	Type	Estimate	Design Phase	Start	End	Start	End
94	Serra HS: Site Modernization Project	MOD-DBB	\$5M - \$10M	Pre-Schematic Design	04/01/16	11/18/16	01/17/17	02/28/17
95	Central ES - Major Site Rebuild Project	NS-DBB	\$1M - \$5M	Project Assessment	09/29/14	04/01/15	01/18/17	02/28/17
96	Pacific Beach ES: WSM Project	MOD-DBB	\$1M - \$5M	Project Assessment	02/12/16	11/08/16	02/14/17	03/28/17
97	Mission Bay HS: Site Modernization Project	MOD-DBB	\$5M - \$10M	Pre-Schematic Design	03/30/16	12/28/16	02/15/17	04/11/17
98	Fulton ES: WSM Project	MOD-DBB	\$1M - \$5M	Project Assessment	07/02/15	04/05/16	03/01/17	04/11/17
99	Standley MS: WSM Project	MOD-DBB	\$1M - \$5M	Project Assessment	06/03/15	03/04/16	02/22/17	04/11/17
100	Madison HS: Site Modernization	MOD-DBB	> \$10M	Pre-Schematic Design	06/22/16	01/09/17	02/23/17	04/25/17
101	Correia MS: WSM	MOD-DBB	\$1M - \$5M	Project Assessment	07/24/15	12/23/15	04/07/17	05/23/17
102	Henry HS: Stadium and Sports Facility Improvements	MOD-DBB	\$5M - \$10M	DSA Approved	06/07/12 A	08/29/13 A	04/18/17	05/23/17
103	Toler ES: WSM Project	MOD-DBB	\$1M - \$5M	Project Assessment	06/03/15	03/04/16	04/06/17	05/23/17
104	Foster ES: WSM-A Project	MOD-DBB	\$1M - \$5M	Pre-Schematic Design	05/13/16	02/16/17	04/07/17	05/23/17
105	San Diego HS: Site Modernization	MOD-DBB	> \$10M	Pre-Schematic Design	10/13/16	04/05/17	05/12/17	07/11/17
106	Mira Mesa HS Site Modernization Project	MOD-DBB	\$5M - \$10M	Project Assessment	07/06/16	04/06/17	05/26/17	07/11/17
107	Vista Grande ES: WSM Project	MOD-DBB	\$1M - \$5M	Project Assessment	06/04/15	03/08/16	05/30/17	07/11/17
108	Einstein Academy @ Brooklyn: WSM Project	MOD-DBB	\$1M - \$5M	Project Assessment	07/17/15	04/18/16	06/02/17	07/11/17
109	Twain HS: WSM Project	MOD-DBB	\$1M - \$5M	Project Assessment	07/17/15	04/18/16	08/10/17	09/26/17
110	Kearny HS: Site Modernization Project	MOD-DBB	\$5M - \$10M	Pre-Schematic Design	03/17/16	10/14/16	08/30/17	10/10/17
111	Holmes ES: WSM Project	MOD-DBB	\$1M - \$5M	Project Assessment	06/03/15	03/04/16	09/21/17	11/14/17
112	Muir @ Anderson: WSM Project	MOD-DBB	\$1M - \$5M	Project Assessment	06/03/15	03/04/16	10/05/17	11/14/17
113	Point Loma HS WSM Project	MOD-DBB	> \$10M	Project Assessment	01/25/16	10/20/16	10/16/17	12/12/17
114	La Jolla HS: WSM Project	MOD-DBB	\$5M - \$10M	Pre-Schematic Design	08/18/16	04/12/17	10/24/17	12/12/17

Capital Bond - 2017 Total: \$148,739,905

Capital Bond - 2018 Projects		AWARDED							
Project ID	Type	Estimate	BID	Design Phase	DSA Start	DSA App. Letter	Bid Opening	NTP / BOE Award	
115	Whitman ES: WSM Project	MOD-DBB	\$5M - \$10M	Pre-Schematic Design	06/04/15	03/07/16	11/14/17	01/09/18	
116	Florence ES: WSM Project	MOD-DBB	\$1M - \$5M	Project Assessment	06/03/15	03/04/16	11/20/17	01/09/18	
117	Hearst ES: WSM Project	MOD-DBB	\$1M - \$5M	Project Assessment	06/02/16	03/06/17	01/02/18	02/13/18	
118	Oak Park ES: WSM	MOD-DBB	\$5M - \$10M	Pre-Schematic Design	01/06/17	10/05/17	12/29/17	02/13/18	
119	Johnson ES: WSM Project	MOD-DBB	\$1M - \$5M	Project Assessment	06/02/16	03/06/17	02/15/18	03/27/18	
120	Miramar Ranch ES: WSM-A Project	MOD-DBB	\$1M - \$5M	Pre-Schematic Design	06/05/17	12/13/17	02/27/18	04/10/18	
121	Angier ES: WSM Project	MOD-DBB	\$1M - \$5M	Project Assessment	06/02/16	03/06/17	03/14/18	04/24/18	
122	Whittier/Del Sol Academy: WSM Project	MOD-DBB	\$1M - \$5M	Project Assessment	06/02/16	03/03/17	03/13/18	04/24/18	
123	Mann MS - Site Modernization Phase 2	NS-DBB	> \$10M	Project Assessment	07/11/17	02/16/18	04/09/18	05/22/18	
124	Webster ES: WSM Project	MOD-DBB	> \$10M	Project Assessment	06/02/16	03/06/17	04/11/18	05/22/18	
125	Keiller Leadership Academy: WSM Project	MOD-DBB	\$5M - \$10M	Project Assessment	06/02/16	03/03/17	04/06/18	05/22/18	
126	Baker ES: WSM Project	MOD-DBB	\$1M - \$5M	Pre-Schematic Design	09/19/17	03/13/18	05/03/18	06/12/18	
127	Freese ES: WSM Project	MOD-DBB	\$1M - \$5M	Project Assessment	06/02/16	03/06/17	04/26/18	06/12/18	
128	Juarez ES: WSM Project	MOD-DBB	\$1M - \$5M	Project Assessment	06/02/16	03/06/17	04/26/18	06/12/18	
129	Valencia Park: WSM Project	MOD-DBB	\$1M - \$5M	Project Assessment	07/08/16	04/10/17	05/25/18	07/10/18	
130	Franklin ES: WSM-A Project	MOD-DBB	\$1M - \$5M	Pre-Schematic Design	07/12/16	04/12/17	05/21/18	07/10/18	
131	Jerabek ES: WSM-A Project	MOD-DBB	> \$10M	Pre-Schematic Design	07/14/17	04/13/18	07/16/18	08/14/18	
132	Hage ES: WSM Project	MOD-DBB	\$5M - \$10M	Project Assessment	06/02/16	03/03/17	06/13/18	08/14/18	
133	Harriet Tubman Village: WSM Project	MOD-DBB	\$1M - \$5M	Project Assessment	06/02/16	03/06/17	07/31/18	09/11/18	
134	Perry ES: WSM-A Project	MOD-DBB	\$1M - \$5M	Pre-Schematic Design	07/12/16	04/12/17	07/24/18	09/11/18	
135	Horton ES: WSM Project	MOD-DBB	\$5M - \$10M	Project Assessment	06/02/16	03/06/17	08/27/18	10/09/18	
136	Perkins ES: WSM Project	MOD-DBB	\$1M - \$5M	Project Assessment	06/01/17	03/02/18	10/22/18	12/11/18	

Capital Bond - 2018 Total: \$112,010,822