



< \$200K
\$ 200K - \$1M
\$1M - \$5 M
\$5M - \$10M
> \$10M

## Project Management Report Contract Awards

Capital Bond - 2013 Projects		Type	AWARDED BID Estimate	Design Phase	DSA Start	DSA App. Letter	Bid Opening	NTP / BOE Award
1	Chavez ES: K-2 2nd Floor Exiting Improvements	MOD-DBB	\$550,000	DSA Approved	09/08/11 A	02/15/12 A	11/09/12 A	02/26/13 A
2	Jefferson ES: K-2 2nd Floor Exiting Improvements	MOD-DBB	\$478,000	DSA Approved	09/08/11 A	02/15/12 A	11/09/12 A	02/26/13 A
3	Rosa Parks ES: K-2 2nd Floor Exiting Improvements	MOD-DBB	\$571,568	DSA Approved	09/08/11 A	02/15/12 A	11/09/12 A	02/26/13 A
4	Balboa ES: K-2 2nd Floor Exiting Improvements	MOD-DBB	\$343,000	DSA Approved	10/26/11 A	06/14/12 A	11/28/12 A	03/26/13 A
5	Miramar Ranch ES: Modify for K-2 2nd Floor Conditions	MOD-DBB	\$104,000	DSA Approved	10/10/11 A	03/19/12 A	11/28/12 A	03/26/13 A
6	Vista Grande ES: Modify for K-2 2nd Floor Conditions	MOD-DBB	\$109,000	DSA Approved	10/10/11 A	03/19/12 A	11/28/12 A	03/26/13 A
7	Boone ES: K-2 2nd Floor Exiting Improvements	MOD-DBB	\$467,847	DSA Approved	10/26/11 A	06/21/12 A	11/30/12 A	03/26/13 A
8	Washington ES: K-2 2nd Floor Exiting Improvements	MOD-DBB	\$673,818	DSA Approved	09/14/11 A	02/15/12 A	11/30/12 A	03/26/13 A
9	Jefferson ES Entrance	MOD-DBB	\$735,000	DSA Approved	05/02/12 A	09/05/12 A	05/02/13 A	06/25/13 A
10	Millennial Tech: Phase IV New Building	MOD-DBB	\$11,790,000	DSA Approved	02/02/12 A	12/06/12 A	06/17/13 A	07/30/13 A
11	Salk ES New School Project	NS-DBB	\$23,251,600	DSA Approved	07/14/10 A	09/27/11 A	06/14/13 A	07/30/13 A
12	Chollas ES: WSM Project	MOD-DBB	\$4,418,570	DSA Approved	11/07/11 A	07/09/12 A	06/18/13 A	07/30/13 A
13	Hoover HS: Academy of Information Technology (AOIT)	CTE-DBB	\$1,965,897	DSA Approved	06/20/11 A	11/08/11 A	07/26/13 A	09/03/13 A
14	San Diego HS 12KV Substation Upgrade	MOD-DBB	\$396,990	DSA Approved	01/24/13 A	01/24/13 A	07/25/13 A	09/03/13 A
15	SCPA: Live Broadcast	CTE-DBB	\$3,450,245	DSA Approved	06/20/11 A	11/30/11 A	08/08/13 A	09/17/13 A
16	Region #1 HVAC 2000 IDIQ Projects	MOD-IDIQ	\$13,305,296				09/11/13 A	10/08/13 A
17	Region #2 HVAC 2000 IDIQ Projects	MOD-IDIQ	\$22,314,713				09/16/13 A	10/22/13 A
18	Region #3 HVAC 2000 IDIQ Projects	MOD-IDIQ	\$18,217,482				09/19/13 A	10/22/13 A
19	Region #4 HVAC 2000 IDIQ Projects	MOD-IDIQ	\$14,383,952				09/25/13 A	10/22/13 A
20	Henry HS: Production Studios Program	CTE-DBB	\$3,564,578	DSA Approved	02/19/13 A	08/29/13 A	10/11/13 A	11/19/13
21	Henry HS: Theater	MOD-DBB	\$12,638,051	DSA Approved	02/19/13 A	08/29/13 A	10/11/13 A	11/19/13
22	Henry HS: Site Modernization Project	MOD-DBB	\$21,729,671	DSA Approved	02/04/13 A	08/29/13 A	10/11/13 A	11/19/13
23	Region #5 HVAC 2000 IDIQ Projects	MOD-IDIQ	\$19,507,426				10/29/13 A	12/10/13
24	Hamilton ES: WSM & HVAC Project	MOD-DBB	\$5M - \$10M	DSA Approved	03/26/12 A	07/30/12 A	11/01/13	12/10/13
25	Mission Bay HS: Stadium Improvements	MOD-DBB	> \$10M	DSA Approved	02/27/13 A	09/24/13 A	11/04/13	12/10/13
26	Mission Bay HS: Track and Field Project	MOD-DBB	\$1M - \$5M	DSA Approved	02/27/13 A	09/24/13 A	11/04/13	12/10/13
27	Kearny HS: Stadium Improvements Project	MOD-DBB	> \$10M	DSA Approved	02/14/13 A	08/26/13 A	10/31/13 A	12/10/13
28	Kearny HS: Track and Field Project	MOD-IDIQ	\$1M - \$5M	DSA Approved	02/14/13 A	08/26/13 A	10/31/13 A	12/10/13

Capital Bond - 2013 Total: \$215,075,547

Capital Bond - 2014 Projects		Type	AWARDED BID Estimate	Design Phase	DSA Start	DSA App. Letter	Bid Opening	NTP / BOE Award
29	Clairemont HS: Academy of Business & Technology (AOBT)	CTE-DBB	\$1M - \$5M	DSA Approved	10/03/11 A	04/26/12 A	01/08/14	02/11/14
30	San Diego HS: SciTech Biomedical Sciences	CTE-DBB	\$1M - \$5M	DSA Review	06/21/13 A	02/14/14	03/04/14	03/11/14
31	Bell MS: WSM Project	MOD-DBB	> \$10M	DSA Approved	09/13/11 A	09/05/12 A	01/17/14	03/25/14
32	University City HS: Athletic Facilities & Parking Lot	MOD-DBB	> \$10M	Construction Documents	11/05/13	02/03/14	03/26/14	05/13/14
33	University City HS: Turf Fields	MOD-IDIQ	\$1M - \$5M	Design Development	12/05/13	01/31/14	03/25/14	05/13/14
34	Montgomery MS: Restroom ADA Upgrades and JUA with City Of SD	MOD-DBB	\$200K - \$1M	DSA Approved	03/05/13 A	03/27/13 A	03/20/14	05/13/14
35	Encanto ES: Site Modernization	MOD-DBB	\$5M - \$10M	DSA Review	09/12/13 A	02/18/14	03/31/14	06/10/14
36	Euclid ES: Special Ed Remodel	MOD-DBB	\$200K - \$1M	Construction Documents	10/02/13	02/18/14	04/22/14	06/10/14
37	Pershing MS: WSM Project	MOD-DBB	> \$10M	Construction Documents	07/16/13 A	03/19/14	05/08/14	06/24/14
38	Crawford HS: Stadium and Sports Facility Improvements	MOD-DBB	> \$10M	Construction Documents	12/04/13	06/17/14	08/11/14	09/23/14
39	Crawford HS: Track and Field Project	MOD-IDIQ	\$1M - \$5M	Construction Documents	12/04/13	06/17/14	08/11/14	09/23/14
40	Memorial & King Chavez Academies @ Memorial: WSM project	MOD-DBB	\$5M - \$10M	Construction Documents	12/02/13	07/18/14	09/18/14	10/28/14
41	O'Farrell Community School: WSM Project	MOD-DBB	\$5M - \$10M	Construction Documents	10/01/13	05/23/14	10/03/14	11/11/14
42	La Jolla HS: Stadium Project	MOD-DBB	\$5M - \$10M	Design Development	03/06/14	08/04/14	09/17/14	11/11/14
43	La Jolla HS: Track and Field Project	MOD-DBB	\$1M - \$5M	Design Development	03/06/14	08/04/14	09/17/14	11/11/14

Capital Bond - 2014 Total: \$100,043,222



< \$200K
\$ 200K - \$1M
\$1M - \$5 M
\$5M - \$10M
> \$10M

## Project Management Report Contract Awards

Capital Bond - 2015 Projects		Type	AWARDED BID Estimate	Design Phase	DSA Start	DSA App. Letter	Bid Opening	NTP / BOE Award
44	Salk ES: Solar Panel Carport	MOD-DBB	\$200K - \$1M	Construction Documents	03/25/14	10/13/14	12/04/14	01/27/15
45	Clark MS: WSM Project	MOD-DBB	\$5M - \$10M	Schematic Design	05/07/14	11/03/14	12/19/14	02/10/15
46	Mira Mesa:HS: Culinary	CTE-DBB	\$1M - \$5M	Design Development	06/12/14	12/17/14	03/19/15	03/24/15
47	Correia MS: Lighting and Fields	MOD-DBB	\$5M - \$10M	Pre-Schematic Design	07/14/14	01/08/15	03/03/15	04/14/15
48	Balboa ES: WSM	MOD-DBB	\$1M - \$5M	Pre-Schematic Design	10/23/14	04/07/15	02/20/15	04/14/15
49	Wilson MS - Major Site Rebuild Project	NS-DBB	\$5M - \$10M	Project Assessment	07/24/14	01/26/15	04/15/15	04/28/15
50	Millennial Tech: WSM Prop. S Project	MOD-DBB	\$5M - \$10M	Pre-Schematic Design	08/19/14	02/20/15	04/15/15	05/26/15
51	Gompers MS Charter @ Gompers West: WSM Project	MOD-DBB	\$5M - \$10M	Pre-Schematic Design	09/02/14	03/09/15	05/01/15	06/09/15
52	Joyner ES: Ocean Discovery	Tech-DBB	\$1M - \$5M	Project Assessment	10/02/14	04/28/15	05/13/15	06/23/15
53	Audubon ES: WSM	MOD-DBB	\$1M - \$5M	Design Development	07/21/14	03/26/15	05/15/15	07/14/15
54	Taft MS: WSM	MOD-DBB	> \$10M	Design Development	07/21/14	04/15/15	06/04/15	07/14/15
55	Hoover HS: 3 Story CR-Admin	MOD-DBB	> \$10M	Project Assessment	09/15/14	04/09/15	06/01/15	07/14/15
56	Longfellow ES: WSM Project	MOD-DBB	\$1M - \$5M	Pre-Schematic Design	12/23/14	06/26/15	09/02/15	10/27/15
57	New Dawn/Riley: WSM Project	MOD-DBB	\$1M - \$5M	DSA Approved	06/06/12 A	01/16/13 A	06/18/15	07/28/15
58	San Diego HS: Stadium and Sports Facility Improvements	MOD-DBB	\$1M - \$5M	Pre-Schematic Design	06/13/14	12/30/14	06/03/15	07/28/15
59	Hancock ES: WSM	MOD-DBB	\$1M - \$5M	Pre-Schematic Design	10/06/14	04/06/15	06/30/15	08/11/15
60	Henry HS: Academy of Engineering & Design (AOED)	CTE-DBB	\$200K - \$1M	Project Assessment	10/28/14	04/30/15	06/22/15	08/11/15
61	Miller ES: WSM-A Project	MOD-DBB	\$1M - \$5M	Pre-Schematic Design	10/06/14	04/06/15	06/30/15	08/11/15
62	Emerson/Bandini ES: WSM Project	MOD-DBB	\$5M - \$10M	Pre-Schematic Design	04/21/14	01/21/15	06/30/15	09/08/15
63	Serra HS: New Classroom Building Project	MOD-DBB	\$5M - \$10M	Pre-Schematic Design	10/16/14	06/10/15	07/31/15	09/22/15
64	Montgomery MS: WSM Project	MOD-DBB	\$5M - \$10M	Pre-Schematic Design	10/08/14	04/10/15	10/12/15	10/13/15
65	Muirlands MS: WSM	MOD-DBB	\$5M - \$10M	Pre-Schematic Design	09/12/14	03/19/15	10/02/15	11/10/15
			Capital Bond - 2015 Total:	\$118,269,431				

Capital Bond - 2016 Projects		Type	AWARDED BID Estimate	Design Phase	DSA Start	DSA App. Letter	Bid Opening	NTP / BOE Award
66	Mann MS: Master Planning and Site Modernization Phase 1	MOD-DBB	> \$10M	Pre-Schematic Design	12/24/14	09/22/15	11/12/15	01/12/16
67	Pacific Beach MS: WSM Project	MOD-DBB	\$1M - \$5M	Project Assessment	07/09/14	04/09/15	12/07/15	01/26/16
68	Mira Mesa HS: Stadium Improvements	MOD-DBB	\$1M - \$5M	Pre-Schematic Design	02/27/15	10/15/15	12/10/15	02/09/16
69	Logan ES: WSM Project	MOD-DBB	\$1M - \$5M	Project Assessment	07/09/14	04/10/15	01/06/16	02/23/16
70	Lee ES: WSM-A Project	MOD-DBB	\$1M - \$5M	Pre-Schematic Design	06/29/15	01/21/16	03/09/16	04/12/16
71	Scripps Ranch HS: WSM-A Project	MOD-DBB	\$5M - \$10M	Schematic Design	05/29/14	02/10/15	03/15/16	04/26/16
72	Scripps Ranch HS: New Building	MOD-DBB	\$5M - \$10M	Pre-Schematic Design	08/28/14	06/02/15	03/17/16	04/26/16
73	Wangenheim MS: WSM Project	MOD-DBB	\$5M - \$10M	Project Assessment	03/06/15	12/03/15	03/31/16	05/24/16
74	De Portola MS: WSM Project	MOD-DBB	\$5M - \$10M	Project Assessment	06/30/14	04/01/15	05/19/16	06/28/16
75	Momentum Middle @ Cleveland: WSM	MOD-DBB	\$1M - \$5M	Project Assessment	07/09/14	04/08/15	05/26/16	07/12/16
76	Iftin Charter School @ Jackson: WSM-A Project	MOD-DBB	\$5M - \$10M	Pre-Schematic Design	08/07/15	02/18/16	07/26/16	09/13/16
77	Penn ES: WSM-A Project	MOD-DBB	\$5M - \$10M	Pre-Schematic Design	10/19/15	06/02/16	07/25/16	09/13/16
78	Hoover HS: Site Modernization Project	MOD-DBB	> \$10M	Project Assessment	10/15/14	07/09/15	09/08/16	09/13/16
79	Lewis MS: WSM Project	MOD-DBB	\$5M - \$10M	Project Assessment	04/03/14	01/05/15	07/22/16	09/13/16
80	Lindbergh/Schweitzer ES: WSM Project	MOD-DBB	\$1M - \$5M	Project Assessment	06/04/14	03/09/15	08/23/16	09/27/16
81	Clairemont HS: Site Modernization Project	MOD-DBB	> \$10M	Construction Documents	01/27/14	08/25/14	08/25/16	10/11/16
82	Wegeforth ES: WSM Project	MOD-DBB	\$1M - \$5M	Project Assessment	06/03/14	03/05/15	07/11/16	10/11/16
83	Morse HS New Classroom Building Project Schedule	MOD-DBB	\$5M - \$10M	Pre-Schematic Design	12/16/15	07/08/16	08/09/16	10/11/16
84	Field ES: WSM Project	MOD-DBB	\$1M - \$5M	Project Assessment	08/18/15	05/19/16	07/08/16	10/11/16
85	Crawford HS: Site Master Planning and Phase I Site Modernization	NS-DBB	> \$10M	Pre-Schematic Design	12/10/15	07/18/16	09/07/16	10/25/16
86	Roosevelt MS: Site Modernization	MOD-DBB	\$5M - \$10M	Project Assessment	10/05/15	04/05/16	09/26/16	11/08/16
87	Chesterton ES: WSM Project	MOD-DBB	\$1M - \$5M	Project Assessment	08/18/15	05/19/16	10/21/16	12/13/16
			Capital Bond - 2016 Total:	\$158,720,514				

AWARDED



< \$200K
\$ 200K - \$1M
\$1M - \$5 M
\$5M - \$10M
> \$10M

## Project Management Report Contract Awards

Prop. S and Z ICOC Subcommittee  
Construction  
November 7, 2013, Exhibit 3.1

<b>Capital Bond - 2017 Projects</b>		Type	BID Estimate	Design Phase	DSA Start	DSA App. Letter	Bid Opening	NTP / BOE Award
88	University City HS: Site Modernization Project	MOD-DBB	\$5M - \$10M	Construction Documents	12/19/13	06/20/14	11/16/16	01/10/17
89	Morse HS: WSM Project	MOD-DBB	> \$10M	Pre-Schematic Design	02/23/16	09/13/16	10/07/16	01/10/17
90	Farb MS: WSM Project	MOD-DBB	\$1M - \$5M	Schematic Design	05/03/16	10/28/16	12/30/16	02/14/17
91	Sunset View ES: WSM Project	MOD-DBB	\$1M - \$5M	Project Assessment	06/03/14	03/05/15	12/23/16	02/14/17
92	Serra HS: Site Modernization Project	MOD-DBB	> \$10M	Pre-Schematic Design	04/01/16	11/18/16	01/18/17	02/28/17
93	Central ES - Major Site Rebuild Project	NS-DBB	\$1M - \$5M	Project Assessment	12/01/14	06/01/15	01/18/17	02/28/17
94	Pacific Beach ES: WSM Project	MOD-DBB	\$1M - \$5M	Project Assessment	02/12/16	11/08/16	02/14/17	03/28/17
95	Mission Bay HS: Site Modernization Project	MOD-DBB	\$5M - \$10M	Pre-Schematic Design	03/30/16	12/28/16	02/15/17	04/11/17
96	Fulton ES: WSM Project	MOD-DBB	\$1M - \$5M	Project Assessment	07/02/15	04/05/16	03/01/17	04/11/17
97	Standley MS: WSM Project	MOD-DBB	\$1M - \$5M	Project Assessment	06/03/15	03/04/16	02/22/17	04/11/17
98	Madison HS: Site Modernization	MOD-DBB	> \$10M	Pre-Schematic Design	06/22/16	01/09/17	02/23/17	04/25/17
99	Correia MS WSM	MOD-DBB	\$1M - \$5M	Project Assessment	07/23/15	12/22/15	04/07/17	05/23/17
100	Henry HS: Stadium and Sports Facility Improvements	MOD-DBB	\$5M - \$10M	DSA Approved	06/07/12 A	08/29/13 A	04/18/17	05/23/17
101	Toler ES: WSM Project	MOD-DBB	\$1M - \$5M	Project Assessment	06/03/15	03/04/16	04/06/17	05/23/17
102	Foster ES: WSM-A Project	MOD-DBB	\$1M - \$5M	Pre-Schematic Design	05/13/16	02/16/17	04/07/17	05/23/17
103	San Diego HS: Site Modernization	MOD-DBB	> \$10M	Pre-Schematic Design	10/4/16	04/07/17	05/16/17	07/11/17
104	Mira Mesa HS Site Modernization Project	MOD-DBB	\$5M - \$10M	Project Assessment	07/06/16	04/06/17	05/26/17	07/11/17
105	Vista Grande ES: WSM Project	MOD-DBB	\$1M - \$5M	Project Assessment	06/04/15	03/08/16	05/30/17	07/11/17
106	Einstein Academy @ Brooklyn: WSM Project	MOD-DBB	\$1M - \$5M	Project Assessment	07/17/15	04/18/16	06/02/17	07/11/17
107	Twain HS: WSM Project	MOD-DBB	\$1M - \$5M	Project Assessment	07/17/15	04/18/16	08/10/17	09/26/17
108	Kearny HS: Site Modernization Project	MOD-DBB	\$5M - \$10M	Pre-Schematic Design	03/17/16	10/14/16	08/30/17	10/10/17
109	Holmes ES: WSM Project	MOD-DBB	\$1M - \$5M	Project Assessment	06/03/15	03/04/16	09/21/17	11/14/17
110	Muir @ Anderson: WSM Project	MOD-DBB	\$1M - \$5M	Project Assessment	06/03/15	03/04/16	10/05/17	11/14/17
111	Point Loma HS WSM Project	MOD-DBB	> \$10M	Project Assessment	01/26/16	10/21/16	10/16/17	12/12/17
112	La Jolla HS: WSM Project	MOD-DBB	\$5M - \$10M	Pre-Schematic Design	08/18/16	04/12/17	10/24/17	12/12/17
<b>Capital Bond - 2017 Total:</b>			<b>\$149,808,555</b>					

<b>Capital Bond - 2018 Projects</b>		Type	AWARDED BID Estimate	Design Phase	DSA Start	DSA App. Letter	Bid Opening	NTP / BOE Award
113	Whitman ES: WSM Project	MOD-DBB	\$5M - \$10M	Pre-Schematic Design	06/04/15	03/04/16	11/14/17	01/09/18
114	Florence ES: WSM Project	MOD-DBB	\$1M - \$5M	Project Assessment	06/03/15	03/04/16	11/20/17	01/09/18
115	Hearst ES: WSM Project	MOD-DBB	\$1M - \$5M	Project Assessment	06/02/16	03/06/17	01/02/18	02/13/18
116	Oak Park ES: WSM	MOD-DBB	\$5M - \$10M	Pre-Schematic Design	01/06/17	10/05/17	12/29/17	02/13/18
117	Johnson ES: WSM Project	MOD-DBB	\$1M - \$5M	Project Assessment	06/02/16	03/06/17	02/15/18	03/27/18
118	Miramar Ranch ES: WSM-A Project	MOD-DBB	\$1M - \$5M	Pre-Schematic Design	06/05/17	12/13/17	02/27/18	04/10/18
119	Angier ES: WSM Project	MOD-DBB	\$1M - \$5M	Project Assessment	06/02/16	03/06/17	03/14/18	04/24/18
120	Whittier/Del Sol Academy: WSM Project	MOD-DBB	\$1M - \$5M	Project Assessment	06/02/16	03/03/17	03/13/18	04/24/18
121	Mann MS - Site Modernization Phase 2	NS-DBB	> \$10M	Project Assessment	07/11/17	02/16/18	04/09/18	05/22/18
122	Webster ES: WSM Project	MOD-DBB	> \$10M	Project Assessment	06/02/16	03/06/17	04/11/18	05/22/18
123	Keiller Leadership Academy: WSM Project	MOD-DBB	\$5M - \$10M	Project Assessment	06/02/16	03/03/17	04/06/18	05/22/18
124	Baker ES: WSM Project	MOD-DBB	\$1M - \$5M	Pre-Schematic Design	09/19/17	03/13/18	05/03/18	06/12/18
125	Freese ES: WSM Project	MOD-DBB	\$1M - \$5M	Project Assessment	06/02/16	03/06/17	04/26/18	06/12/18
126	Juarez ES: WSM Project	MOD-DBB	\$1M - \$5M	Project Assessment	06/02/16	03/06/17	04/26/18	06/12/18
127	Valencia Park: WSM Project	MOD-DBB	\$1M - \$5M	Project Assessment	07/08/16	04/10/17	05/25/18	07/10/18
128	Franklin ES: WSM-A Project	MOD-DBB	\$1M - \$5M	Pre-Schematic Design	07/12/16	04/12/17	05/21/18	07/10/18
129	Jerabek ES: WSM-A Project	MOD-DBB	> \$10M	Pre-Schematic Design	07/14/17	04/13/18	07/16/18	08/14/18
130	Hage ES: WSM Project	MOD-DBB	\$5M - \$10M	Project Assessment	06/02/16	03/03/17	06/13/18	08/14/18
131	Harriet Tubman Village: WSM Project	MOD-DBB	\$1M - \$5M	Project Assessment	06/02/16	03/06/17	07/31/18	09/11/18
132	Perry ES: WSM-A Project	MOD-DBB	\$1M - \$5M	Pre-Schematic Design	07/12/16	04/12/17	07/24/18	09/11/18
133	Horton ES: WSM Project	MOD-DBB	\$5M - \$10M	Project Assessment	06/02/16	03/06/17	08/27/18	10/09/18
134	Perkins ES: WSM Project	MOD-DBB	\$1M - \$5M	Project Assessment	06/01/17	03/02/18	10/22/18	12/11/18
<b>Capital Bond - 2018 Total:</b>			<b>\$111,582,984</b>					