Prop. S ICOC July 19, 2012, Exhibit 6.2

Proposition S Monthly Controls Status Report June 2012

San Diego Unified School District Facilities Planning and Construction Division

All Data as of May 31, 2012

Prepared for:

Independent Citizen's Oversight Committee Facilities Planning and Construction Directors SDUSD Chief Financial Officer

Proposition S Summary		
Prop. S Percent Complete	Duration	Expended
14-Year \$2.28B Program (includes Prop. S and State Matching Funds)	23.7%	15.9%
Prop S Bond Sales Received		\$ 369,997,581
State Facility Program (Fund 35) Projected Revenue Thru June 2012	31,109,887	
Projected Revenue thru June 2012		551,106,292
Total Expenditures-to-Date		364,461,559
FY 2011-2012 Planned Expenditures		121,703,548
Projected Fund Balance - June 30, 2012	*	179,166,356
Current Fund Balance	*	186,644,733

## FY 2011 / 2012 Expenditures


	Planned Percentage	Percent of Ex-	FY Expended - to	Current Month	Previous Month Ex-
Category	(Five-Year)	penditures	date	Expenditures	penditures
Planning & Design	14.8%	16.3%	\$ 18,607,089	\$ 1,749,951	\$ 1,941,806
Construction	80.0%	78.5%	89,657,539	5,995,161	9,812,350
Program Management Office	5.2%	5.2%	5,960,543	314,550	632,706
Sub-Total	100%	100%	\$ 114,225,171	\$ 8,059,662	\$ 12,386,862


Prop. S Percent of Budget and Amount Committed-to-Date	17.1% \$ 392,2	271,867
Current Remaining Uncommitted Balance	** 158,8	834,425


	FY 2011 / 12		FY 2012 /13	
Spending Plan	Actuals	FY 2012 /13 Plan	Actuals	FY 2013 / 14 Plan
Management Expenditures	\$ 23,688,932	\$ 20,209,174	\$ 18,738,969	\$ 19,009,174
Total Expenditures	144,790,032	121,703,548	114,225,171	133,886,388
Management Costs % of Total Expenditures	16.4%	16.6%	16.4%	14.2%
Federal E-Rate Share	\$ 11,190,697	\$ 8,500,000	\$ 8,427,946	\$ 7,000,000
Total Expenditures with E-Rate	155,980,729	130,203,548	122,653,117	140,886,388
Management Costs % of Total Expenditures	15.2%	15.5%	15.3%	13.5%

Proposition S status: Reflects the May 2012 \$150M bond sales;
\* Fund balance is the unspent balance of revenue received


- \*\* Committed amount is the amount committed by salary, check authorization, contract or purchase order. •
- \*\*\* Uncommitted balance is the amount that has not been committed by salary, check authorization, contract or purchase order. ٠








Planned Expenditures shown above are adjusted based upon anticipated bid climate, change order rate and project execution plan. Planned expenditures are adjusted yearly and do not necessarily mirror the cash-flow plan shown on page 3.



Technology Expenditure Burn Rate			
Current Month	Last Month	FY 2012 to date	Total-to-date
8,459,807	1,172,076	32,924,041	132,976,287

Note: E-Rate discounts are paid by the Federal Government directly to the vendor as a discount to the i-21 project and are not included in Prop. S expenditures.



Kearny H.S. Construction Tech Academy First Prop. S Project



Crown Point Jr. Music Academy Last Scheduled Prop. S Project

