Prop. S ICOC Subcommittee Finance, Planning and Controls April 26, 2012, Exhibit 2

Proposition S Monthly Controls Status Report April 2012

San Diego Unified School District Facilities Planning and Construction Division


All Data as of March 31, 2012

Prepared for:


Independent Citizen's Oversight Committee Facilities Planning and Construction Directors SDUSD Chief Financial Officer

P	roposition S Summa	агу						
Prop. S Percent Complete						Duration		Expended
14-Year \$2.28B Program	(includes Prop. S and State Matching Funds)				23.1%		14.7%	
Prop S Bond Sales Received							\$	369,997,581
State Facility Program (Fund 35) Projected Revenue Thru June 2012								31,109,887
Projected Revenue thru June 2012								550,209,792
Total Expenditures-to-Date								336,907,608
FY 2011-2012 Planned Expenditures								117,860,278
Projected Fund Balance - June 30, 2012						*		189,213,126
Current Fund Balance						*		64,199,860
	FY 201	1 / 2012 Expen	ditu	ires				
	Planned							
	Percentage (Five-	Percent of	FY	Expended -	Cur	rent Month	Pr	evious Month
Category	Year)	Expenditures		to date	Ex	penditures	E	xpenditures
Planning & Design	14.8%	15.9%	\$	14,874,428	\$	2,151,037	\$	1,297,050
Construction	80.0%	78.7%		73,828,882		5,686,736		5,415,138
Program Management Office	5.2%	5.4%		5,067,910		637,113		646,147
Sub-Total	100%	100%	\$	93,771,220	\$	8,474,886	\$	7,358,335
Prop. S Percent of Budget and Amount Obligated-to-Date						16.8%	\$	385,032,735
Current Remaining Unobligated Balance						**		16,074,732

Proposition S status: Adjusted projected Prop. S bond sales to \$149.1M. Bond Sales planned for May 2012;
\* Fund balance is the unspent balance of revenue received
\*\* Unobligated balance is the amount that has not been committed by contract or material orders.




Preliminary Cash Flow Plan based upon May Bond Sales. Will revise upon plan approval




TIC risk factors will be reassessed upon clearer determination for Prop. S Bond Sales and revised implementation plan.

4




Planned Expenditures shown above are adjusted based upon anticipated bid climate, change order rate and project execution plan. Planned expenditures are adjusted yearly and do not necessarily mirror the cash-flow plan shown on page 3.



## Technology Burn Rate

Current Month	Last Month				
1,543,292	1,199,831				

Note: E-Rate discounts are paid by the Federal Government directly to the vendor as a discount to the i-21 project and are not included in Prop. S expenditures.



## Trends


Engineering News Record's (ENR) most recent Construction Cost Index, Building Cost Index, Materials Cost Index, which are updated monthly. Tables include monthly and annual percent changes. The indices base of 100 started in 1913 and are based upon costs at 20 cities throughout the United States. More information is available at ENR.Com. ENR's most recent data is shown here.


Construction Cost Index (CCI)	The annual escalation rate of the CCI increased to 2.9%.	20-CITY: 1913 = 100	Mar-12 Index Value	2 change Month	Z change Year
		Construction Cost	9267.6	0.8	2.9
		Common Labor	19686.5	0.8	2.7
		WAGE \$/HR.	37.4	0.8	2.7
Builder Cost Index (BCI)	Building cost inflation, tracked by the BCl, rose to 2.7% this month from 2.3% last month.	20-CITY:	Mar-12	2 change	Z change
		1913 = 100	Index Value	Month	Year
		Building Cost	5144.5	0.5	2.7
		Skilled Labor	8847.7	0.3	2.4
		WAGE \$/HR.	49.1	0.3	2.4
	The MCI increased from 2.7% to 3.3% as rising yearly steel costs offset lower lumber prices.	20-CITY:	Mar-12	2 change	Z change
		1913 = 100	Index Value	Month	Year
		Materials	2881.8	0.7	3.3
		CEMENT \$7TON	106.4	0.0	3.1
		STEEL \$/CWT	49.7	0.8	5.7
		LUMBER \$/MBF	388.9	0.6	-2.9


• The Common Labor Index is the labor component of ENR's Construction Cost Index and tracks the union wage, plus fringe benefits, for laborers.

• The Skilled Labor Index is the labor component of ENR's Building Cost Index and tracks union wages, plus fringe benefits, for carpenters. Overall Impacts

- The CCI, BCI and MCI all increased slightly over the last month. The MCI increase over the last year is 3.3% with steel prices increasing 5.7% over the year.
- SDUSD FPC is currently applying a 1.8% escalation factor for our internal construction estimates. The Office of Public School Construction is applying 4.28% per the Marshall and Swift CCI. San Diego material costs are seen as lagging the national trend and prevailing labor rates have not been adjusted.
- Over the last year SDUSD construction projects were awarded at 6.4% less than the budget now less than the expected 10% 30% range. One year ago projects were awarding at 23% less than the budget. One year ago the median of bids to budget was 18% of budget and is now -6%.
- Program change order rate is currently 3.0 % with allowances and 5.8% excluding allowances.







Due to the possibility that costs will not meet the estimated costs, some money may need to be returned to the state. The yearly goal for 2010-11 was reduced accordingly. Yearly goals have been revised due to the increased risk for bond sales due to the uncertain financial health of the state.

The Office of Public Schools Construction has increased grant amounts by 4.28% reflecting increases in construction costs in California.

Kearny H.S. Construction Tech Academy First Prop. S Project



Crown Point Jr. Music Academy Last Scheduled Prop. S Project

