



Project Management Report Contract Awards

		ı	AWARDED	A 12	5 .		DOA 4	5:1	NTD / DOE
	Capital Bond - 2015 Projects	Type	Estimate	Architect NTP	Design Phase	DSA Start	DSA App. Letter	Bid Opening	NTP / BOE Award
7 <mark>14650.1</mark>	EB Scripps: Exterior Paint	RR	<\$200K					11/03/14	02/25/15
11 <mark>23301.1</mark>	Carson ES: Parking Lot Drainage Mitigation	MRR	<\$200K			02/19/15	02/25/15		03/06/15
12 14102.1	Dailard ES: Slope Erosion Repair	MRR	\$200K - \$1M	06/25/14 A				03/09/15	03/10/15
18 <mark>16205.1</mark>	Adams ES: Heater Replacement	MRR	<\$200K	02/02/15				04/06/15	04/13/15
19 <mark>16208.1</mark>	Curie ES: Heater Replacement	MRR	<\$200K	09/01/14					05/01/15
23 16320.1	Crawford HS: Exterior Paint	MRR	\$200K - \$1M	09/01/14					05/04/15
29 91070051.1	Florence: MRR Irrigation	MRR	\$200K - \$1M	05/16/14 A				09/03/14	06/01/15
32 <mark>16070.1</mark>	Miramar Ranch: HVAC System Controls	MRR	<\$200K						06/01/15
33 <mark>16203.1</mark>	Mt Everest Academy: Heater Replacement	MRR	<\$200K						06/01/15
35 <mark>22525.1</mark>	Valencia Park ES: Irrigation and Landscape	MRR	<\$200K	06/12/14 A					06/08/15
36 <mark>16207.1</mark>	Cubberley ES: Heater Replacement	MRR	<\$200K						07/01/15
40 <mark>92630001.1</mark>	Spreckels ES: Investigate & Repair Storm Drain & Slope Erosion	MRR	<\$200K	06/10/13 A				05/19/15	07/14/15
41 22438.1	Dailard ES: Replacement of Main Electrical Switchboard	MRR	<\$200K	04/11/14 A					08/01/15
12 91270001.1	Grant ES: Develop Slope Erosion Plan	MRR	\$200K - \$1M	2/27/14 A				8/3/2015	8/18/2015
45 16708.1	Spreckels ES: Rain Gutter Replacement	MRR	<\$200K	10/02/14					10/01/15
46 18691.1	Challenger MS: Concrete Repair and Replace	MRR	\$200K - \$1M	10/03/14 A					10/02/15
47 18697.1	Ericson ES: Concrete Repair and Replace	MRR	<\$200K	10/03/14 A					10/02/15
48 18698.1	Hickman ES: Concrete Repair and Replace	MRR	<\$200K	10/03/14 A					10/02/15
49 <mark>12176.1</mark>	Euclid ES: HVAC System Controls	MRR	<\$200K	09/30/15					11/02/15

			AWARDED						
			BID	Architect	Design		DSA App.	Bid	NTP / BOE
	Capital Bond - 2016 Projects	Type	Estimate	NTP	Phase	DSA Start	Letter	Opening	Award
1 14586.1	Miramar Ranch: Roof & HVAC Replacement	MRR	\$1M - \$5M			07/27/15	10/13/15	12/02/15	01/12/16
2 14582.1	Edison ES: Roof & HVAC Replacement	MRR	\$1M - \$5M			08/10/15	10/27/15	12/16/15	01/26/16
4 14580.1	DePortola ES: Roof & HVAC Replacement	MRR	\$1M - \$5M			08/24/15	11/10/15	12/25/15	02/09/16
5 14584.1	Wangenheim MS: Roof & HVAC Replacement	MRR	\$1M - \$5M			09/08/15	11/24/15	01/13/16	02/23/16
5 9310002.2	CPMA: Re Roof & HVAC Replcament	MRR	\$1M - \$5M			09/08/15	11/24/15	01/13/16	02/23/16
8 19280.1	Toler ES: Roof Replacement	MRR	\$200K - \$1M						03/29/16
10 22582.1	Correia MS: Roof & HVAC Replacement	MRR	\$1M - \$5M	05/30/14 A		10/05/15	01/04/16	03/01/16	04/12/16
13 14590.1	SCPA: Roof Replacement	MRR	\$1M - \$5M	03/02/15		03/29/16	05/02/16	06/21/16	08/09/16

\$2,751,843

\$13,863,990

			AWARDED BID	Architect	Design		DSA App.	Bid	NTP / BOE
	Capital Bond - 2017 Projects	Type	Estimate	NTP	Phase	DSA Start	Letter	Opening	Award
1 14587.1	Hoover HS: Roof Replacement	MRR	\$1M - \$5M	06/06/14 A		03/17/16	05/18/16	03/22/17	05/09/17
		Capital Bonds - 2017 Total:	\$3,057,820						
		-	AWARRER						

			AWARDED						
			BID	Architect	Design		DSA App.	Bid	NTP / BOE
	Capital Bond - 2018 Projects	Type	Estimate	NTP	Phase	DSA Start	Letter	Opening	Award
1 18713.1	Pacific Beach MS: AC Replacement	MOD-	<\$200K	02/02/15				04/06/15	01/01/18

Capital Bonds - 2018 Total:

Capital Bonds - 2016 Total:

Capital Bonds - 2015 Total: