



PPO Project Management Report Contract Awards

	Capital Bond - 2015 Projects	Туре	AWARDED BID Estimate	Architect NTP	Design Phase	DSA Start	DSA App. Letter	Bid Opening	NTP / BOE Award
1 91270001.1	Grant ES: Develop Erosion Control Plan	MRR	\$786,885	02/27/14 A				02/09/15 A	03/10/15 A
2 17889.1	Dailard ES: Main Electrical Switchboard	MRR	\$159,876					03/18/15 A	05/12/15 A
3 <mark>17891.1</mark>	Penn ES: Main Electrical Switchboard	MRR	\$86,787					03/18/15 A	05/12/15 A
4 16070.1	Miramar Ranch: HVAC System Controls	MRR	< \$200K						06/01/15
5 16208.1	Curie ES: Heater Replacement	MRR	< \$200K						06/01/15
6 22525.1	Valencia Park ES: Irrigation and Landscape	MRR	\$200K - \$1M	06/12/14 A					06/08/15
7 91070051.1	Florence: MRR Irrigation	MRR	\$200K - \$1M	05/16/14 A				09/03/14	07/03/15
8 92630001.1	Spreckels ES: Investigate & Repair Storm Drain & Slope Erosion	MRR	\$200K - \$1M	06/10/13 A				05/19/15	07/14/15
9 93070054.1	CPMA: Re-Roof & HVAC, Bldgs 100-400	MRR	\$5M - \$10M	09/26/15A		01/29/15A	04/01/15A	6/18/2015	7/28/2015
10 <mark>16708.1</mark>	Spreckels ES: Rain Gutter Replacement	RR	< \$200K						10/01/15
11 18691.1	Challenger MS: Capital Improvement Concrete	MRR	\$200K - \$1M	10/03/14 A				09/24/15	10/02/15
12 18697.1	Ericson ES: Capital Improvement Concrete	MRR	< \$200K	10/03/14 A				09/24/15	10/02/15
13 <mark>18698.1</mark>	Hickman ES: Capital Improvement Concrete	MRR	< \$200K	10/03/14 A				09/24/15	10/02/15
14 12176.1	Euclid ES: HVAC System Controls	MRR	< \$200K	09/30/15					11/02/15
		Capital Bonds - 2015 Total:	\$6,246,286						

			AWARDED						
			BID	Architect	Design		DSA App.	Bid	NTP / BOE
	Capital Bond - 2016 Projects	Type	Estimate	NTP	Phase	DSA Start	Letter	Opening	Award
15 14586.1	Miramar Ranch: Roof & HVAC Replacement	MRR	\$1M - \$5M			07/27/15	10/13/15	12/16/15	01/12/16
16 14582.1	Edison ES: Roof & HVAC Replacement	MRR	\$1M - \$5M			08/10/15	10/27/15	12/16/15	01/26/16
17 23465.1	Logan ES: Landscape and Irrigation	MRR	\$200K - \$1M						02/01/16
18 14584.1	Wangenheim MS: Roof & HVAC Replacement	MRR	\$5M - \$10M			09/08/15	11/24/15	01/13/16	02/23/16
19 14650.1	EB Scripps: Exterior Paint	RR	< \$200K					05/09/16	05/10/16
20 22582.1	Correia MS: Roof & HVAC Replacement	MRR	\$5M - \$10M			11/26/15	03/10/16	05/18/16	06/14/16
21 19729.1	Garfield HS: Chiller Replacement	MRR	\$200K - \$1M	06/01/16				08/03/16	08/10/16
22 23301.1	Carson ES: Parking Lot Drainage Mitigation	MRR	< \$200K			08/23/16	08/29/16		NTP 09/07/16
23 14102.1	Dailard ES: Slope Erosion Repair	MRR	\$200K - \$1M	06/25/14 A				10/10/16	10/11/16

Capital Bonds - 2016 Total: \$24,287,360

			AWARDED						
	Capital Bond - 2017 Projects	Type	BID Estimate	Architect NTP	Design Phase	DSA Start	DSA App. Letter	Bid Opening	NTP / BOE Award
24 93070055.1	CPMA: Re-Roof & HVAC, Bldgs 500-900	MRR	\$1M - \$5M			1/12/2016	5/24/2016	10/12/2016	2/14/2017
25 14580.1	DePortola ES: Roof & HVAC Replacement	MRR	\$1M - \$5M			08/24/15	11/10/15	01/26/17	02/21/17
26 19280.1	Toler ES: Roof Replacement	MRR	\$1M - \$5M			07/25/16	11/03/16	01/20/17	02/28/17
24 14587.1	Hoover HS: Roof Replacement	MRR	\$1M - \$5M	06/06/14 A		06/20/16	10/18/16	03/22/17	04/11/17
28 14590.1	SCPA: Roof Replacement	MRR	\$1M - \$5M	12/10/14 A		09/27/16	01/06/17	03/17/17	04/25/17
		Capital Bonds - 2017 Total:	\$15,973,512						

			AWARDED BID	Architect	Design		DSA App.	Bid	NTP / BOE
	Capital Bond - 2018 Projects	Туре	Estimate	NTP	Phase	DSA Start	Letter	Opening	Award
29 18713.1	Pacific Beach MS: AC Replacement	MRR	\$200K - \$1M					07/13/17	01/01/18
		Capital Bonds - 2018 Total:	\$200K - 1M						

			AWARDED						
			BID	Architect	Design		DSA App.	Bid	NTP / BOE
	Capital Bond - 2019 Projects	Туре	Estimate	NTP	Phase	DSA Start	Letter	Opening	Award
30 16320.1	Crawford HS: Exterior Paint	MRR	\$200K - \$1M						05/01/19

Capital Bonds - 2019 Total: \$200K - 1M