

HVAC 2000 Construction Budget

Summary

	Budget	Cost at Completion	Variance	Cost-to-Date
Region 1	\$16,225,654	\$14,393,741	\$1,831,914	\$0
Region 2	\$21,778,114	\$22,055,988	(\$277,874)	\$0
Region 3	\$18,111,049	\$17,724,780	\$386,269	\$0
Region 4	\$16,540,893	\$11,582,942	\$4,957,951	\$0
Region 5	\$22,061,688	\$20,114,633	\$1,947,055	\$0
District Schools Subtotal:	\$94,717,398	\$85,872,083	\$8,845,315	\$0
<i>District Classrooms:</i>	<i>\$94,717,398</i>	<i>\$85,872,083</i>	<i>\$8,845,315</i>	<i>\$0</i>
<i>District Critical Spaces:</i>	<i>\$0</i>	<i>\$0</i>	<i>\$0</i>	<i>\$0</i>
Charters	\$0	\$0	\$0	\$0
Total	\$94,717,398	\$85,872,083	\$8,845,315	\$0

Data as of 11/19/2013



BUDGET vs. COMMITMENTS SUMMARY (by Budget Category, Phase Account)

Date **11/19/13**

	Current Budget (A)	Estimate at Completion (B)	Original Commitment (C)	Approved Changes (D)	Pending Changes (E)	Total Commitments (F=C+D+E)	Estimate to Complete (G=B-F)	Budget Variance (H=B-G)	Cost-to-Date (I)
PROJECT: FPCHVC01 HVAC 2000 Region 1									
CLASSROOMS									
Construction	\$ 16,225,654	\$ 14,393,741	\$ 5,000	\$ -	\$ -	\$ 5,000	\$ 14,388,741	\$ 1,831,914	\$ -
Curie ES	\$ 1,382,333	\$ 1,382,333	\$ -	\$ -	\$ -	\$ -	\$ 1,382,333	\$ -	\$ -
De Portola MS	\$ 1,821,259	\$ 1,821,259	\$ -	\$ -	\$ -	\$ -	\$ 1,821,259	\$ -	\$ -
Dingeman ES	\$ 1,539,652	\$ 1,539,652	\$ -	\$ -	\$ -	\$ -	\$ 1,539,652	\$ -	\$ -
Doyle ES	\$ 239,037	\$ 239,037	\$ -	\$ -	\$ -	\$ -	\$ 239,037	\$ -	\$ -
Hage ES	\$ 1,529,951	\$ 1,529,951	\$ -	\$ -	\$ -	\$ -	\$ 1,529,951	\$ -	\$ -
Jerabek ES	\$ 82,078	\$ 82,078	\$ -	\$ -	\$ -	\$ -	\$ 82,078	\$ -	\$ -
Hickman ES	\$ 277,714	\$ 277,714	\$ -	\$ -	\$ -	\$ -	\$ 277,714	\$ -	\$ -
Kumeyaay ES	\$ 889,156	\$ 889,156	\$ -	\$ -	\$ -	\$ -	\$ 889,156	\$ -	\$ -
Mason ES	\$ 817,380	\$ 817,380	\$ -	\$ -	\$ -	\$ -	\$ 817,380	\$ -	\$ -
Mira Mesa HS	\$ 841,805	\$ 841,805	\$ -	\$ -	\$ -	\$ -	\$ 841,805	\$ -	\$ -
Sandburg ES	\$ 251,210	\$ 251,210	\$ -	\$ -	\$ -	\$ -	\$ 251,210	\$ -	\$ -
Scripps Ranch HS	\$ 5,414,043	\$ 3,582,130	\$ 5,000	\$ -	\$ -	\$ 5,000	\$ 3,577,130	\$ 1,831,914	\$ -
Spreckels ES	\$ 457,085	\$ 457,085	\$ -	\$ -	\$ -	\$ -	\$ 457,085	\$ -	\$ -
Tierrasanta ES	\$ 304,336	\$ 304,336	\$ -	\$ -	\$ -	\$ -	\$ 304,336	\$ -	\$ -
Vista Grande ES	\$ 378,615	\$ 378,615	\$ -	\$ -	\$ -	\$ -	\$ 378,615	\$ -	\$ -
CRITICAL SPACES									
Construction	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Curie ES	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
De Portola MS	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Dingeman ES	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Doyle ES	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Hage ES	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Jerabek ES	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Hickman ES	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Kumeyaay ES	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Mason ES	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Mira Mesa HS	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Sandburg ES	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Scripps Ranch HS	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Spreckels ES	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Tierrasanta ES	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Vista Grande ES	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
District Schools Total:	\$ 16,225,654	\$ 14,393,741	\$ 5,000	\$ -	\$ -	\$ 5,000	\$ 14,388,741	\$ 1,831,914	\$ -
CHARTER SCHOOLS									
Construction	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
HVAC 2000 REGION 1 TOTAL:	\$ 16,225,654	\$ 14,393,741	\$ 5,000	\$ -	\$ -	\$ 5,000	\$ 14,388,741	\$ 1,831,914	\$ -



BUDGET vs. COMMITMENTS SUMMARY (by Budget Category, Phase Account)

Date **11/19/13**

	Current Budget (A)	Estimate at Completion (B)	Original Commitment (C)	Approved Changes (D)	Pending Changes (E)	Total Commitments (F=C+D+E)	Estimate to Complete (G=B-F)	Budget Variance (H=B-G)	Cost-to-Date (I)
PROJECT: FPCHVC02 HVAC 2000 Region 2									
CLASSROOMS									
Construction	\$ 21,778,114	\$ 22,055,988	\$ -	\$ -	\$ -	\$ -	\$ 22,055,988	\$ (277,874)	\$ -
Angier ES	\$ 1,541,249	\$ 1,541,249	\$ -	\$ -	\$ -	\$ -	\$ 1,541,249	\$ -	\$ -
Benchley Weingerger	\$ 1,260,644	\$ 1,260,644	\$ -	\$ -	\$ -	\$ -	\$ 1,260,644	\$ -	\$ -
Clay ES	\$ 969,378	\$ 969,378	\$ -	\$ -	\$ -	\$ -	\$ 969,378	\$ -	\$ -
Foster ES	\$ 1,857,253	\$ 1,857,253	\$ -	\$ -	\$ -	\$ -	\$ 1,857,253	\$ -	\$ -
Franklin ES	\$ 1,449,586	\$ 1,449,586	\$ -	\$ -	\$ -	\$ -	\$ 1,449,586	\$ -	\$ -
Gage ES	\$ 1,841,040	\$ 1,841,040	\$ -	\$ -	\$ -	\$ -	\$ 1,841,040	\$ -	\$ -
Green ES	\$ 103,832	\$ 103,832	\$ -	\$ -	\$ -	\$ -	\$ 103,832	\$ -	\$ -
Hancock ES	\$ 403,583	\$ 403,583	\$ -	\$ -	\$ -	\$ -	\$ 403,583	\$ -	\$ -
Hardy ES	\$ 1,238,192	\$ 1,238,192	\$ -	\$ -	\$ -	\$ -	\$ 1,238,192	\$ -	\$ -
Hearst ES	\$ 1,306,216	\$ 1,357,488	\$ -	\$ -	\$ -	\$ -	\$ 1,357,488	\$ (51,272)	\$ -
Holmes ES	\$ 1,417,857	\$ 1,417,857	\$ -	\$ -	\$ -	\$ -	\$ 1,417,857	\$ -	\$ -
Language Acad	\$ 1,452,146	\$ 1,452,146	\$ -	\$ -	\$ -	\$ -	\$ 1,452,146	\$ -	\$ -
Lewis MS	\$ 2,705,377	\$ 2,481,382	\$ -	\$ -	\$ -	\$ -	\$ 2,481,382	\$ 223,995	\$ -
Longfellow ES	\$ 1,273,715	\$ 1,724,312	\$ -	\$ -	\$ -	\$ -	\$ 1,724,312	\$ (450,597)	\$ -
Marvin ES	\$ 1,621,040	\$ 1,621,040	\$ -	\$ -	\$ -	\$ -	\$ 1,621,040	\$ -	\$ -
Miller ES	\$ 169,220	\$ 169,220	\$ -	\$ -	\$ -	\$ -	\$ 169,220	\$ -	\$ -
Serra HS	\$ 1,167,786	\$ 1,167,786	\$ -	\$ -	\$ -	\$ -	\$ 1,167,786	\$ -	\$ -
CRITICAL SPACES									
Construction	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Angier ES	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Benchley Weingerger	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Clay ES	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Foster ES	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Franklin ES	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Gage ES	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Green ES	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Hancock ES	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Hardy ES	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Hearst ES	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Holmes ES	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Language Acad	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Lewis MS	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Longfellow ES	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Marvin ES	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Miller ES	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Serra HS	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
District School Total:	\$ 21,778,114	\$ 22,055,988	\$ -	\$ -	\$ -	\$ -	\$ 22,055,988	\$ (277,874)	\$ -
CHARTER SCHOOLS									
Construction	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Magnolia Charter	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Tubman Village	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
HVAC 2000 REGION 2 TOTAL:	\$ 21,778,114	\$ 22,055,988	\$ -	\$ -	\$ -	\$ -	\$ 22,055,988	\$ (277,874)	\$ -



BUDGET vs. COMMITMENTS SUMMARY (by Budget Category, Phase Account)

Date **11/19/13**

	Current Budget (A)	Estimate at Completion (B)	Original Commitment (C)	Approved Changes (D)	Pending Changes (E)	Total Commitments (F=C+D+E)	Estimate to Complete (G=B-F)	Budget Variance (H=B-G)	Cost-to-Date (I)
PROJECT: FPCHVC03 HVAC 2000 Region 3									
CLASSROOMS									
Construction	\$ 18,111,049	\$ 17,724,780	\$ -	\$ -	\$ -	\$ -	\$ 17,724,780	\$ 386,269	\$ -
Crawford HS	\$ 5,469,909	\$ 5,469,909	\$ -	\$ -	\$ -	\$ -	\$ 5,469,909	\$ -	\$ -
Hoover HS	\$ 2,197,414	\$ 2,197,414	\$ -	\$ -	\$ -	\$ -	\$ 2,197,414	\$ -	\$ -
Mann MS	\$ 4,910,703	\$ 4,910,703	\$ -	\$ -	\$ -	\$ -	\$ 4,910,703	\$ -	\$ -
Marshall ES	\$ 3,079,067	\$ 1,641,107	\$ -	\$ -	\$ -	\$ -	\$ 1,641,107	\$ 1,437,960	\$ -
Rolando Park	\$ 1,677,270	\$ 1,677,270	\$ -	\$ -	\$ -	\$ -	\$ 1,677,270	\$ -	\$ -
Rosa Parks	\$ 776,686	\$ 1,828,377	\$ -	\$ -	\$ -	\$ -	\$ 1,828,377	\$ (1,051,691)	\$ -
CRITICAL SPACES									
Construction	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Crawford HS	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Hoover HS	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Mann MS	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Marshall ES	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Rolando Park	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Rosa Parks	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
District School Total:	\$ 18,111,049	\$ 17,724,780	\$ -	\$ -	\$ -	\$ -	\$ 17,724,780	\$ 386,269	\$ -
CHARTER SCHOOLS									
Construction	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Darnall E. Campus	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Iftin ES @ Jackson	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
HVAC 2000 REGION 3 TOTAL:	\$ 18,111,049	\$ 17,724,780	\$ -	\$ -	\$ -	\$ -	\$ 17,724,780	\$ 386,269	\$ -



BUDGET vs. COMMITMENTS SUMMARY (by Budget Category, Phase Account)

Date **11/19/13**

	Current Budget (A)	Estimate at Completion (B)	Original Commitment (C)	Approved Changes (D)	Pending Changes (E)	Total Commitments (F=C+D+E)	Estimate to Complete (G=B-F)	Budget Variance (H=B-G)	Cost-to-Date (I)
PROJECT: FPCHVC04 HVAC 2000 Region 4									
CLASSROOMS									
Construction	\$ 16,540,893	\$ 11,582,942	\$ -	\$ -	\$ -	\$ -	\$ 11,582,942	\$ 4,957,951	\$ -
Carver ES	\$ 1,449,482	\$ 842,233	\$ -	\$ -	\$ -	\$ -	\$ 842,233	\$ 607,249	\$ -
Horton ES	\$ 2,015,501	\$ 2,015,501	\$ -	\$ -	\$ -	\$ -	\$ 2,015,501	\$ -	\$ -
Johnson ES	\$ 1,542,084	\$ 725,798	\$ -	\$ -	\$ -	\$ -	\$ 725,798	\$ 816,286	\$ -
Kennedy CDC	\$ -	\$ 300,000	\$ -	\$ -	\$ -	\$ -	\$ 300,000	\$ (300,000)	\$ -
Millennial Tech	\$ 1,080,546	\$ 1,080,546	\$ -	\$ -	\$ -	\$ -	\$ 1,080,546	\$ -	\$ -
Nye ES	\$ 1,330,794	\$ 776,795	\$ -	\$ -	\$ -	\$ -	\$ 776,795	\$ 553,999	\$ -
Oak Park ES	\$ 1,777,459	\$ 1,091,137	\$ -	\$ -	\$ -	\$ -	\$ 1,091,137	\$ 686,322	\$ -
Paradise Hills ES	\$ 1,716,582	\$ 1,716,582	\$ -	\$ -	\$ -	\$ -	\$ 1,716,582	\$ -	\$ -
Perry ES	\$ 1,440,164	\$ 746,100	\$ -	\$ -	\$ -	\$ -	\$ 746,100	\$ 694,064	\$ -
Valencia Park ES	\$ 3,164,472	\$ 1,264,442	\$ -	\$ -	\$ -	\$ -	\$ 1,264,442	\$ 1,900,030	\$ -
Webster ES	\$ 1,023,809	\$ 1,023,809	\$ -	\$ -	\$ -	\$ -	\$ 1,023,809	\$ -	\$ -
CRITICAL SPACES									
Construction	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Carver ES	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Horton ES	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Johnson ES	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Kennedy CDC	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Millennial Tech	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Nye ES	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Oak Park ES	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Paradise Hills ES	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Perry ES	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Valencia Park ES	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Webster ES	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
District School Total:	\$ 16,540,893	\$ 11,582,942	\$ -	\$ -	\$ -	\$ -	\$ 11,582,942	\$ 4,957,951	\$ -
CHARTER SCHOOLS									
Construction	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
O'Farrell	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Pacific American	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Gompers West	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Holly Drive	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Iffin Univ Prep HS	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
HVAC 2000 REGION 4 TOTAL:	\$ 16,540,893	\$ 11,582,942	\$ -	\$ -	\$ -	\$ -	\$ 11,582,942	\$ 4,957,951	\$ -



BUDGET vs. COMMITMENTS SUMMARY (by Budget Category, Phase Account)

Date **11/19/13**

	Current Budget (A)	Estimate at Completion (B)	Original Commitment (C)	Approved Changes (D)	Pending Changes (E)	Total Commitments (F=C+D+E)	Estimate to Complete (G=B-F)	Budget Variance (H=B-G)	Cost-to-Date (I)
PROJECT: FPCHVC05 HVAC 2000 Region 5									
CLASSROOMS									
Construction	\$ 22,061,688	\$ 20,114,633	\$ 5,000	\$ -	\$ -	\$ 5,000	\$ 20,109,633	\$ 1,947,055	\$ -
Audubon ES	\$ 1,902,880	\$ 1,902,880	\$ -	\$ -	\$ -	\$ -	\$ 1,902,880	\$ -	\$ -
Bethune ES	\$ 2,205,872	\$ 1,398,457	\$ 5,000	\$ -	\$ -	\$ 5,000	\$ 1,393,457	\$ 807,415	\$ -
Boone ES	\$ 1,090,432	\$ 1,090,432	\$ -	\$ -	\$ -	\$ -	\$ 1,090,432	\$ -	\$ -
Freese ES	\$ 1,510,781	\$ 1,510,781	\$ -	\$ -	\$ -	\$ -	\$ 1,510,781	\$ -	\$ -
Fulton ES	\$ 1,630,223	\$ 1,630,223	\$ -	\$ -	\$ -	\$ -	\$ 1,630,223	\$ -	\$ -
Lee ES	\$ 1,743,734	\$ 1,743,734	\$ -	\$ -	\$ -	\$ -	\$ 1,743,734	\$ -	\$ -
Morse HS	\$ 6,356,823	\$ 6,356,823	\$ -	\$ -	\$ -	\$ -	\$ 6,356,823	\$ -	\$ -
Penn ES	\$ 383,081	\$ 38,345	\$ -	\$ -	\$ -	\$ -	\$ 38,345	\$ 344,736	\$ -
SCPA HS	\$ 2,406,958	\$ 2,406,958	\$ -	\$ -	\$ -	\$ -	\$ 2,406,958	\$ -	\$ -
Zamorano ES	\$ 2,830,904	\$ 2,036,000	\$ -	\$ -	\$ -	\$ -	\$ 2,036,000	\$ 794,904	\$ -
CRITICAL SPACES									
Construction	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Audubon ES	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Bethune ES	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Boone ES	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Freese ES	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Fulton ES	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Lee ES	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Morse HS	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Penn ES	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
SCPA HS	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Zamorano ES	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
District School Total:	\$ 22,061,688	\$ 20,114,633	\$ 5,000	\$ -	\$ -	\$ 5,000	\$ 20,109,633	\$ 1,947,055	\$ -
CHARTER SCHOOLS									
Construction	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Keiller Leadership	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
HVAC 2000 REGION 5 TOTAL:	\$ 22,061,688	\$ 20,114,633	\$ 5,000	\$ -	\$ -	\$ 5,000	\$ 20,109,633	\$ 1,947,055	\$ -
PROGRAM TOTAL:	\$ 94,717,398	\$ 85,872,083	\$ 10,000	\$ -	\$ -	\$ 10,000	\$ 85,862,083	\$ 8,845,315	\$ -