



| |
|----------------|
| < \$200K |
| \$ 200K - \$1M |
| \$1M - \$5 M |
| \$5M - \$10M |
| > \$10M |

Prop. S Project Management Report Contract Awards



| Proposition S - 2012 Projects | Type | AWARDED | | Design Phase | DSA Start | DSA App. Letter | Bid Opening | NTP / BOE Award |
|----------------------------------------------------------------------------------|----------|--------------|--|--------------|------------|-----------------|-------------|-----------------|
| | | BID Estimate | | | | | | |
| 1 Data Center @ Serra HS Construction | Tech-DBB | \$9,313,000 | | DSA Approved | 10/27/10 A | 06/07/11 A | 04/25/12 A | 05/15/12 A |
| 2 Knox MS: WSM Project | MOD-DBB | \$17,588,669 | | DSA Approved | 06/08/11 A | 01/12/12 A | 04/27/12 A | 05/29/12 A |
| 3 Euclid ES: New Classroom Building Project | ORG-DBB | \$6,999,999 | | DSA Approved | 01/12/11 A | 07/27/11 A | 04/26/12 A | 05/29/12 A |
| 4 Zamorano ES: New Classroom Building | ORG-DBB | \$8,423,600 | | DSA Approved | 12/22/10 A | 07/19/11 A | 02/21/12 A | 05/29/12 A |
| 5 ALBA @ North Park: Phase 3 (Joint Use Area Improvements) | MOD-DBB | \$401,000 | | DSA Approved | 06/30/11 A | 06/30/11 A | 02/16/12 A | 05/29/12 A |
| 6 CPMA @ Kroc: New Building Project (PAC; Prop S) | MOD-DBB | \$11,921,825 | | DSA Approved | 12/23/10 A | 09/22/11 A | 05/10/12 A | 06/22/12 A |
| 7 CPMA @ Kroc: WSM (Prop S) | MOD-DBB | \$7,997,299 | | DSA Approved | 12/17/10 A | 09/22/11 A | 05/10/12 A | 06/22/12 A |
| 8 Mira Mesa HS: Broadcast Journalism | CTE-DBB | \$2,590,000 | | DSA Approved | 05/20/11 A | 10/24/11 A | 05/03/12 A | 06/22/12 A |
| 9 Mira Mesa HS: Screen Printing & Computerized Graphic Design | CTE-DBB | \$880,000 | | DSA Approved | 05/27/11 A | 10/24/11 A | 05/03/12 A | 06/22/12 A |
| 10 Encanto ES: New Classroom Building | ORG-DBB | \$5,717,750 | | DSA Approved | 02/02/11 A | 07/14/11 A | 04/20/12 A | 06/22/12 A |
| 11 Language Academy: New Classroom Building Project | ORG-DBB | \$10,046,000 | | DSA Approved | 01/14/11 A | 07/12/11 A | 05/31/12 A | 07/10/12 A |
| 12 Point Loma HS: Football Stadium Restroom/Concession Stand | MOD-DBB | \$1,168,888 | | DSA Approved | 06/13/11 A | 11/03/11 A | 06/14/12 A | 07/24/12 A |
| 13 Hoover HS Restroom Upgrades | -DBB | \$306,000 | | DSA Approved | 06/20/11 A | 11/08/11 A | 07/18/12 A | 09/11/12 A |
| 14 Downtown Library - Tenant Improvements to 6th/7th Floors for new Charter HS-1 | MOD-DBB | \$7,081,700 | | | | | 11/01/12 A | 12/10/12 A |
| 15 Marston MS: Woodshop Ventilation Project | MOD-DBB | \$1,194,080 | | DSA Approved | 11/23/11 A | 06/06/12 A | 10/26/12 A | 12/11/12 A |
| Proposition S - 2012 Total: | | \$91,629,810 | | DSA Approved | 14 | | | |

| Proposition S - 2013 Projects | Type | AWARDED | | Design Phase | DSA Start | DSA App. Letter | Bid Opening | NTP / BOE Award |
|----------------------------------------------------------------|----------|--------------|--|------------------------|------------|-----------------|-------------|-----------------|
| | | BID Estimate | | | | | | |
| 16 DC-1 @ Ed Center Server Room Equipment Installation Phase 2 | Tech- | \$1M - \$5M | | Pre-Schematic Design | | | | NTP 10/04/13 |
| 17 Balboa ES: K-2 2nd Floor Exiting Improvements | MOD-DBB | \$343,000 | | DSA Approved | 10/26/11 A | 06/14/12 A | 11/28/12 A | 03/26/13 |
| 18 Miramar Ranch ES: Modify for K-2 2nd Floor Conditions | MOD-DBB | \$104,000 | | DSA Approved | 10/10/11 A | 03/19/12 A | 11/28/12 A | 03/26/13 |
| 19 Vista Grande ES: Modify for K-2 2nd Floor Conditions | MOD-DBB | \$109,000 | | DSA Approved | 10/10/11 A | 03/19/12 A | 11/28/12 A | 03/26/13 |
| 20 Boone ES: K-2 2nd Floor Exiting Improvements | MOD-DBB | \$467,847 | | DSA Approved | 10/26/11 A | 06/21/12 A | 11/30/12 A | 03/26/13 |
| 21 Washington ES: K-2 2nd Floor Exiting Improvements | MOD-DBB | \$673,818 | | DSA Approved | 09/14/11 A | 02/15/12 A | 11/30/12 A | 03/26/13 |
| 22 Millennial Tech: Phase IV New Building | MOD-DBB | > \$10M | | DSA Approved | 02/02/12 A | 12/06/12 A | 03/05/13 | 04/09/13 |
| 23 San Diego SCPA: Live Broadcast | CTE-DBB | \$1M - \$5M | | DSA Approved | 06/20/11 A | 11/30/11 A | 02/22/13 | 04/09/13 |
| 24 Jefferson ES: K-2 2nd Floor Exiting Improvements | MOD-DBB | \$478,000 | | DSA Approved | 09/08/11 A | 02/15/12 A | 04/04/13 | 05/14/13 |
| 25 Chavez ES: K-2 2nd Floor Exiting Improvements | MOD-DBB | \$550,000 | | DSA Approved | 09/08/11 A | 02/15/12 A | 04/04/13 | 05/14/13 |
| 26 Rosa Parks ES: K-2 2nd Floor Exiting Improvements | MOD-DBB | \$571,568 | | DSA Approved | 09/08/11 A | 02/15/12 A | 04/04/13 | 05/14/13 |
| 27 Chollas ES: WSM Project | MOD-DBB | \$1M - \$5M | | Construction Documents | 11/07/11 A | 07/09/12 A | 04/26/13 | 06/11/13 |
| 28 Data Center @ Serra Equipment Installation | Tech-DBB | \$5M - \$10M | | | | | 07/23/13 | 08/27/13 |
| 29 Bell MS: WSM Project | MOD-DBB | > \$10M | | DSA Approved | 09/13/11 A | 09/05/12 A | 07/12/13 | 08/27/13 |
| 30 Hoover HS: Academy of Information Technology (AOIT) | CTE-DBB | \$1M - \$5M | | DSA Approved | 06/20/11 A | 11/08/11 A | 08/29/13 | 09/10/13 |
| 31 Clairemont HS: Academy of Business & Technology (AOBT) | CTE-DBB | \$1M - \$5M | | DSA Approved | 10/03/11 A | 04/26/12 A | 08/28/13 | 09/10/13 |
| 32 San Diego HS: SciTech Biomedical Sciences | CTE-DBB | \$1M - \$5M | | Construction Documents | 01/21/13 | 07/24/13 | 09/11/13 | 11/12/13 |
| 33 Henry HS Site Modernization Project | MOD-DBB | > \$10M | | DSA Review | 02/4/2013 | 05/30/13 | 07/30/13 | 12/10/13 |
| 34 Henry HS: Theater | MOD-DBB | \$5M - \$10M | | Construction Documents | 01/07/13 | 07/02/13 | 09/03/13 | 12/10/13 |
| 35 Henry HS: Production Studios Program | CTE-DBB | \$1M - \$5M | | Construction Documents | 02/18/13 | 08/13/13 | 10/14/13 | 12/10/13 |
| Proposition S - 2013 Total: | | \$73,789,537 | | Project Assessment | 1 | | | |
| | | | | Pre-Schematic Design | 5 | | | |
| | | | | Schematic Design | 2 | | | |
| | | | | Design Development | 1 | | | |
| | | | | Construction Documents | 1 | | | |
| | | | | DSA Review | 1 | | | |
| | | | | DSA Approved | 13 | | | |

| Proposition S - 2014 Projects | Type | AWARDED | | Design Phase | DSA Start | DSA App. Letter | Bid Opening | NTP / BOE Award |
|-------------------------------------------------------------|---------|---------------|--|------------------------|------------|-----------------|-------------|-----------------|
| | | BID Estimate | | | | | | |
| 36 Mission Bay HS: Stadium Improvements | MOD-DBB | \$5M - \$10M | | Construction Documents | 04/17/13 | 12/06/13 | 01/21/14 | 03/11/14 |
| 37 Kearny HS: Stadium Improvements Project | MOD-DBB | > \$10M | | | 02/04/13 | 09/23/13 | 02/07/14 | 04/08/14 |
| 38 Crawford HS: Stadium and Sports Facility Improvements | MOD-DBB | > \$10M | | Schematic Design | 07/25/13 | 01/30/14 | 03/24/14 | 05/13/14 |
| 39 San Diego HS: Stadium and Sports Facility Improvements | MOD-DBB | \$200K - \$1M | | Pre-Schematic Design | 10/17/13 | 06/10/14 | 08/22/14 | 10/14/14 |
| 40 Jefferson ES Entrance | -DBB | \$200K - \$1M | | DSA Approved | 05/02/12 A | 09/05/12 A | 09/05/14 | 10/14/14 |
| 41 Pershing MS: WSM Project | MOD-DBB | > \$10M | | Construction Documents | 04/11/13 | 03/25/14 | 09/18/14 | 10/28/14 |
| 42 Memorial & King Chavez Academies @ Memorial: WSM project | MOD-DBB | \$5M - \$10M | | | 01/31/13 | 07/25/13 | 09/26/14 | 10/28/14 |
| 43 O'Farrell Community School: WSM Project | MOD-DBB | \$5M - \$10M | | | 01/31/13 | 09/19/13 | 10/03/14 | 11/11/14 |
| 44 Gompers MS Charter @ Gompers West: WSM Project | MOD-DBB | \$5M - \$10M | | Pre-Schematic Design | 10/30/13 | 06/23/14 | 11/18/14 | 12/09/14 |
| 45 Euclid ES: Special Ed Remodel | MOD-DBB | \$200K - \$1M | | Project Assessment | 11/27/13 | 07/17/14 | 09/17/14 | 12/09/14 |
| Proposition S - 2014 Total: | | \$73,765,437 | | Project Assessment | 9 | | | |
| | | | | Pre-Schematic Design | 4 | | | |
| | | | | Schematic Design | 1 | | | |
| | | | | Construction Documents | 3 | | | |
| | | | | DSA Approved | 1 | | | |



| |
|----------------|
| < \$200K |
| \$ 200K - \$1M |
| \$1M - \$5 M |
| \$5M - \$10M |
| > \$10M |

Prop. S Project Management Report Contract Awards



| Proposition S - 2015 Projects | Type | AWARDED | | Design Phase | DSA Start | DSA App. Letter | Bid Opening | NTP / BOE Award |
|-------------------------------------------------------------|---------|---------------|----------|----------------------|------------|-----------------|-------------|-----------------|
| | | BID | Estimate | | | | | |
| 46 Audubon ES Site Modernization | MOD-DBB | \$1M - \$5M | | Pre-Schematic Design | 09/25/13 | 09/08/14 | 11/04/14 | 01/13/15 |
| 47 University City HS: Athletic Facilities Upgrades | MOD-DBB | \$5M - \$10M | | | | | 11/12/14 | 01/27/15 |
| 48 Taft MS: WSM Project | MOD-DBB | \$1M - \$5M | | Pre-Schematic Design | 10/14/13 | 06/05/14 | 01/05/15 | 02/10/15 |
| 49 Hamilton ES: WSM Project | MOD-DBB | \$5M - \$10M | | DSA Approved | 03/26/12 A | 07/30/12 A | 02/11/15 | 03/10/15 |
| 50 Mira Mesa HS Stadium Improvements | MOD-DBB | \$1M - \$5M | | Pre-Schematic Design | 11/04/13 | 06/26/14 | 03/12/15 | 04/28/15 |
| 51 Millennial Tech: WSM Prop. S Project | MOD-DBB | \$5M - \$10M | | Pre-Schematic Design | 06/23/14 | 02/12/15 | 04/16/15 | 05/26/15 |
| 52 La Jolla HS: Stadium Project | MOD-DBB | \$1M - \$5M | | Pre-Schematic Design | 08/19/14 | 04/10/15 | 05/26/15 | 07/14/15 |
| 53 Foster ES: WSM-A Project | MOD-DBB | \$1M - \$5M | | Pre-Schematic Design | 07/03/14 | 04/06/15 | 05/27/15 | 07/14/15 |
| 54 New Dawn/Riley: WSM Project | MOD-DBB | \$1M - \$5M | | DSA Review | 06/06/12 A | 01/15/13 | 06/18/15 | 07/28/15 |
| 55 Serra HS: New Classroom Building Project | MOD-DBB | \$5M - \$10M | | Pre-Schematic Design | 08/22/14 | 04/15/15 | 06/05/15 | 07/28/15 |
| 56 Balboa: WSM Project | MOD-DBB | \$1M - \$5M | | Pre-Schematic Design | 03/06/14 | 12/04/14 | 06/22/15 | 08/11/15 |
| 57 La Jolla HS: Track and Field Project | MOD-DBB | \$200K - \$1M | | Pre-Schematic Design | 08/19/14 | 04/10/15 | | 08/11/15 |
| 58 Miller ES: WSM-A Project | MOD-DBB | \$1M - \$5M | | Pre-Schematic Design | 12/13/13 | 09/11/14 | 06/30/15 | 08/11/15 |
| 59 Emerson/Bandini ES: WSM Project | MOD-DBB | \$5M - \$10M | | Pre-Schematic Design | 05/21/14 | 02/23/15 | 06/30/15 | 09/08/15 |
| 60 Mann MS - Master Planning and Site Modernization Phase 1 | MOD-DBB | > \$10M | | Pre-Schematic Design | 10/07/14 | 07/08/15 | 08/27/15 | 10/13/15 |
| 61 Montgomery MS: WSM Project | MOD-DBB | \$5M - \$10M | | Project Assessment | 06/30/14 | 12/30/14 | 10/12/15 | 10/13/15 |
| 62 Longfellow ES: WSM Project | MOD-DBB | \$1M - \$5M | | Pre-Schematic Design | 09/29/14 | 04/03/15 | 09/02/15 | 10/27/15 |
| 63 Muirlands MS: WSM Project | MOD-DBB | \$5M - \$10M | | Pre-Schematic Design | 07/03/14 | 04/03/15 | 09/28/15 | 11/10/15 |

Proposition S - 2015 Total: \$49,219,570

Project Assessment 1
 Pre-Schematic Design 14
 DSA Review 1
 DSA Approved 1

| Proposition S - 2016 Projects | Type | AWARDED | | Design Phase | DSA Start | DSA App. Letter | Bid Opening | NTP / BOE Award |
|---------------------------------------------------------------------|---------|--------------|----------|------------------------|-----------|-----------------|-------------|-----------------|
| | | BID | Estimate | | | | | |
| 64 Pacific Beach MS: WSM Project | MOD-DBB | \$1M - \$5M | | Project Assessment | 07/09/14 | 04/09/15 | 12/07/15 | 01/26/16 |
| 65 Encanto ES: Site Modernization | MOD-DBB | \$5M - \$10M | | | 02/20/13 | 08/09/13 | 12/04/15 | 02/09/16 |
| 66 Logan ES: WSM Project | MOD-DBB | \$1M - \$5M | | Project Assessment | 07/09/14 | 04/10/15 | 01/06/16 | 02/23/16 |
| 67 Lee ES: WSM-A Project | MOD-DBB | \$5M - \$10M | | Pre-Schematic Design | 10/27/14 | 05/19/15 | 02/11/16 | 03/22/16 |
| 68 Scripps Ranch HS: WSM-A Project | MOD-DBB | > \$10M | | Pre-Schematic Design | 06/11/14 | 03/13/15 | 03/15/16 | 04/26/16 |
| 69 Wangenheim MS: WSM Project | MOD-DBB | \$5M - \$10M | | Project Assessment | 09/22/14 | 06/22/15 | 03/31/16 | 05/24/16 |
| 70 De Portola MS: WSM Project | MOD-DBB | \$5M - \$10M | | Project Assessment | 06/30/14 | 04/01/15 | 05/19/16 | 06/28/16 |
| 71 Momentum Middle @ Cleveland: WSM | MOD-DBB | \$1M - \$5M | | Project Assessment | 07/09/14 | 04/08/15 | 05/26/16 | 07/12/16 |
| 72 Iflin Charter School @ Jackson: WSM-A Project | MOD-DBB | \$5M - \$10M | | Pre-Schematic Design | 08/07/15 | 02/18/16 | 07/26/16 | 09/13/16 |
| 73 Penn ES: WSM-A Project | MOD-DBB | \$5M - \$10M | | Pre-Schematic Design | 10/20/15 | 06/02/16 | 07/25/16 | 09/13/16 |
| 74 Lewis MS: WSM Project | MOD-DBB | \$5M - \$10M | | Project Assessment | 06/03/14 | 03/05/15 | 07/22/16 | 09/13/16 |
| 75 Lindbergh/Schweitzer ES: WSM Project | MOD-DBB | \$1M - \$5M | | Project Assessment | 06/03/14 | 03/05/15 | 08/23/16 | 09/27/16 |
| 76 Clairemont HS: Site Modernization Project | MOD-DBB | > \$10M | | | 04/08/13 | 11/18/13 | 08/25/16 | 10/11/16 |
| 77 Wegeforth ES: WSM Project | MOD-DBB | \$1M - \$5M | | Project Assessment | 06/03/14 | 03/05/15 | 07/11/16 | 10/11/16 |
| 78 Morse HS New Classroom Building Project Schedule | MOD-DBB | > \$10M | | Pre-Schematic Design | 12/16/15 | 07/08/16 | 08/09/16 | 10/11/16 |
| 79 Field ES: WSM Project | MOD-DBB | \$1M - \$5M | | Project Assessment | 06/03/14 | 03/05/15 | 07/08/16 | 10/11/16 |
| 80 Crawford HS: Site Master Planning and Phase I Site Modernization | NS-DBB | > \$10M | | Project Assessment | 12/10/15 | 07/15/16 | 09/06/16 | 10/25/16 |
| 81 Roosevelt MS: Site Modernization | MOD-DBB | \$5M - \$10M | | Project Assessment | 10/05/15 | 04/05/16 | 09/26/16 | 11/08/16 |
| 82 Hoover HS: Site Modernization Project | MOD-DBB | > \$10M | | Construction Documents | 01/15/13 | 09/03/13 | 09/08/16 | 11/08/16 |
| 83 Morse HS: WSM Project | MOD-DBB | > \$10M | | Pre-Schematic Design | 02/19/16 | 09/09/16 | 10/05/16 | 12/13/16 |
| 84 Chesterton ES: WSM Project | MOD-DBB | \$1M - \$5M | | Project Assessment | 06/03/14 | 03/05/15 | 10/21/16 | 12/13/16 |

Proposition S - 2016 Total: \$148,926,688

Project Assessment 12
 Pre-Schematic Design 6
 Construction Documents 1



| |
|----------------|
| < \$200K |
| \$ 200K - \$1M |
| \$1M - \$5 M |
| \$5M - \$10M |
| > \$10M |

Prop. S Project Management Report Contract Awards



| Proposition S - 2017 Projects | Type | AWARDED | | Design Phase | DSA Start | DSA App. Letter | Bid Opening | NTP / BOE Award |
|-----------------------------------------------------------------|---------|---------------------|----------------------|----------------------|-----------|-----------------|-------------|-----------------|
| | | BID | Estimate | | | | | |
| 85 University City HS: Site Modernization Project | MOD-DBB | > \$10M | | | | | 11/16/16 | 01/10/17 |
| 86 Farb MS: WSM Project | MOD-DBB | \$1M - \$5M | Schematic Design | 04/01/16 | 09/28/16 | 12/30/16 | 02/14/17 | |
| 87 Sunset View ES: WSM Project | MOD-DBB | \$1M - \$5M | Project Assessment | 06/03/14 | 03/05/15 | 12/23/16 | 02/14/17 | |
| 88 Serra HS: Site Modernization Project | MOD-DBB | > \$10M | Pre-Schematic Design | 04/01/16 | 11/18/16 | 01/17/17 | 02/28/17 | |
| 89 Fulton ES: WSM Project | MOD-DBB | \$5M - \$10M | Project Assessment | 06/03/15 | 03/04/16 | 02/28/17 | 04/11/17 | |
| 90 Standley MS: WSM Project | MOD-DBB | \$1M - \$5M | Project Assessment | 06/03/15 | 03/04/16 | 02/22/17 | 04/11/17 | |
| 91 San Diego HS: Site Modernization | MOD-DBB | > \$10M | Pre-Schematic Design | 07/05/16 | 01/26/17 | 03/07/17 | 05/09/17 | |
| 92 Madison HS: Site Modernization | MOD-DBB | > \$10M | Pre-Schematic Design | 07/18/16 | 02/01/17 | 03/15/17 | 05/09/17 | |
| 93 Henry HS Stadium and Sports Facility Improvements | MOD-DBB | \$5M - \$10M | DSA Review | 06/07/12 A | 05/28/13 | 04/18/17 | 05/23/17 | |
| 94 Toler ES: WSM Project | MOD-DBB | \$1M - \$5M | Project Assessment | 06/03/15 | 03/04/16 | 04/06/17 | 05/23/17 | |
| 95 Correia MS: WSM Project | MOD-DBB | \$5M - \$10M | Project Assessment | 07/09/15 | 04/08/16 | 05/18/17 | 06/27/17 | |
| 96 Mira Mesa HS Site Modernization Project | MOD-DBB | \$5M - \$10M | Project Assessment | 07/05/16 | 04/04/17 | 05/24/17 | 07/11/17 | |
| 97 Vista Grande ES: WSM Project | MOD-DBB | \$1M - \$5M | Project Assessment | 06/03/15 | 03/04/16 | 05/30/17 | 07/11/17 | |
| 98 Einstein Academy @ Brooklyn: WSM Project | MOD-DBB | \$1M - \$5M | Project Assessment | 07/17/15 | 04/18/16 | 06/02/17 | 07/11/17 | |
| 99 Scripps Ranch HS: New Building | MOD-DBB | \$5M - \$10M | Pre-Schematic Design | 06/08/16 | 03/10/17 | 06/27/17 | 08/08/17 | |
| 100 Mission Bay HS: Site Modernization Project | MOD-DBB | \$5M - \$10M | Pre-Schematic Design | 08/17/16 | 05/17/17 | 06/29/17 | 09/12/17 | |
| 101 Twain HS: WSM Project | MOD-DBB | \$1M - \$5M | Project Assessment | 07/17/15 | 04/18/16 | 08/10/17 | 09/26/17 | |
| 102 Kearny HS: Site Modernization Project | MOD-DBB | \$5M - \$10M | Pre-Schematic Design | 10/13/16 | 05/17/17 | 08/30/17 | 10/10/17 | |
| 103 Kearny HS - Green Schoolhouse Series Project (New Building) | MOD-DBB | \$1M - \$5M | Project Assessment | 02/16/17 | 08/14/17 | 10/04/17 | 11/14/17 | |
| 104 Holmes ES: WSM Project | MOD-DBB | \$1M - \$5M | Project Assessment | 06/03/15 | 03/04/16 | 09/21/17 | 11/14/17 | |
| 105 Muir @ Anderson: WSM Project | MOD-DBB | \$1M - \$5M | Project Assessment | 06/03/15 | 03/04/16 | 10/05/17 | 11/14/17 | |
| 106 Point Loma HS WSM Project | MOD-DBB | > \$10M | Project Assessment | 01/25/16 | 10/20/16 | 10/16/17 | 12/12/17 | |
| 107 La Jolla HS: WSM Project | MOD-DBB | \$5M - \$10M | Pre-Schematic Design | 08/17/16 | 04/10/17 | 10/24/17 | 12/12/17 | |
| Proposition S - 2017 Total: | | \$89,333,569 | | | | | | |
| | | | | Project Assessment | 14 | | | |
| | | | | Pre-Schematic Design | 7 | | | |
| | | | | Schematic Design | 1 | | | |
| | | | | DSA Review | 1 | | | |

| Proposition S - 2018 Projects | Type | AWARDED | | Design Phase | DSA Start | DSA App. Letter | Bid Opening | NTP / BOE Award |
|-------------------------------------------------|---------|----------------------|----------------------|----------------------|-----------|-----------------|-------------|-----------------|
| | | BID | Estimate | | | | | |
| 108 Whitman ES: WSM Project | MOD-DBB | \$1M - \$5M | Pre-Schematic Design | 06/03/15 | 03/03/16 | 11/14/17 | 01/09/18 | |
| 109 Florence ES: WSM Project | MOD-DBB | \$1M - \$5M | Project Assessment | 06/03/15 | 03/04/16 | 11/20/17 | 01/09/18 | |
| 110 Hearst ES: WSM Project | MOD-DBB | \$1M - \$5M | Project Assessment | 06/02/16 | 03/06/17 | 01/02/18 | 02/13/18 | |
| 111 Oak Park ES: WSM-A Project | MOD-DBB | \$5M - \$10M | Pre-Schematic Design | 01/06/17 | 10/04/17 | 12/29/17 | 02/13/18 | |
| 112 Johnson ES: WSM Project | MOD-DBB | \$1M - \$5M | Project Assessment | 06/02/16 | 03/06/17 | 02/15/18 | 03/27/18 | |
| 113 Miramar Ranch ES: WSM-A Project | MOD-DBB | \$1M - \$5M | Pre-Schematic Design | 06/05/17 | 12/13/17 | 02/27/18 | 04/10/18 | |
| 114 Angier ES: WSM Project | MOD-DBB | \$1M - \$5M | Project Assessment | 06/02/16 | 03/06/17 | 03/14/18 | 04/24/18 | |
| 115 Whittier/Del Sol Academy: WSM Project | MOD- | \$1M - \$5M | Project Assessment | | | 03/13/18 | 04/24/18 | |
| 116 Clark MS: WSM Project | MOD-LLB | \$5M - \$10M | Pre-Schematic Design | 05/05/16 | 11/01/16 | 03/16/18 | 05/08/18 | |
| 117 Mann MS - Site Modernization Phase 2 | NS-DBB | > \$10M | Project Assessment | 07/07/17 | 02/14/18 | 04/05/18 | 05/22/18 | |
| 118 Webster ES: WSM Project | MOD-DBB | > \$10M | Project Assessment | 06/02/16 | 03/06/17 | 04/11/18 | 05/22/18 | |
| 119 Keiller Leadership Academy: WSM Project | MOD- | \$5M - \$10M | Project Assessment | 06/02/16 | 03/03/17 | 04/06/18 | 05/22/18 | |
| 120 Baker ES: WSM Project | MOD-DBB | \$1M - \$5M | Pre-Schematic Design | 07/01/16 | 02/09/17 | 04/30/18 | 06/12/18 | |
| 121 Freese ES: WSM Project | MOD-DBB | \$1M - \$5M | Project Assessment | 06/02/16 | 03/06/17 | 04/26/18 | 06/12/18 | |
| 122 Juarez ES: WSM Project | MOD-DBB | \$1M - \$5M | Project Assessment | 06/02/16 | 03/06/17 | 04/26/18 | 06/12/18 | |
| 123 Valencia Park: WSM Project | MOD-DBB | \$5M - \$10M | Project Assessment | 06/02/16 | 03/06/17 | 05/25/18 | 07/10/18 | |
| 124 Franklin ES: WSM-A Project | MOD-DBB | \$1M - \$5M | Pre-Schematic Design | 07/11/16 | 04/10/17 | 05/21/18 | 07/10/18 | |
| 125 Jerabek ES: WSM-A Project | MOD-DBB | > \$10M | Pre-Schematic Design | 07/14/17 | 04/13/18 | 07/16/18 | 08/14/18 | |
| 126 Hage ES: WSM Project | MOD- | \$5M - \$10M | Project Assessment | 06/02/16 | 03/03/17 | 06/13/18 | 08/14/18 | |
| 127 Harriet Tubman Village: WSM Project | MOD-DBB | \$1M - \$5M | Project Assessment | 06/02/16 | 03/06/17 | 07/31/18 | 09/11/18 | |
| 128 Perry ES: WSM-A Project | MOD-DBB | \$5M - \$10M | Pre-Schematic Design | 07/11/16 | 04/10/17 | 07/24/18 | 09/11/18 | |
| 129 Horton ES: WSM Project | MOD-DBB | > \$10M | Project Assessment | 06/02/16 | 03/06/17 | 08/27/18 | 10/09/18 | |
| 130 New Miramar Area Elementary Schools Project | NS-DBB | > \$10M | Project Assessment | 03/02/18 | 08/28/18 | 10/18/18 | 12/11/18 | |
| 131 Perkins ES: WSM Project | MOD-DBB | \$1M - \$5M | Project Assessment | 06/01/17 | 03/02/18 | 10/22/18 | 12/11/18 | |
| Proposition S - 2018 Total: | | \$128,683,928 | | | | | | |
| | | | | Project Assessment | 16 | | | |
| | | | | Pre-Schematic Design | 8 | | | |