



< \$200K
\$ 200K - \$1M
\$1M - \$5 M
\$5M - \$10M
> \$10M

## Prop. S Project Management Report Contract Awards



Proposition S - 2013 Projects	Type	AWARDED		Design Phase	DSA Start	DSA App. Letter	Bid Opening	NTP / BOE Award
		BID Estimate						
10 Chavez ES: K-2 2nd Floor Exiting Improvements	MOD-DBB	\$550,000		DSA Approved	09/08/11 A	02/15/12 A	11/09/12 A	02/26/13
11 Jefferson ES: K-2 2nd Floor Exiting Improvements	MOD-DBB	\$478,000		DSA Approved	09/08/11 A	02/15/12 A	11/09/12 A	02/26/13
12 Rosa Parks ES: K-2 2nd Floor Exiting Improvements	MOD-DBB	\$571,568		DSA Approved	09/08/11 A	02/15/12 A	11/09/12 A	02/26/13
13 Balboa ES: K-2 2nd Floor Exiting Improvements	MOD-DBB	\$343,000		DSA Approved	10/26/11 A	06/14/12 A	11/28/12 A	03/26/13
14 Miramar Ranch ES: Modify for K-2 2nd Floor Conditions	MOD-DBB	\$104,000		DSA Approved	10/10/11 A	03/19/12 A	11/28/12 A	03/26/13
15 Vista Grande ES: Modify for K-2 2nd Floor Conditions	MOD-DBB	\$109,000		DSA Approved	10/10/11 A	03/19/12 A	11/28/12 A	03/26/13
16 Boone ES: K-2 2nd Floor Exiting Improvements	MOD-DBB	\$467,847		DSA Approved	10/26/11 A	06/21/12 A	11/30/12 A	03/26/13
17 Washington ES: K-2 2nd Floor Exiting Improvements	MOD-DBB	\$673,818		DSA Approved	09/14/11 A	02/15/12 A	11/30/12 A	03/26/13
18 San Diego SCPA: Live Broadcast	CTE-DBB	\$1M - \$5M		DSA Approved	06/20/11 A	11/30/11 A	03/14/13	04/23/13
20 Millennial Tech: Phase IV New Building	MOD-DBB	> \$10M		DSA Approved	02/02/12 A	12/06/12 A	05/02/13	06/11/13
21 Chollas ES: WSM Project	MOD-DBB	\$1M - \$5M		Construction Documents	11/07/11 A	07/09/12 A	04/26/13	06/11/13
24 Data Center @ Serra Equipment Installation	Tech-DBB	\$5M - \$10M					07/23/13	08/27/13
25 Bell MS: WSM Project	MOD-DBB	> \$10M		DSA Approved	09/13/11 A	09/05/12 A	07/12/13	08/27/13
26 Hoover HS: Academy of Information Technology (AOIT)	CTE-DBB	\$1M - \$5M		DSA Approved	06/20/11 A	11/08/11 A	08/29/13	09/10/13
27 Clairemont HS: Academy of Business & Technology (AOBT)	CTE-DBB	\$1M - \$5M		DSA Approved	10/03/11 A	04/26/12 A	08/28/13	09/10/13
6 DC-1 @ Ed Center Server Room Equipment Installation Phase 2	Tech-	\$1M - \$5M		Pre-Schematic Design				NTP 10/04/13
28 San Diego HS: SciTech Biomedical Sciences	CTE-DBB	\$1M - \$5M		Construction Documents	01/21/13	07/24/13	09/11/13	11/12/13
29 Henry HS: Production Studios Program	CTE-DBB	\$1M - \$5M		Construction Documents	02/18/13	08/13/13	10/14/13	12/10/13
30 Henry HS: Theater	MOD-DBB	\$5M - \$10M		Construction Documents	2/18/2013	08/13/13	10/14/13	12/10/13
31 Henry HS Site Modernization Project	MOD-DBB	> \$10M		Construction Documents	02/04/13	08/22/13	10/14/13	12/10/13

Proposition S - 2013 Total: \$82,715,992

Pre-Schematic Design 1  
Construction Documents 5  
DSA Approved 13

Proposition S - 2014 Projects	Type	AWARDED		Design Phase	DSA Start	DSA App. Letter	Bid Opening	NTP / BOE Award
		BID Estimate						
37 Mission Bay HS: Stadium Improvements	MOD-DBB	\$5M - \$10M		Construction Documents	04/17/13	12/06/13	01/21/14	03/11/14
39 Kearny HS: Stadium Improvements Project	MOD-DBB	> \$10M		Construction Documents	02/04/13	09/23/13	02/07/14	04/08/14
41 Crawford HS: Stadium and Sports Facility Improvements	MOD-DBB	> \$10M		Design Development	07/25/13	01/30/14	03/24/14	05/13/14
44 Mira Mesa HS: Courtyard & Shade Structure	-DBB	<\$200K		Project Assessment	10/28/13	04/29/14	06/19/14	08/12/14
45 San Diego HS: Stadium and Sports Facility Improvements	MOD-DBB	\$200K - \$1M		Pre-Schematic Design	10/17/13	06/10/14	08/22/14	10/14/14
46 Jefferson ES Entrance	-DBB	\$200K - \$1M		DSA Approved	05/02/12 A	09/05/12 A	09/05/14	10/14/14
47 Pershing MS: WSM Project	MOD-DBB	> \$10M		Construction Documents	04/11/13	03/25/14	09/18/14	10/28/14
49 San Diego HS 12KV Substation Upgrade	MOD-DBB	\$200K - \$1M		Project Assessment	01/27/14	07/24/14	09/15/14	10/28/14
48 Memorial & King Chavez Academies @ Memorial: WSM project	MOD-DBB	\$5M - \$10M		Construction Documents	01/31/13	07/25/13	09/26/14	10/28/14
52 O'Farrell Community School: WSM Project	MOD-DBB	\$5M - \$10M		Construction Documents	01/31/13	09/19/13	10/03/14	11/11/14
54 Gompers MS Charter @ Gompers West: WSM Project	MOD-DBB	\$5M - \$10M		Pre-Schematic Design	10/30/13	06/23/14	11/18/14	12/09/14
55 Euclid ES: Special Ed Remodel	MOD-DBB	\$200K - \$1M		Schematic Design	12/02/13	07/18/14	09/18/14	12/09/14

Proposition S - 2014 Total: \$74,239,437

Project Assessment 2  
Pre-Schematic Design 2  
Schematic Design 1  
Design Development 1  
Construction Documents 6  
DSA Approved 1

Proposition S - 2015 Projects	Type	AWARDED		Design Phase	DSA Start	DSA App. Letter	Bid Opening	NTP / BOE Award
		BID Estimate						
56 University City HS: Athletic Facilities Upgrades	MOD-DBB	\$5M - \$10M		DSA Review	06/19/12 A	02/15/13	11/12/14	01/27/15
57 Taft MS: WSM Project	MOD-DBB	\$1M - \$5M		Pre-Schematic Design	12/20/13	08/11/14	01/05/15	02/10/15
58 Audubon ES Site Modernization	MOD-DBB	\$1M - \$5M		Pre-Schematic Design	11/15/13	10/28/14	12/30/14	02/10/15
59 Hamilton ES: WSM Project	MOD-DBB	\$5M - \$10M		DSA Approved	03/26/12 A	07/30/12 A	02/11/15	03/10/15
60 Mira Mesa HS Stadium Improvements	MOD-DBB	\$1M - \$5M		Pre-Schematic Design	11/04/13	06/26/14	03/12/15	04/28/15
61 Millennial Tech: WSM Prop. S Project	MOD-DBB	\$5M - \$10M		Pre-Schematic Design	06/23/14	02/12/15	04/16/15	05/26/15
62 La Jolla HS: Stadium Project	MOD-DBB	\$1M - \$5M		Pre-Schematic Design	08/19/14	04/10/15	05/26/15	07/14/15



< \$200K
\$ 200K - \$1M
\$1M - \$5 M
\$5M - \$10M
> \$10M

## Prop. S Project Management Report Contract Awards



Project ID	Project Name	Type	Estimate	Design Phase	DSA Start	DSA App. Letter	Bid Opening	NTP / BOE Award
63	Foster ES: WSM-A Project	MOD-DBB	\$1M - \$5M	Pre-Schematic Design	07/03/14	04/06/15	05/27/15	07/14/15
64	New Dawn/Riley: WSM Project	MOD-DBB	\$1M - \$5M	DSA Review	06/06/12 A	01/15/13	06/18/15	07/28/15
65	Serra HS: New Classroom Building Project	MOD-DBB	\$5M - \$10M	Pre-Schematic Design	08/22/14	04/15/15	06/05/15	07/28/15
66	Balboa: WSM Project	MOD-DBB	\$1M - \$5M	Pre-Schematic Design	03/06/14	12/04/14	06/22/15	08/11/15
68	Miller ES: WSM-A Project	MOD-DBB	\$1M - \$5M	Pre-Schematic Design	12/13/13	09/11/14	06/30/15	08/11/15
69	Emerson/Bandini ES: WSM Project	MOD-DBB	\$5M - \$10M	Pre-Schematic Design	05/21/14	02/23/15	06/30/15	09/08/15
70	Mann MS - Master Planning and Site Modernization Phase 1	MOD-DBB	> \$10M	Pre-Schematic Design	10/07/14	07/08/15	08/27/15	10/13/15
71	Montgomery MS: WSM Project	MOD-DBB	\$5M - \$10M	Project Assessment	06/30/14	12/30/14	10/12/15	10/13/15
72	Longfellow ES: WSM Project	MOD-DBB	\$1M - \$5M	Pre-Schematic Design	09/29/14	04/03/15	09/02/15	10/27/15
73	Muirlands MS: WSM Project	MOD-DBB	\$5M - \$10M	Pre-Schematic Design	07/03/14	04/03/15	09/28/15	11/10/15

Proposition S - 2015 Total: \$90,128,772

Project Assessment	1
Pre-Schematic Design	14
DSA Review	2
DSA Approved	1

Proposition S - 2016 Projects		AWARDED	BID	Design Phase	DSA Start	DSA App. Letter	Bid Opening	NTP / BOE Award
Type	Estimate							
74	Pacific Beach MS: WSM Project	MOD-DBB	\$1M - \$5M	Project Assessment	07/09/14	04/09/15	12/07/15	01/26/16
75	Encanto ES: Site Modernization	MOD-DBB	\$5M - \$10M	Project Assessment	03/25/13	03/25/13	12/04/15	02/09/16
76	Logan ES: WSM Project	MOD-DBB	\$1M - \$5M	Project Assessment	07/09/14	04/10/15	01/06/16	02/23/16
77	Lee ES: WSM-A Project	MOD-DBB	\$5M - \$10M	Pre-Schematic Design	10/27/14	05/19/15	02/11/16	03/22/16
78	Scripps Ranch HS: WSM-A Project	MOD-DBB	> \$10M	Pre-Schematic Design	06/11/14	03/13/15	03/15/16	04/26/16
79	Wangenheim MS: WSM Project	MOD-DBB	\$5M - \$10M	Project Assessment	09/22/14	06/22/15	03/31/16	05/24/16
80	De Portola MS: WSM Project	MOD-DBB	\$5M - \$10M	Project Assessment	06/30/14	04/01/15	05/19/16	06/28/16
81	Momentum Middle @ Cleveland: WSM	MOD-DBB	\$1M - \$5M	Project Assessment	07/09/14	04/08/15	05/26/16	07/12/16
82	Iftin Charter School @ Jackson: WSM-A Project	MOD-DBB	\$5M - \$10M	Pre-Schematic Design	08/07/15	02/18/16	07/26/16	09/13/16
83	Penn ES: WSM-A Project	MOD-DBB	\$5M - \$10M	Pre-Schematic Design	10/20/15	06/02/16	07/25/16	09/13/16
84	Hoover HS: Site Modernization Project	MOD-DBB	> \$10M	Construction Documents	03/18/13	10/09/13	09/08/16	09/13/16
85	Lewis MS: WSM Project	MOD-DBB	\$5M - \$10M	Project Assessment	06/03/14	03/05/15	07/22/16	09/13/16
86	Lindbergh/Schweitzer ES: WSM Project	MOD-DBB	\$1M - \$5M	Project Assessment	06/03/14	03/05/15	08/23/16	09/27/16
87	Clairemont HS: Site Modernization Project	MOD-DBB	> \$10M	Project Assessment	04/08/13	11/18/13	08/25/16	10/11/16
88	Wegeforth ES: WSM Project	MOD-DBB	\$1M - \$5M	Project Assessment	06/03/14	03/05/15	07/11/16	10/11/16
89	Morse HS New Classroom Building Project Schedule	MOD-DBB	> \$10M	Pre-Schematic Design	12/16/15	07/08/16	08/09/16	10/11/16
90	Field ES: WSM Project	MOD-DBB	\$1M - \$5M	Project Assessment	06/03/14	03/05/15	07/08/16	10/11/16
91	Crawford HS: Site Master Planning and Phase I Site Modernization	NS-DBB	> \$10M	Project Assessment	12/10/15	07/15/16	09/06/16	10/25/16
92	Roosevelt MS: Site Modernization	MOD-DBB	\$5M - \$10M	Project Assessment	10/05/15	04/05/16	09/26/16	11/08/16
93	Morse HS: WSM Project	MOD-DBB	> \$10M	Pre-Schematic Design	02/19/16	09/09/16	10/05/16	12/13/16
94	Chesterton ES: WSM Project	MOD-DBB	\$1M - \$5M	Project Assessment	06/03/14	03/05/15	10/21/16	12/13/16

Proposition S - 2016 Total: \$175,266,923

Project Assessment	12
Pre-Schematic Design	6
Construction Documents	1

Proposition S - 2017 Projects		AWARDED	BID	Design Phase	DSA Start	DSA App. Letter	Bid Opening	NTP / BOE Award
Type	Estimate							
95	University City HS: Site Modernization Project	MOD-DBB	> \$10M	Project Assessment	02/22/13	08/21/13	11/16/16	01/10/17
96	Farb MS: WSM Project	MOD-DBB	\$1M - \$5M	Schematic Design	04/01/16	09/28/16	12/30/16	02/14/17
97	Sunset View ES: WSM Project	MOD-DBB	\$1M - \$5M	Project Assessment	06/03/14	03/05/15	12/23/16	02/14/17
98	Serra HS: Site Modernization Project	MOD-DBB	> \$10M	Pre-Schematic Design	04/01/16	11/18/16	01/17/17	02/28/17
99	Fulton ES: WSM Project	MOD-DBB	\$5M - \$10M	Project Assessment	06/03/15	03/04/16	02/28/17	04/11/17
100	Standley MS: WSM Project	MOD-DBB	\$1M - \$5M	Project Assessment	06/03/15	03/04/16	02/22/17	04/11/17
101	San Diego HS: Site Modernization	MOD-DBB	> \$10M	Pre-Schematic Design	07/05/16	01/26/17	03/07/17	05/09/17
102	Madison HS: Site Modernization	MOD-DBB	> \$10M	Pre-Schematic Design	07/18/16	02/01/17	03/15/17	05/09/17
103	Henry HS Stadium and Sports Facility Improvements	MOD-DBB	\$5M - \$10M	DSA Review	06/07/12 A	08/21/13	04/18/17	05/23/17
104	Toler ES: WSM Project	MOD-DBB	\$1M - \$5M	Project Assessment	06/03/15	03/04/16	04/06/17	05/23/17
106	Correia MS: WSM Project	MOD-DBB	\$5M - \$10M	Project Assessment	07/09/15	04/08/16	05/18/17	06/27/17
107	Mira Mesa HS Site Modernization Project	MOD-DBB	\$5M - \$10M	Project Assessment	07/05/16	04/04/17	05/24/17	07/11/17
108	Vista Grande ES: WSM Project	MOD-DBB	\$1M - \$5M	Project Assessment	06/03/15	03/04/16	05/30/17	07/11/17
109	Einstein Academy @ Brooklyn: WSM Project	MOD-DBB	\$1M - \$5M	Project Assessment	07/17/15	04/18/16	06/02/17	07/11/17
110	Scripps Ranch HS: New Building	MOD-DBB	\$5M - \$10M	Pre-Schematic Design	06/08/16	03/10/17	06/27/17	08/08/17



< \$200K
\$ 200K - \$1M
\$1M - \$5 M
\$5M - \$10M
> \$10M

## Prop. S Project Management Report Contract Awards



ID	Project Name	Type	Estimate	Design Phase	DSA Start	DSA App. Letter	Bid Opening	NTP / BOE Award
111	Mission Bay HS: Site Modernization Project	MOD-DBB	\$5M - \$10M	Pre-Schematic Design	08/17/16	05/17/17	06/29/17	09/12/17
112	Twain HS: WSM Project	MOD-DBB	\$1M - \$5M	Project Assessment	07/17/15	04/18/16	08/10/17	09/26/17
113	Kearny HS: Site Modernization Project	MOD-DBB	\$5M - \$10M	Pre-Schematic Design	10/13/16	05/17/17	08/30/17	10/10/17
114	Kearny HS - Green Schoolhouse Series Project (New Building)	MOD-DBB	\$1M - \$5M	Project Assessment	02/16/17	08/14/17	10/04/17	11/14/17
115	Holmes ES: WSM Project	MOD-DBB	\$1M - \$5M	Project Assessment	06/03/15	03/04/16	09/21/17	11/14/17
116	Muir @ Anderson: WSM Project	MOD-DBB	\$1M - \$5M	Project Assessment	06/03/15	03/04/16	10/05/17	11/14/17
117	Point Loma HS WSM Project	MOD-DBB	> \$10M	Project Assessment	01/25/16	10/20/16	10/16/17	12/12/17
118	La Jolla HS: WSM Project	MOD-DBB	\$5M - \$10M	Pre-Schematic Design	08/17/16	04/10/17	10/24/17	12/12/17

Proposition S - 2017 Total: \$141,440,015

Project Assessment	14
Pre-Schematic Design	7
Schematic Design	1
DSA Review	1

Proposition S - 2018 Projects		Type	Estimate	Design Phase	DSA Start	DSA App. Letter	Bid Opening	NTP / BOE Award
119	Whitman ES: WSM Project	MOD-DBB	\$1M - \$5M	Pre-Schematic Design	06/03/15	03/03/16	11/14/17	01/09/18
120	Florence ES: WSM Project	MOD-DBB	\$1M - \$5M	Project Assessment	06/03/15	03/04/16	11/20/17	01/09/18
121	Hearst ES: WSM Project	MOD-DBB	\$1M - \$5M	Project Assessment	06/02/16	03/06/17	01/02/18	02/13/18
122	Oak Park ES: WSM-A Project	MOD-DBB	\$5M - \$10M	Pre-Schematic Design	01/06/17	10/04/17	12/29/17	02/13/18
123	Johnson ES: WSM Project	MOD-DBB	\$1M - \$5M	Project Assessment	06/02/16	03/06/17	02/15/18	03/27/18
124	Miramar Ranch ES: WSM-A Project	MOD-DBB	\$1M - \$5M	Pre-Schematic Design	06/05/17	12/13/17	02/27/18	04/10/18
125	Angier ES: WSM Project	MOD-DBB	\$1M - \$5M	Project Assessment	06/02/16	03/06/17	03/14/18	04/24/18
126	Whittier/Del Sol Academy: WSM Project	MOD-	\$1M - \$5M	Project Assessment			03/13/18	04/24/18
127	Clark MS: WSM Project	MOD-DBB	\$5M - \$10M	Pre-Schematic Design	05/05/16	11/01/16	03/16/18	05/08/18
128	Mann MS - Site Modernization Phase 2	NS-DBB	> \$10M	Project Assessment	07/07/17	02/14/18	04/05/18	05/22/18
129	Webster ES: WSM Project	MOD-DBB	> \$10M	Project Assessment	06/02/16	03/06/17	04/11/18	05/22/18
130	Keiller Leadership Academy: WSM Project	MOD-	\$5M - \$10M	Project Assessment	06/02/16	03/03/17	04/06/18	05/22/18
131	Baker ES: WSM Project	MOD-DBB	\$1M - \$5M	Pre-Schematic Design	07/01/16	02/09/17	04/30/18	06/12/18
132	Freese ES: WSM Project	MOD-DBB	\$1M - \$5M	Project Assessment	06/02/16	03/06/17	04/26/18	06/12/18
133	Juarez ES: WSM Project	MOD-DBB	\$1M - \$5M	Project Assessment	06/02/16	03/06/17	04/26/18	06/12/18
134	Valencia Park: WSM Project	MOD-DBB	\$5M - \$10M	Project Assessment	06/02/16	03/06/17	05/25/18	07/10/18
135	Franklin ES: WSM-A Project	MOD-DBB	\$1M - \$5M	Pre-Schematic Design	07/11/16	04/10/17	05/21/18	07/10/18
136	Jerabek ES: WSM-A Project	MOD-DBB	> \$10M	Pre-Schematic Design	07/14/17	04/13/18	07/16/18	08/14/18
137	Hage ES: WSM Project	MOD-	\$5M - \$10M	Project Assessment	06/02/16	03/03/17	06/13/18	08/14/18
138	Harriet Tubman Village: WSM Project	MOD-DBB	\$1M - \$5M	Project Assessment	06/02/16	03/06/17	07/31/18	09/11/18
139	Perry ES: WSM-A Project	MOD-DBB	\$5M - \$10M	Pre-Schematic Design	07/11/16	04/10/17	07/24/18	09/11/18
140	Horton ES: WSM Project	MOD-DBB	> \$10M	Project Assessment	06/02/16	03/06/17	08/27/18	10/09/18
141	New Miramar Area Elementary Schools Project	NS-DBB	> \$10M	Project Assessment	03/02/18	08/28/18	10/18/18	12/11/18
142	Perkins ES: WSM Project	MOD-DBB	\$1M - \$5M	Project Assessment	06/01/17	03/02/18	10/22/18	12/11/18

Proposition S - 2018 Total: \$169,458,579

Project Assessment	16
Pre-Schematic Design	8