



< \$200K
\$ 200K - \$1M
\$1M - \$5 M
\$5M - \$10M
> \$10M

PPO Project Management Report Contract Awards

Props. S and Z ICOC
October 16, 2014, Exhibit 4.3

		AWARDED		Architect	Design	DSA Start	DSA App.	Bid	NTP / BOE
		BID	Estimate	NTP	Phase		Letter	Opening	Award
Capital Bond - 2014 Projects									
1	90090001.1	Audubon ES: Slope Repair	MRR	\$300,933	08/05/11 A			12/09/13 A	01/28/14 A
2	90750002.1	Cubberley ES: Assess/Repair/Correct CMP & Related Drainage Issue	MRR	\$185,310	04/16/12 A			12/09/13 A	01/28/14 A
3	21644.1	Madison HS: Tennis Court Repair	MRR	\$19,900					03/17/14 A
4	20938.1	Standley MS 12kv Service, substations and cable replacement	MRR	\$850,500					04/08/14 A
5	12057.1	Hamilton: Irrigation System Upgrade/MRR	MRR	\$389,640					05/11/14 A
6	14657.1	Challenger MS: Exterior Painting	RR	\$121,878				03/28/14 A	06/10/14 A
7	12340.1	Clark MS: Exterior Paint Painting	RR	\$219,000	09/01/14			04/17/14 A	06/10/14 A
8	14629.1	De Portola: Exterior Paint	MRR	\$172,100	09/01/14			05/07/14 A	06/10/14 A
9	93670051.1	Farb MS: Exterior Paint	MRR	\$201,010	07/01/14			04/25/14 A	06/10/14 A
10	14630.1	Kearny HS: Exterior Painting	MRR	\$227,000				05/07/14 A	06/10/14 A
11	11569.1	Scripps Ranch HS: Exterior Painting	RR	\$316,849				04/25/14 A	06/10/14 A
12	93560051.1	SDHS: Exterior Paint	MRR	\$174,000				05/15/14 A	06/10/14 A
13	12342.1	Morse HS: Exterior Painting	MRR	\$259,000				05/15/14 A	06/24/14 A
14	12344.1	Serra HS: Exterior Painting	RR	\$162,000				05/21/14 A	06/24/14 A
15	22950.1	Lincoln HS: Electrical Repair 600 Building	MRR	\$30,000					07/07/14 A
16	16869.1	Ocean Beach: Exterior Paint	MRR	\$208,086	04/01/14 A			06/20/14 A	07/29/14 A
17	16316.1	Lewis MS: Exterior Paint	RR	\$89,700				7/25/14 A	09/09/14 A
18	14102.1	Dailard ES: Slope Erosion Repair	MRR	\$200K - \$1M	07/21/14 A			09/03/14	09/10/14
19	93280051.1	Wangenheim MS: Grounds Renovation	MRR	\$200K - \$1M	07/01/14			09/03/14	09/10/14
20	22436.1	Ericson ES: Replacement of Main Electrical Switchboard	MRR	<\$200K	04/11/14 A			09/03/14	12/12/14
Capital Bonds - 2014 Total:				\$4,825,185					

		AWARDED		Architect	Design	DSA Start	DSA App.	Bid	NTP / BOE
		BID	Estimate	NTP	Phase		Letter	Opening	Award
Capital Bond - 2015 Projects									
21	18697.1	Ericson ES: Capital Improvement Concrete	MRR	<\$200K	09/22/14			10/29/14	01/01/15
22	18691.1	Challenger MS: Capital Improvement Concrete	MRR	\$200K - \$1M	09/22/14			10/22/14	03/02/15
23	18698.1	Hickman ES: Capital Improvements Concrete	MRR	<\$200K	09/22/14			10/29/14	05/01/15
24	16320.1	Crawford HS: Exterior Painting	RR	<\$200K	09/01/14			10/23/14	05/04/15
25	93100001.1	CPMA: HVAC - Reroof Bldgs 100 200 300 and 400	MRR	\$1M - \$5M	09/26/11 A	Design Development	10/13/14	02/23/15	05/20/15
26	91070051.1	Florence MRR Irrigation	MRR	\$200K - \$1M	05/16/14 A			09/03/14	06/01/15
27	22525.1	Valencia Park ES: Irrigation and Landscape		\$200K - \$1M	06/12/14 A			09/03/14	06/08/15
28	22196.1	Linda Vista ES Replace fire alarm panel	MRR	<\$200K	09/01/14			11/03/14	07/01/15
29	22437.1	Penn ES: Replacement of Main Electrical Switchboard	MRR	<\$200K	04/11/14 A			09/03/14	07/01/15
30	22438.1	Dailard ES: Replacement of Main Electrical Switchboard	MRR	<\$200K	04/11/14 A			11/03/14	08/01/15
31	22203.1	Alcott ES Replace fire alarm panel	MRR	<\$200K	09/01/14			11/03/14	08/03/15
32	91270001.1	Grant ES: Develop Erosion Control Plan	MRR	\$200K - \$1M	02/27/14 A			08/03/15	08/18/15
33	16708.1	Spreckels ES: Rain Gutter Replacement	RR	<\$200K	10/02/14			11/10/14	10/01/15
Capital Bonds - 2015 Total:				\$4,496,955					

		AWARDED		Architect	Design	DSA Start	DSA App.	Bid	NTP / BOE
		BID	Estimate	NTP	Phase		Letter	Opening	Award
Capital Bond - 2016 Projects									
34	22582.1	Correia MS: Re-Roof and Boiler Project	MRR	\$1M - \$5M	10/01/14	Project Assessment	07/17/15	07/23/15	07/31/15
35	93100001.2	CPMA: Reroof Bldgs 500, 600, 700 and 800	MRR	<\$200K	10/01/14	Project Assessment	08/10/15	02/26/16	05/10/16
36	14590.1	SCPA: Roof Replacement	MRR	\$1M - \$5M	10/01/14	Project Assessment	03/22/16	03/28/16	05/25/16
37	19280.1	Toler ES: Roof Replacement	MRR	\$200K - \$1M		Project Assessment	12/8/2015	12/14/2015	3/10/2016
38	12176.1	Euclid ES: EMCS Upgrade	MRR	\$200K - \$1M				03/07/16	05/01/16
Capital Bonds - 2016 Total:				\$4,322,116					

		AWARDED		Architect	Design	DSA Start	DSA App.	Bid	NTP / BOE
		BID	Estimate	NTP	Phase		Letter	Opening	Award
Capital Bond - 2017 Projects									
39	14587.1	Hoover HS: Re Roof project	MRR	\$1M - \$5M	10/01/14	Project Assessment	05/06/16	05/12/16	02/20/17