



PPO Project Management Report Contract Awards

		AWARDED		Architect NTP	Design Phase	DSA Start	DSA App. Letter	Bid Opening	NTP / BOE Award
Capital Bond - 2014 Projects		Type	BID Estimate						
1	90090001.1	Audubon ES: Slope Repair	MRR	\$247,150	08/05/11 A			12/09/13 A	01/28/14 A
2	90750002.1	Cubberley ES: Assess/Repair/Correct CMP & Related Drainage Issue	MRR	\$155,500	04/16/12 A			12/09/13 A	01/28/14 A
3	21644.1	Madison HS: Tennis Court Repair	MRR	\$17,518					03/17/14 A
4	20938.1	Standley MS 12kv Service, substations and cable replacement	MRR	\$850,500					04/08/14 A
5	12057.1	Hamilton ES: Irrigation System Upgrade	MRR	\$389,640	11/03/14				04/11/14 A
6	12340.1	Clark MS: Exterior Paint	RR	\$219,000				04/17/14 A	05/27/14 A
7	12335.1	Correia MS: Exterior Paint	RR	\$70,000				04/17/14 A	05/27/14 A
8	20190.1	Scripps Ranch HS: A&E Emergency Power Units for Football Stadium	MRR	\$4,630	01/01/14 A				06/06/14 A
9	14657.1	Challenger MS: Exterior Paint	RR	\$72,000				03/28/14 A	06/10/14 A
10	14629.1	De Portola: Exterior Paint	RR	\$113,800	10/01/14			05/07/14 A	06/10/14 A
11	93670051.1	Farb MS: Exterior Paint	RR	\$79,400	10/01/14			04/25/14 A	06/10/14 A
12	14630.1	Kearny HS: Exterior Paint	RR	\$227,000	04/01/14 A			05/07/14 A	06/10/14 A
13	11569.1	Scripps Ranch HS: Exterior Paint	RR	\$316,849	04/01/14 A			04/25/14 A	06/10/14 A
14	93560051.1	SDHS: Exterior Paint	RR	\$174,000	09/01/14			05/15/14 A	06/10/14 A
15	14660.1	Taft MS: Exterior Paint	RR	\$87,800	07/01/14			04/17/14 A	06/10/14 A
16	12342.1	Morse HS: Exterior Paint	RR	\$238,000	04/01/14 A			05/15/14 A	06/24/14 A
17	12344.1	Serra HS: Exterior Paint	MRR	\$162,000	04/01/14 A			05/21/14 A	06/24/14 A
18	93280051.1	Wangenheim MS: Grounds Renovation	MRR	\$388,392	07/01/14				06/25/14 A
19	22950.1	Lincoln HS: Electrical Repair 600 Building	MRR	\$30,000	09/01/14				07/07/14 A
20	16869.1	Ocean Beach: Exterior Paint	MRR	\$92,450	04/01/14 A			06/20/14 A	07/29/14 A
21	17073.1	Carver ES: Irrigation Improvements	MRR	\$28,158	10/01/14				08/04/14 A
22	16316.1	Lewis MS: Exterior Paint	RR	\$89,700	10/01/14			07/25/14 A	09/09/14 A
23	14102.1	Dailard ES: Slope Erosion Repair	MRR	\$200K - \$1M	06/25/14 A			12/05/14	12/12/14
24	22436.1	Ericson ES: Replacement of Main Electrical Switchboard	MRR	<\$200K	04/11/14 A				12/12/14
25	22525.1	Valencia Park ES: Irrigation and Landscape	MRR	\$200K - \$1M	06/12/14 A				12/26/14
Capital Bonds - 2014 Total:				\$5,413,547					

		AWARDED		Architect NTP	Design Phase	DSA Start	DSA App. Letter	Bid Opening	NTP / BOE Award
Capital Bond - 2015 Projects		Type	BID Estimate						
26	14650.1	EB Scripps: Exterior Paint	RR	<\$200K	09/01/14			11/03/14	02/25/15
27	23301.1	Carson ES: Parking Lot Drainage Mitigation	MRR	<\$200K		02/19/15	02/25/15		3/6/2015
28	16207.1	Cubberley ES: Heater Replacement	MRR	<\$200K	01/05/15			03/10/15	03/17/15
29	16203.1	Mt Everest Academy: Heater Replacement	MRR	<\$200K	02/02/15			03/12/15	03/19/15
30	92630001.1	Spreckels ES: Investigate & Repair Storm Drain & Slope Erosion	MRR	<\$200K	06/10/13 A			02/11/15	03/24/15
31	16205.1	Adams ES: Heater Replacement	MRR	<\$200K	02/02/15			04/06/15	04/13/15
32	16208.1	Curie ES: Heater Replacement	MRR	<\$200K	09/01/14				05/01/15
33	16320.1	Crawford HS: Exterior Paint	RR	\$200K - \$1M	09/01/14				05/04/15
34	91070051.1	Florence: MRR Irrigation	MRR	\$200K - \$1M	05/16/14 A			09/03/14	06/01/15
35	16070.1	Miramar Ranch: HVAC System Controls	MRR	<\$200K					06/01/15
36	91270001.1	Grant ES: Develop Erosion Control Plan	MRR	\$200K - \$1M	02/27/14 A			08/03/15	08/18/15
37	16708.1	Spreckels ES: Rain Gutter Replacement	MRR	<\$200K	10/02/14				10/01/15
38	18691.1	Challenger MS: Concrete Repair and Replace	MRR	\$200K - \$1M	10/03/14 A				10/02/15
39	18697.1	Ericson ES: Concrete Repair and Replace	MRR	<\$200K	10/03/14 A				10/02/15
40	18698.1	Hickman ES: Concrete Repair and Replace	MRR	<\$200K	10/03/14 A				10/02/15
41	12176.1	Euclid ES: HVAC System Controls	MRR	<\$200K	09/30/15				11/02/15
Capital Bonds - 2015 Total:				\$3,126,383					

		AWARDED		Architect NTP	Design Phase	DSA Start	DSA App. Letter	Bid Opening	NTP / BOE Award
Capital Bond - 2016 Projects		Type	BID Estimate						
42	14586.1	Miramar Ranch: Roof & HVAC Replacement	MRR	\$1M - \$5M		07/27/15	10/13/15	11/04/15	01/12/16
43	14582.1	Edison ES: Roof & HVAC Replacement	MRR	\$1M - \$5M		08/10/15	10/27/15	11/11/15	01/26/16
44	14580.1	DePortola ES: Roof & HVAC Replacement	MRR	\$1M - \$5M		08/24/15	11/10/15	12/25/15	02/09/16
45	14584.1	Wangenheim MS: Roof & HVAC Replacement	MRR	\$1M - \$5M		09/08/15	11/24/15	12/09/15	02/23/16
46	22582.1	Correia MS: Roof & HVAC Replacement	MRR	\$1M - \$5M	06/01/15	08/28/15	09/03/15	09/11/15	03/29/16
47	9310002.2	CPMA:Re-Roof & HVAC Replacement Phase 1 & 2	MRR	\$1M - \$5M	06/01/15	08/28/15	09/03/15	09/11/15	03/29/16
48	14590.1	SCPA: Roof Replacement	MRR	\$1M - \$5M	03/02/15	10/23/15	10/29/15	12/28/15	03/29/16
49	19280.1	Toler ES: Roof Replacement	MRR	\$200K - \$1M					03/29/16
50	14709.1	Burbank ES: Roof Replacement	MRR	\$200K - \$1M					5/1/2016
Capital Bonds - 2016 Total:				\$22,832,578					



< \$200K
\$ 200K - \$1M
\$1M - \$5 M
\$5M - \$10M
> \$10M

PPO Project Management Report Contract Awards

		AWARDED							
		BID	Architect	Design	DSA App.	Bid	NTP / BOE		
		Estimate	NTP	Phase	Start	Letter	Opening	Award	
Capital Bond - 2017 Projects		Type							
51	14587.1 Hoover HS: Roof Replacement	MRR	\$1M - \$5M	06/06/14 A	03/17/16	05/18/16	02/20/17	03/28/17	
Capital Bonds - 2017 Total:			\$3,057,820						

		AWARDED							
		BID	Architect	Design	DSA App.	Bid	NTP / BOE		
		Estimate	NTP	Phase	Start	Letter	Opening	Award	
Capital Bond - 2018 Projects		Type							
52	18713.1 Pacific Beach MS: AC Replacement	MRR	\$200K - \$1M	02/01/18			04/05/18	04/12/18	
Capital Bonds - 2018 Total:			\$450,000						