



< \$200K
\$ 200K - \$1M
\$1M - \$5 M
\$5M - \$10M
> \$10M

Project Management Report Contract Awards

		AWARDED		Architect NTP	Design Phase	DSA Start	DSA App. Letter	Bid Opening	NTP / BOE Award	
Capital Bond - 2014 Projects		Type	BID Estimate							
1	91560002.1	Jerabek ES: Portable Removal (4)	MOD-IDQ	\$68,171					01/13/14 A	
2	93320001.1	Clairemont HS: Academy of Business & Technology (AOBT)	CTE-DBB	\$5,786,193	09/24/10 A	DSA Approved	10/03/11 A	04/26/12 A	01/30/14 A	03/11/14 A
3	90800051.1	Dana MS: F&I New ST Baseball Fields	MOD-IDQ	\$1,392,113						03/26/14 A
4	90910001.1	Emerson Bandini ES New Synthetic Turf	MOD-IDQ	\$403,592						03/28/14 A
5	91190002.1	Fulton ES New Synthetic Turf	MOD-IDQ	\$674,253						03/31/14 A
6	93560001.1	San Diego HS: SciTech Biomedical Sciences	CTE-DBB	\$1,800,000	10/08/10 A	DSA Approved	06/21/13 A	12/31/13 A	03/24/14 A	04/29/14 A
7	FS005.1	Bell MS: WSM Project	MOD-DBB	\$19,734,800	04/30/07 A	DSA Approved	09/13/11 A	09/05/12 A	04/16/14 A	05/13/14 A
8	S0321.1	Pershing MS: WSM Project	MOD-DBB	\$14,768,114	01/25/11 A	DSA Approved	07/16/13 A	12/16/13 A	04/15/14 A	05/13/14 A
9	90950002.2	Euclid ES: Special Ed Remodel	MOD-DBB	\$273,000	11/01/12 A	DSA Approved	10/02/13 A	02/28/14 A	05/02/14 A	05/27/14 A
10	93550006.1	University City HS: Athletic Facilities & Parking Lot	MOD-DBB	\$16,962,000	09/22/10 A	DSA Approved	11/19/13 A	05/01/14 A	04/22/14 A	05/27/14 A
11	93550006.2	University City HS: Turf Fields	MOD-IDQ	\$200K - \$1M	07/12/13 A	DSA Approved	12/05/13 A	02/14/14 A	04/22/14 A	05/27/14 A
12	DATA1.1	DC-1 @ Ed Center Server Room Equipment Installation Phase 2	Tech-DBB	\$1M - \$5M	01/13/12 A					07/01/14
13	92000051.1	Salk ES: Solar Panel Carport	MOD-DBB	\$1M - \$5M	05/07/13 A	DSA Approved	01/09/14 A	02/13/14 A	06/12/14	07/08/14
14	90730002.1	Crown Point ES: Move 1 Relo from MBHS	MOD-IDQ	<\$200K	02/10/14 A	DSA Approved	05/06/14 A	05/06/14 A	06/20/14	07/29/14
15	92550002.1	Sessions ES: Move 1 Relo from MBHS	MOD-IDQ	<\$200K	02/10/14 A	DSA Approved	05/06/14	05/06/14 A	06/20/14	07/29/14
16	S0093.2	Encanto ES: Site Modernization	MOD-DBB	\$5M - \$10M	09/28/09 A	DSA Approved	09/12/13 A	02/18/14 A	06/20/14	07/29/14
17	93340003.1	Crawford HS: Stadium and Sports Facility Improvements	MOD-DBB	> \$10M	11/12/10 A	DSA Review	11/06/13 A	06/02/14	08/14/14	09/23/14
18	93340003.2	Crawford HS: Track and Field Project	MOD-IDQ	\$1M - \$5M	05/07/13 A	DSA Review	11/06/13 A	06/02/14		09/23/14
19	93190030.1	O'Farrell Charter New Building	NS-DBB	> \$10M		DSA Review	06/10/13 A	06/20/14	08/15/14	09/23/14
20	93420004.1	La Jolla HS: Stadium Project	MOD-DBB	\$5M - \$10M	05/17/11 A	DSA Review	01/31/14 A	07/07/14	08/29/14	10/14/14
21	93420004.2	La Jolla HS: Track and Field Project	MOD-IDQ	\$1M - \$5M	08/23/11 A	DSA Review	01/31/14 A	07/07/14		10/14/14
Capital Bonds - 2014 Total:				\$114,820,191						

		AWARDED		Architect NTP	Design Phase	DSA Start	DSA App. Letter	Bid Opening	NTP / BOE Award	
Capital Bond - 2015 Projects		Type	BID Estimate							
22	FS006.1	Clark MS: WSM Project	MOD-DBB	> \$10M	01/08/07 A	Construction Documents	07/14/14	09/26/14	11/18/14	01/13/15
23	90230052.1	Barnard @ Bayview Terrace ES: WSM Phase I	MOD-DBB	\$1M - \$5M	03/03/14 A	Pre-Schematic Design	09/19/14	10/16/14	12/10/14	01/27/15
24	93190003.1	O'Farrell ES: Track and Field	MOD-IDQ	\$1M - \$5M	04/01/14 A					02/02/15
25	S9319.1	O'Farrell Community School: WSM Project and Joint-Use Field	MOD-DBB	\$5M - \$10M	11/09/10 A	DSA Review	04/18/14 A	10/20/14	12/24/14	02/10/15
26	93160002.1	Montgomery MS: Restroom ADA Upgrades and JUA with City Of SD	MOD-DBB	\$200K - \$1M	10/19/12 A	DSA Approved	03/05/13 A	03/27/13 A	01/15/15	02/24/15
27	91350051.1	Hamilton ES: Turf Field	MOD-IDQ	\$200K - \$1M			12/09/14	03/20/15		03/24/15
28	90090051.1	Audubon ES: Joint Use - Turf Field	MOD-IDQ	\$1M - \$5M	04/27/11 A	Construction Documents	07/21/14	03/26/15	05/15/15	07/14/15
29	90090050.1	Audubon ES: WSM	MOD-DBB	\$1M - \$5M	04/27/11 A	Construction Documents	07/21/14	03/25/15	05/15/15	07/14/15
30	93260052.1	Taft MS: Joint Use - Turf Field	MOD-IDQ	\$1M - \$5M	04/27/11 A	Construction Documents	07/23/14	03/26/15	05/15/15	07/14/15
31	93260050.1	Taft MS: WSM	MOD-DBB	> \$10M	04/27/11 A	Construction Documents	07/23/14	03/26/15	05/15/15	07/14/15
32	S9127.1	Grant K-8: WSM Phase I	MOD-DBB	\$5M - \$10M	08/13/13 A	Construction Documents	09/23/14	04/17/15	06/12/15	07/28/15
33	93490004.1	Mira Mesa HS: Culinary Arts	CTE-DBB	\$1M - \$5M	07/01/13 A	Construction Documents	07/28/14	02/03/15	05/01/15	07/28/15
34	S0438.1	New Dawn/Riley: WSM Project	MOD-DBB	\$5M - \$10M	04/15/09 A	DSA Approved	06/06/12 A	01/16/13 A	06/18/15	07/28/15
35	93040050.2	Correia MS: Lighting & Field Phase I	MOD-DBB	\$1M - \$5M	05/07/13 A	Pre-Schematic Design	11/03/14	05/01/15	06/23/15	08/11/15
36	93560003.4	San Diego HS: Stadium and Sports Facility Improvements	MOD-DBB	\$1M - \$5M	09/28/10 A	Pre-Schematic Design	11/10/14	05/29/15	07/07/15	09/08/15
37	90130050.1	Balboa ES: WSM	MOD-DBB	\$1M - \$5M	08/16/13 A	Schematic Design	12/03/14	05/29/15	08/27/15	09/29/15
38	91300051.1	Joyner ES: Ocean Discovery	MOD-DBB	\$1M - \$5M	09/18/13 A	Design Development	01/14/15	07/30/15	08/31/15	10/06/15
39	SOLCARPT.1	Solar Carport Project	ADD-DBB	\$1M - \$5M	01/09/14	Project Assessment	12/16/14	07/08/15	08/27/15	10/13/15
40	S0315.1	Memorial & King Chavez Academies @ Memorial: WSM project	MOD-DBB	\$5M - \$10M	09/24/10 A	Construction Documents	01/14/15	07/28/15	09/18/15	10/27/15
41	93160050.1	Montgomery MS: WSM	MOD-DBB	> \$10M	05/01/14	Project Assessment	12/29/14	06/19/15	09/18/15	10/27/15
42	93170050.1	Muirlands MS: WSM	MOD-DBB	\$5M - \$10M	09/21/11 A	Construction Documents	11/21/14	07/29/15	09/18/15	10/27/15
43	90590051.1	Central ES: Reality Changers Phase I	MOD-DBB	\$200K - \$1M	02/10/14	Project Assessment	01/20/15	08/07/15	09/29/15	11/10/15
44	S0747.1	Gompers MS Charter @ Gompers West: WSM Project and Joint-Use Field	MOD-DBB	\$5M - \$10M	09/24/10 A	Pre-Schematic Design	02/19/15	08/05/15	09/30/15	11/10/15
45	93240003.1	Roosevelt MS: Interim Housing Project	MOD-DBB	<\$200K	06/09/14	Project Assessment			09/22/15	11/10/15
46	93660002.1	Henry HS: Academy of Engineering & Design (AOED)	CTE-DBB	\$200K - \$1M	01/13/14 A	Pre-Schematic Design	03/26/15	08/13/15	10/05/15	12/08/15
47	S0181.1	Longfellow ES: WSM	MOD-DBB	> \$10M	10/07/11 A	Pre-Schematic Design	03/11/15	08/28/15	10/05/15	12/08/15
48	93410050.1	Millennial Tech: WSM	MOD-DBB	\$5M - \$10M	09/24/10 A	Pre-Schematic Design	02/17/15	09/03/15	10/26/15	12/08/15
49	TURF1.1	Various Sites: Year-1 Syn. Turf Program	MOD-IDQ	\$5M - \$10M	01/30/14	Project Assessment	03/31/15	08/25/15		12/08/15
Capital Bonds - 2015 Total:				\$141,294,517						



< \$200K
\$ 200K - \$1M
\$1M - \$5 M
\$5M - \$10M
> \$10M

Project Management Report Contract Awards

		Type	AWARDED		Architect NTP	Design Phase	DSA Start	DSA App. Letter	Bid Opening	NTP / BOE Award
			BID Estimate							
Capital Bond - 2016 Projects										
50	91360050.1	Hancock ES: WSM	MOD-DBB	\$1M - \$5M	07/21/11 A	Pre-Schematic Design	03/04/15	11/10/15	12/29/15	01/12/16
51	92060050.1	Miller ES: WSM	MOD-DBB	\$1M - \$5M	07/21/11 A	Pre-Schematic Design	03/04/15	11/10/15	12/29/15	01/12/16
52	93380051.1	Hoover HS: 3 Story Classroom Bldg & Theater	MOD-DBB	> \$10M	03/05/14 A	Pre-Schematic Design	04/07/15	10/15/15	12/16/15	02/09/16
53	93420051.1	La Jolla HS: BioTech Bldg	MOD-DBB	\$5M - \$10M	01/02/14 A	Pre-Schematic Design	03/24/15	11/17/15	01/13/16	02/23/16
54	93120050.1	Mann MS: WSM	MOD-DBB	> \$10M	12/15/11 A	Pre-Schematic Design	05/04/15	11/20/15	01/18/16	03/08/16
55	S0076.1	Magnolia @ Cleveland: WSM	MOD-DBB	\$1M - \$5M	05/01/14	Project Assessment	04/09/15	01/07/16	02/16/16	04/12/16
56	0349A.2	Mira Mesa HS: Stadium Improvements	MOD-DBB	\$1M - \$5M	10/18/10 A	Pre-Schematic Design	05/11/15	12/31/15	02/17/16	04/12/16
57	91710050.1	Lee ES: WSM	MOD-DBB	\$1M - \$5M	05/11/11 A	Pre-Schematic Design	06/29/15	01/20/16	03/11/16	04/26/16
58	S9320.1	Pacific Beach MS: WSM Project	MOD-DBB	> \$10M	04/07/14 A	Pre-Schematic Design	06/24/15	01/18/16	03/09/16	04/26/16
59	93590003.1	Scripps Ranch HS: New Building	MOD-DBB	\$5M - \$10M	03/22/11 A	Pre-Schematic Design	12/15/14	09/14/15	03/17/16	04/26/16
60	93590050.1	Scripps Ranch HS: WSM	MOD-DBB	\$5M - \$10M	02/13/14 A	Pre-Schematic Design	03/05/15	09/22/15	03/15/16	04/26/16
61	S9003.1	Adams ES: WSM Project	MOD-DBB	> \$10M	05/01/14	Project Assessment	03/23/15	12/17/15	03/22/16	05/10/16
62	TURF2.1	Various Sites: Year-2 Syn. Turf Program	MOD-IDIQ	\$5M - \$10M	05/14/14	Project Assessment	09/09/15	02/10/16		05/10/16
63	90800051.2	Dana MS: F&I New ST Fields Phase II	MOD-IDIQ	<\$200K	10/22/14	Project Assessment	09/23/15	02/25/16		05/24/16
64	93280050.1	Wangenheim MS: WSM	MOD-DBB	\$5M - \$10M	08/04/14	Project Assessment	07/13/15	02/04/16	04/07/16	05/24/16
65	92350050.1	Penn ES: WSM	MOD-DBB	\$1M - \$5M	05/07/14 A	Pre-Schematic Design	06/16/15	01/08/16	04/21/16	06/14/16
66	AQUACNTR.1	Various Sites Research JUA w/YMCA for swimming pools & related facilities	MOD-DBB	\$1M - \$5M	10/01/14	Project Assessment	10/21/15	03/24/16	05/13/16	06/28/16
67	S9332.1	Clairemont HS: Site Modernization Project	MOD-DBB	> \$10M	10/08/10 A	Construction Documents	07/01/14	02/19/15	07/22/16	09/13/16
68	S9111.1	Iftin Charter School @ Jackson: WSM-A Project	MOD-DBB	\$5M - \$10M	04/27/11 A	Pre-Schematic Design	08/07/15	02/18/16	07/26/16	09/13/16
69	91850051.1	Perkins ES: Land Acq Project	MOD-DBB	> \$10M	04/01/14	Project Assessment	11/20/15	06/15/16	08/05/16	09/27/16
70	93520002.2	Morse HS: New Classroom Building Project Schedule	MOD-DBB	\$5M - \$10M	04/01/14 A	NTP Issued	12/16/15	07/11/16	08/10/16	10/11/16
71	93340050.1	Crawford HS: WSM	NS-DBB	> \$10M	05/05/14	Project Assessment	12/10/15	07/15/16	09/06/16	10/25/16
Capital Bonds - 2016 Total:				\$207,671,875						

		Type	AWARDED		Architect NTP	Design Phase	DSA Start	DSA App. Letter	Bid Opening	NTP / BOE Award
			BID Estimate							
Capital Bond - 2017 Projects										
72	S9355.2	University City HS: Site Modernization Project	MOD-DBB	\$5M - \$10M	05/09/11 A	Construction Documents	05/06/14	10/30/14	11/16/16	01/10/17
73	93290050.1	Wilson MS: Major Site Rebuild Project	NS-DBB	\$5M - \$10M	11/15/13 A	Pre-Schematic Design	10/13/15	09/06/16	11/10/16	01/10/17
74	93570001.1	Serra HS: New Classroom Building Project	MOD-DBB	\$5M - \$10M	09/28/10 A	Pre-Schematic Design	03/31/16	10/13/16	01/18/17	02/28/17
75	93570050.1	Serra HS: WSM Project	MOD-DBB	\$5M - \$10M	09/28/10 A	Pre-Schematic Design	04/01/16	11/18/16	01/18/17	02/28/17
76	93040050.1	Correia MS: Athletic Facilities Phase II	MOD-DBB	\$5M - \$10M	08/13/15	Project Assessment	06/15/16	01/09/17	03/02/17	04/11/17
77	93460050.1	Madison HS: WSM	MOD-DBB	> \$10M	04/09/15	Project Assessment	06/21/16	01/06/17	03/06/17	04/11/17
78	93500050.1	Mission Bay HS: WSM	MOD-DBB	> \$10M	12/14/10 A	Pre-Schematic Design	03/29/16	12/27/16	02/15/17	04/11/17
79	90230050.1	Barnard @ Bayview Terrace ES: WSM Phase II	MOD-DBB	\$1M - \$5M	07/31/15	Project Assessment	07/11/16	02/02/17	03/27/17	05/09/17
80	90910050.1	Emerson/Bandini ES: WSM	MOD-DBB	\$5M - \$10M	10/10/10 A	Pre-Schematic Design	07/11/16	02/02/17	03/27/17	05/09/17
81	91110050.1	Foster ES: WSM	MOD-DBB	\$1M - \$5M	11/03/14	Project Assessment	05/12/16	02/15/17	04/06/17	05/23/17
82	93360002.3	Henry HS: Practice Field	MOD-DBB	\$200K - \$1M	08/01/16	Project Assessment			04/18/17	05/23/17
83	93360002.1	Henry HS: Stadium and Sports Facility Improvements	MOD-DBB	\$5M - \$10M	04/21/10 A	DSA Approved	06/07/12 A	05/27/14 A	04/18/17	05/23/17
84	93360050.1	Henry HS: WSM	MOD-DBB	> \$10M	10/25/13 A	Pre-Schematic Design	04/14/15	10/30/15	04/28/17	06/13/17
85	93490050.1	Mira Mesa HS: WSM	MOD-DBB	> \$10M	05/18/15	Project Assessment	08/23/16	03/08/17	05/09/17	06/27/17
86	S9037.1	Einstein Academy @ Brooklyn: WSM Project	MOD-DBB	\$1M - \$5M	08/01/14	Project Assessment	07/17/15	04/19/16	06/02/17	07/11/17
87	93560050.1	San Diego HS: WSM	MOD-DBB	> \$10M	05/06/09 A	Pre-Schematic Design	10/14/16	04/07/17	05/30/17	07/11/17
88	93270050.1	De Portola MS: WSM	MOD-DBB	\$1M - \$5M	08/10/15	Project Assessment	07/19/16	02/10/17	06/20/17	08/08/17
89	93110050.1	Lewis MS: WSM	MOD-DBB	\$1M - \$5M	08/10/15	Project Assessment	07/19/16	02/10/17	06/20/17	08/08/17
90	91770050.1	Logan ES: WSM	MOD-DBB	\$1M - \$5M	08/03/15	Project Assessment	07/12/16	02/03/17	06/20/17	08/08/17
91	91030050.1	Field ES: WSM and Joint-Use Field	MOD-DBB	\$1M - \$5M	08/10/15	Project Assessment	07/19/16	02/10/17	07/25/17	09/12/17
92	93380052.1	Hoover HS: New Athletic Joint Use	MOD-DBB	\$1M - \$5M	12/02/15	Project Assessment	11/07/16	06/05/17	08/01/17	09/12/17
93	93380003.1	Hoover HS: Site Modernization Project	MOD-DBB	> \$10M	04/23/09 A	Construction Documents	10/02/14	04/28/15	08/01/17	09/12/17
94	91750050.1	Lindbergh/Schweitzer ES: WSM	MOD-DBB	> \$10M	08/10/15	Project Assessment	07/19/16	02/10/17	07/25/17	09/12/17
95	92910050.1	Wegeforth ES: WSM	MOD-DBB	\$1M - \$5M	08/10/15	Project Assessment	07/19/16	02/10/17	07/25/17	09/12/17
96	90610050.1	Chesterton ES: WSM	MOD-DBB	\$1M - \$5M	08/10/15	Project Assessment	07/19/16	02/10/17	08/15/17	09/26/17
97	93670050.1	Farb MS: WSM	MOD-DBB	> \$10M	04/20/15	Project Assessment	04/18/16	11/04/16	08/15/17	09/26/17
98	92690050.1	Sunset View ES: WSM	MOD-DBB	\$1M - \$5M	08/10/15	Project Assessment	07/19/16	02/10/17	08/15/17	09/26/17
99	91190050.1	Fulton ES: WSM	MOD-DBB	\$1M - \$5M	07/31/15	Project Assessment	07/11/16	02/02/17	08/22/17	10/10/17
100	93400050.1	Kearny HS: WSM	MOD-DBB	> \$10M	05/20/15	Project Assessment	09/20/16	04/11/17	08/30/17	10/10/17
101	92270050.1	Pacific Beach ES: WSM	MOD-DBB	\$1M - \$5M	07/31/15	Project Assessment	07/11/16	02/02/17	08/22/17	10/10/17
102	93040051.1	Correia MS WSM	MOD-DBB	\$5M - \$10M	08/10/15	Project Assessment	07/19/16	12/16/16	09/12/17	10/24/17
103	93250050.1	Standley MS: WSM	MOD-DBB	\$5M - \$10M	07/31/15	Project Assessment	07/11/16	02/02/17	09/12/17	10/24/17
104	92770050.1	Toler ES: WSM	MOD-DBB	\$1M - \$5M	07/31/15	Project Assessment	07/11/16	02/02/17	09/12/17	10/24/17



< \$200K
\$ 200K - \$1M
\$1M - \$5 M
\$5M - \$10M
> \$10M

Project Management Report Contract Awards

105	91470050.1	Holmes ES: WSM and Joint-Use Field	MOD-DBB	\$1M - \$5M	07/31/15	Project Assessment	07/11/16	02/02/17	09/25/17	11/14/17
106	93620050.1	Twain HS: WSM	MOD-DBB	\$5M - \$10M	07/31/15	Project Assessment	07/11/16	02/02/17	10/03/17	11/14/17
107	92840050.1	Vista Grande ES: WSM	MOD-DBB	\$1M - \$5M	07/31/15	Project Assessment	07/11/16	02/02/17	09/20/17	11/14/17
108	93420050.1	La Jolla HS: WSM	MOD-DBB	\$1M - \$5M	08/21/11 A	Pre-Schematic Design	08/18/16	04/12/17	10/31/17	12/12/17
109	90050050.1	Muir @ Anderson: WSM	MOD-DBB	\$5M - \$10M	07/31/15	Project Assessment	07/11/16	02/02/17	10/23/17	12/12/17
110	93540050.1	Point Loma HS: WSM	MOD-DBB	> \$10M	07/31/15	Project Assessment	07/11/16	02/02/17	10/16/17	12/12/17

Capital Bonds - 2017 Total: \$296,576,476

AWARDED										
Capital Bond - 2018 Projects										
		Type	BID Estimate	Architect NTP	Design Phase	DSA Start	DSA App. Letter	Bid Opening	NTP / BOE Award	
111	91070050.1	Florence ES: WSM	MOD-DBB	\$1M - \$5M	07/31/15	Project Assessment	07/11/16	12/08/16	11/20/17	01/09/18
112	92950050.1	Whitman ES: WSM	MOD-DBB	\$5M - \$10M	10/07/11 A	Pre-Schematic Design	07/28/16	04/28/17	11/21/17	01/09/18
113	92230050.1	Oak Park ES: WSM	MOD-DBB	> \$10M	09/21/15	Project Assessment	01/06/17	09/20/17	12/29/17	02/13/18
114	93520050.1	Morse HS: WSM	MOD-DBB	> \$10M	04/02/12 A	NTP Issued	07/08/16	02/01/17	01/23/18	03/13/18
115	91570050.1	Johnson ES: WSM	MOD-DBB	\$1M - \$5M	07/31/15	Project Assessment	07/11/16	12/08/16	02/15/18	03/27/18
116	92100050.1	Miramar Ranch ES: WSM	MOD-DBB	\$1M - \$5M	04/27/11 A	Pre-Schematic Design	04/05/17	08/31/17	02/27/18	04/10/18
117	93240050.1	Roosevelt MS: WSM	MOD-DBB	\$5M - \$10M	08/10/15	Project Assessment	05/10/17	12/01/17	02/21/18	04/10/18
118	90070050.1	Angier ES WSM	MOD-DBB	\$1M - \$5M	08/03/15	Project Assessment	07/12/16	12/09/16	03/14/18	04/24/18
119	92970050.1	Whittier ES (Del Sol): WSM	MOD-DBB	\$1M - \$5M	07/31/15	Project Assessment	07/11/16	12/08/16	03/13/18	04/24/18
120	91150050.1	Freese ES: WSM	MOD-DBB	\$1M - \$5M	07/29/16	Project Assessment	07/10/17	01/31/18	03/23/18	05/08/18
121	S9365.1	Keiller Leadership Academy: WSM Project	MOD-DBB	\$5M - \$10M	08/03/15	Project Assessment	06/03/16	03/07/17	04/06/18	05/22/18
122	93120003.2	Mann MS - Site Modernization Phase 2	NS-DBB	> \$10M	09/09/15	Project Assessment	08/17/16	03/14/17	04/06/18	05/22/18
123	92890050.1	Webster ES: WSM	MOD-DBB	\$1M - \$5M	07/29/16	Project Assessment	07/10/17	12/07/17	04/11/18	05/22/18
124	90110050.1	Baker ES: WSM Project	MOD-DBB	\$5M - \$10M	02/06/07 A	Pre-Schematic Design	09/20/17	03/14/18	05/03/18	06/12/18
125	91610050.1	Juarez ES: WSM	MOD-DBB	\$1M - \$5M	07/29/16	Project Assessment	07/10/17	01/31/18	04/16/18	06/12/18
126	91130050.1	Franklin ES WSM	MOD-DBB	\$1M - \$5M	06/01/15	Project Assessment	07/11/16	02/02/17	05/21/18	07/10/18
127	92830050.1	Valencia Park ES: WSM	MOD-DBB	\$1M - \$5M	07/29/16	Project Assessment	07/10/17	01/31/18	05/25/18	07/10/18
128	91340050.1	Hage ES: WSM and Joint-Use Field	MOD-DBB	\$1M - \$5M	07/29/16	Project Assessment	07/10/17	01/31/18	07/05/18	08/14/18
129	91560050.1	Jerabek ES: WSM	MOD-DBB	\$1M - \$5M	07/21/11 A	Pre-Schematic Design	07/17/17	02/07/18	06/06/18	08/14/18
130	90590050.1	Central ES: Major Site Rebuild Project	NS-DBB	\$1M - \$5M	01/15/14 A	Pre-Schematic Design	06/21/17	12/20/17	07/23/18	08/28/18
131	S9214.1	Harriet Tubman Village: WSM Project	MOD-DBB	\$1M - \$5M	08/03/15	Project Assessment	06/03/16	03/08/17	07/31/18	09/11/18
132	92370050.1	Perry ES: WSM	MOD-DBB	\$1M - \$5M	06/01/15	Project Assessment	07/11/16	02/02/17	07/24/18	09/11/18
133	91430050.1	Hearst ES: WSM	MOD-DBB	\$1M - \$5M	07/29/16	Project Assessment	07/10/17	12/07/17	08/23/18	10/09/18
134	91490050.1	Horton ES: WSM	MOD-DBB	\$1M - \$5M	07/29/16	Project Assessment	07/10/17	01/31/18	08/27/18	10/09/18
135	91850050.1	Perkins ES: WSM and Joint-Use Field	MOD-DBB	> \$10M	07/29/16	Project Assessment	07/10/17	01/31/18	10/22/18	12/11/18

Capital Bonds - 2018 Total: \$163,625,654

AWARDED										
Capital Bond - 2019 Projects										
		Type	BID Estimate	Architect NTP	Design Phase	DSA Start	DSA App. Letter	Bid Opening	NTP / BOE Award	
136	92740050.1	Tierrasanta ES: WSM	MOD-DBB	\$200K - \$1M	07/29/16	Project Assessment	07/10/17	01/31/18	01/23/19	03/12/19
137	S9299.1	Mt. Everest Academy @ Wiggan: WSM Project	MOD-DBB	\$1M - \$5M	08/01/16	Project Assessment	07/18/17	04/17/18	02/12/19	03/26/19
138	90550050.1	Carson ES: WSM	MOD-DBB	\$5M - \$10M	07/29/16	Project Assessment	07/10/17	01/31/18	04/18/19	05/28/19
139	9040.1	New Miramar Area Elementary Schools Project	NS-DBB	> \$10M	05/31/17	Project Assessment	02/01/18	02/15/19	04/08/19	05/28/19
140	90950050.1	Euclid ES: WSM	MOD-DBB	\$1M - \$5M	08/28/17	Project Assessment	08/06/18	02/28/19	04/19/19	06/11/19
141	90780050.1	Dailard ES: WSM Project	MOD-DBB	\$1M - \$5M	08/01/16	Project Assessment	07/11/17	02/01/18	08/13/19	09/24/19
142	91050050.1	Fletcher ES: WSM	MOD-DBB	\$1M - \$5M	07/29/16	Project Assessment	07/10/17	01/31/18	08/08/19	09/24/19
143	91730050.1	Linda Vista ES: WSM	MOD-DBB	\$5M - \$10M	07/29/16	Project Assessment	07/10/17	01/31/18	08/08/19	09/24/19
144	90330050.1	Boone ES: WSM	MOD-DBB	\$1M - \$5M	07/29/16	Project Assessment	07/10/17	01/31/18	08/22/19	10/08/19
145	90770050.1	Curie ES: WSM	MOD-DBB	\$5M - \$10M	07/29/16	Project Assessment	07/10/17	01/31/18	08/20/19	10/08/19
146	S9079.1	Darnall Charter ES: WSM Project	MOD-DBB	\$1M - \$5M	08/01/16	Project Assessment	08/20/18	05/20/19	08/20/19	10/08/19
147	92010050.1	Hickman ES: WSM	MOD-DBB	\$1M - \$5M	07/29/16	Project Assessment	07/10/17	01/31/18	08/23/19	10/08/19
148	91990050.1	Mason ES: WSM	MOD-DBB	\$1M - \$5M	07/29/16	Project Assessment	07/10/17	01/31/18	09/06/19	10/08/19
149	91950050.1	Marshall ES: WSM	MOD-DBB	\$1M - \$5M	08/01/16	Project Assessment	07/11/17	02/01/18	09/06/19	10/22/19
150	S9205.1	Promise ES @ Former Mead: WSM Project	MOD-DBB	\$1M - \$5M	08/01/16	Project Assessment	06/09/17	03/12/18	09/20/19	11/12/19
151	92850050.1	Walker ES: WSM	MOD-DBB	\$1M - \$5M	07/29/16	Project Assessment	07/10/17	01/31/18	09/20/19	11/12/19
152	91700050.1	Language Academy: WSM and Joint-Use Field	MOD-DBB	\$1M - \$5M	08/08/17	Project Assessment	07/17/18	02/07/19	10/28/19	12/10/19
153	91790050.1	Loma Portal ES: WSM	MOD-DBB	\$1M - \$5M	07/29/16	Project Assessment	07/10/17	01/31/18	10/21/19	12/10/19

Capital Bonds - 2019 Total: \$100,234,858