



< \$200K
\$ 200K - \$1M
\$1M - \$5 M
\$5M - \$10M
> \$10M

Project Management Report Contract Awards

		AWARDED		Architect NTP	Design Phase	DSA Start	DSA App. Letter	Bid Opening	NTP / BOE Award
Capital Bond - 2015 Projects		Type	BID Estimate						
1	90130051.1	Balboa ES: New Synthetic Field	MOD-IDQ	\$456,403	10/14/14 A				02/04/15 A
2	93420004.1	La Jolla HS: Stadium Project	MOD-DBB	\$11,885,000	05/17/11 A	DSA Approved	01/31/14 A	11/05/14 A	02/05/15 A 03/10/15 A
3	93560052.1	San Diego HS: Interim Housing	MOD-DBB	\$1,471,000		DSA Approved	12/11/14 A	12/12/14 A	03/12/15 A 04/12/15 A
4	93040001.1	Correia MS: Retaining Wall	EVRO-DBB	\$5,385,675	02/07/07 A				04/03/15 A 05/15/15 A
5	93340003.1	Crawford HS: Stadium and Sports Facility Improvements	MOD-DBB	\$15,642,900	11/12/10 A	DSA Approved	11/06/13 A	06/11/14 A	04/22/15 A 05/26/15 A
6	93190005.1	O'Farrell Community School: Interim Housing	MOD-DBB	\$665,000		DSA Approved	03/16/15 A	05/05/15 A	05/07/15 A 05/26/15 A
7	93420004.3	La Jolla HS: Softball Field	MOD-IDQ	\$310,795					07/13/15 A
8	93070054.1	CPMA: Re-Roof & HVAC, Bldgs 100-400	MOD-DBB	\$6,217,851	09/26/11 A	DSA Approved	01/29/15 A	04/01/15 A	06/26/15 A 07/28/15 A
9	93160002.1	Montgomery MS: Restroom ADA Upgrades	MOD-DBB	\$373,000	10/19/12 A	DSA Approved	03/05/13 A	06/21/13 A	06/25/15 A 07/28/15 A
10	DATA.2	Data Center @ Serra: Equipment Installation	Tech-DBB	\$200K - \$1M	11/26/14 A				08/10/15 A
11	90800053.1	Dana MS: Baseball Field Upgrade Phase II	MOD-	\$290,000	08/19/14 A	DSA Approved	04/16/15 A	04/16/15 A	08/27/15 A 10/13/15 A
12	91950053.1	Marshall ES: New Synthetic Turf Field	MOD-IDQ	\$200K - \$1M	10/14/14 A				11/02/15
13	92230052.1	Oak Park ES: New Synthetic Turf Field	MOD-IDQ	\$200K - \$1M	10/14/14 A				11/09/15
14	90090050.1	Audubon ES: WSM	MOD-DBB	\$4,376,300	04/27/11 A	DSA Approved	06/30/14 A	12/10/14 A	09/21/15 A 11/10/15
15	S9127.1	Grant K-8: WSM Phase I	MOD-DBB	\$11,385,086	08/13/13 A	DSA Approved	12/29/14 A	06/03/15 A	10/01/15 A 11/10/15
16	92260051.1	Joyner ES: Ocean Discovery	MOD-DBB	\$5M - \$10M	09/18/13 A	DSA Approved	01/29/15 A	07/13/15 A	09/28/15 A 11/10/15
17	90050051.1	Muir K-12: New Synthetic Turf	MOD-IDQ	\$200K - \$1M	11/10/14 A	Construction Documents			11/10/15
18	93490004.1	Mira Mesa HS: Culinary Arts	CTE-DBB	\$1M - \$5M	07/01/13 A	DSA Approved	06/11/14 A	11/25/14 A	08/28/15 A 11/11/15
19	91170051.1	Fremont/High: Relocation and Demolition of 5 Portable Units	MOD-IDQ	\$200K - \$1M					11/17/15
20	S9319.1	O'Farrell Community School: WSM Project	MOD-DBB	> \$10M	11/09/10 A	DSA Approved	04/18/14 A	08/10/15 A	10/28/15 12/08/15
21	93260050.1	Taft MS: WSM	MOD-DBB	> \$10M	04/27/11 A	DSA Approved	06/27/14 A	01/07/15 A	11/04/15 12/08/15
Capital Bonds - 2015 Total:				\$97,817,125					

		AWARDED		Architect NTP	Design Phase	DSA Start	DSA App. Letter	Bid Opening	NTP / BOE Award
Capital Bond - 2016 Projects		Type	BID Estimate						
22	93020052.1	Bell MS: All Weather Play Surface Field	MOD-IDQ	\$200K - \$1M	06/11/14 A	Construction Documents			01/18/16
23	91350051.1	Hamilton ES: Turf Field	MOD-IDQ	\$200K - \$1M	11/09/15	Project Assessment			03/02/16
24	93320053.1	Clairemont HS: 2.0	MOD-DBB	\$1M - \$5M	05/04/15 A	Construction Documents			01/25/16 03/08/16
25	92030052.1	McKinley ES: Joint Use Field	MOD-IDQ	\$1M - \$5M		DSA Review	06/29/15 A	11/30/15	01/19/16 03/08/16
26	FS006.1	Clark MS: WSM Project	MOD-DBB	> \$10M	01/08/07 A	DSA Approved	08/05/14 A	07/08/15 A	02/10/16 03/22/16
27	91360050.1	Hancock ES: WSM	MOD-DBB	> \$10M	07/21/11 A	Construction Documents	05/01/15 A	12/02/15	02/11/16 03/22/16
28	92010052.1	Hickman ES: New ST Play Field	MOD-IDQ	\$200K - \$1M	05/15/14	Project Assessment	04/17/15	11/04/15	01/29/16 03/22/16
29	91750053.1	Lindbergh/Schweitzer ES: New ST Play Field	MOD-IDQ	\$200K - \$1M	05/15/14	Project Assessment	04/17/15	11/04/15	01/29/16 03/22/16
30	92060050.1	Miller ES: WSM	MOD-DBB	> \$10M	07/21/11 A	Construction Documents	05/01/15 A	12/02/15	02/11/16 03/22/16
31	92430053.1	Rolando park ES: New ST Play Field	MOD-IDQ	\$200K - \$1M	05/15/14	Project Assessment	04/17/15	11/04/15	01/29/16 03/22/16
32	92530051.1	Sequoia ES: New ST Play Field	MOD-IDQ	\$200K - \$1M	05/15/14	Project Assessment	04/17/15	11/04/15	01/29/16 03/22/16
33	92610053.1	Silvergate ES: New ST Play Field	MOD-IDQ	\$200K - \$1M	05/15/14	Project Assessment	04/17/15	11/04/15	01/29/16 03/22/16
34	92770051.1	Toler ES: New ST Play Field	MOD-IDQ	\$200K - \$1M	05/15/14	Project Assessment	04/17/15	11/04/15	01/29/16 03/22/16
35	93190003.1	O'Farrell ES: Track and Field and Softball Field	MOD-IDQ	\$1M - \$5M	04/01/14 A	Construction Documents			04/05/16
36	93200052.2	Pacific Beach MS: Parking Lot	MOD-DBB	\$1M - \$5M	04/28/15 A	Construction Documents	08/07/15 A	12/01/15	01/21/16 04/12/16
37	93200052.1	Pacific Beach MS: Turf Field	MOD-DBB	\$1M - \$5M		Construction Documents	10/01/15	10/07/15	04/12/16
38	93420004.2	La Jolla HS: Track and Field Project	MOD-IDQ	\$1M - \$5M	08/23/11 A	DSA Approved	01/31/14 A	11/05/14 A	04/14/16
39	91880054.1	Innovation @ MacDowell: Electrical Site Upgrades and Interim Housing	MOD-	\$1M - \$5M	09/01/15	Project Assessment	09/09/15 A	01/25/16	04/26/16
40	S0438.1	New Dawn/Riley: WSM Project	MOD-DBB	\$5M - \$10M	03/26/14 A	DSA Review	07/20/15 A	01/08/16	03/02/16 04/26/16
41	93340003.2	Crawford HS: Track and Field Project	MOD-IDQ	\$1M - \$5M	05/07/13 A				04/28/16
42	93020051.1	Bell MS: F&I Typical 62000sf ST Field	MOD-IDQ	\$200K - \$1M	06/09/14 A	Construction Documents			06/03/16
43	90850052.1	Dewey ES: New Synthetic Turf Field	MOD-IDQ	\$200K - \$1M	11/06/15	Project Assessment			06/03/16
44	93550002.1	University City HS: Fabrication & Design CTE	CTE-DBB	\$1M - \$5M	01/23/15 A	Construction Documents	10/22/15 A	01/22/16	05/02/16 06/07/16
45	90930052.1	Encanto ES: New Synthetic Turf Field	MOD-IDQ	\$200K - \$1M	11/05/15	Project Assessment			06/09/16
46	91230051.1	Bethune ES: New Synthetic Turf Field	MOD-IDQ	\$200K - \$1M	11/20/15	Project Assessment			06/16/16
47	90110052.1	Baker ES: New Synthetic Turf Field	MOD-IDQ	\$200K - \$1M	11/20/15	Project Assessment			06/17/16
48	90950052.1	Euclid ES: New Synthetic Turf Field	MOD-IDQ	\$200K - \$1M	11/16/15	Project Assessment			06/20/16
49	93400001.1	Kearny HS: CTA-Design & Construction Lab	CTE-DBB	\$1M - \$5M	02/05/15 A	Construction Documents	10/22/15 A	04/06/16	05/26/16 06/28/16
50	93360003.1	Henry HS: Academy of Engineering & Design (AOED)	CTE-DBB	\$1M - \$5M	01/13/14 A	DSA Review	09/25/15 A	04/06/16	05/26/16 07/12/16
51	93360050.1	Henry HS: WSM Phase II	MOD-DBB	> \$10M	11/01/13 A	DSA Review	09/18/15 A	04/12/16	06/02/16 07/12/16
52	S0181.1	Longfellow ES: WSM	MOD-DBB	> \$10M	10/07/11 A	Construction Documents	08/05/15 A	03/03/16	05/16/16 07/26/16
53	93340005.1	Crawford HS: Tennis Courts & Softball Field	MOD-DBB	\$1M - \$5M	11/12/10 A		10/29/15	05/31/16	08/02/16 09/13/16
54	93260052.1	Taft MS: Joint Use Field	MOD-IDQ	\$1M - \$5M	04/27/11 A		12/03/15	05/20/16	08/01/16 09/13/16
55	92890001.1	Webster ES: Environmental Mitigation	EVRO-DBB	\$200K - \$1M					09/14/16
56	S9003.1	Adams ES: WSM Project	MOD-DBB	> \$10M	04/04/14 A	Construction Documents	10/29/15	07/07/16	09/01/16 10/11/16
57	93320050.1	Clairemont HS: WSM	MOD-DBB	> \$10M	10/08/10 A		02/13/15	09/17/15	08/25/16 10/11/16
58	91880050.1	I-Middle @ MacDowell: WSM	MOD-DBB	> \$10M	04/10/15 A	Construction Documents	12/07/15	05/23/16	08/30/16 10/11/16
59	0349A.3	Mira Mesa HS: Practice Field	MOD-DBB	\$200K - \$1M	10/18/10 A				10/25/16
60	0349A.2	Mira Mesa HS: Stadium Improvements	MOD-DBB	\$1M - \$5M	10/18/10 A	Construction Documents	11/30/15	07/25/16	09/14/16 10/25/16
61	AQUACNTR.1	Various Sites Research JUA w/YMCA for swimming pools & related facilities	ADD-DBB	\$1M - \$5M	02/03/15	Project Assessment	02/24/16	07/21/16	09/12/16 10/25/16



< \$200K
\$ 200K - \$1M
\$1M - \$5 M
\$5M - \$10M
> \$10M

Project Management Report Contract Awards

62	93590003.1	Scripps Ranch HS: New Building	MOD-DBB	\$5M - \$10M	05/22/14 A	Construction Documents	03/09/16	08/10/16	09/30/16	11/08/16
63	93590050.1	Scripps Ranch HS: WSM	MOD-DBB	> \$10M	05/22/14 A	Construction Documents	03/02/16	08/10/16	09/30/16	11/08/16
64	93070055.1	CPMA: Re-Roof & HVAC. Bldgs 500-900	MOD-DBB	\$1M - \$5M	07/31/14 A	Schematic Design	05/31/16	09/09/16	10/31/16	12/13/16
65	93120050.1	Mann MS: WSM Phase 1	MOD-DBB	> \$10M	03/14/14 A	Design Development	06/06/16	09/13/16	11/04/16	12/13/16
66	90090051.1	Audubon ES: Turf Field	MOD-IDIQ	\$200K - \$1M	04/27/11 A	DSA Approved	06/30/14 A	12/10/14 A		12/19/16
Capital Bonds - 2016 Total:					\$198,290,281					

Capital Bond - 2017 Projects										
		Type	AWARDED BID Estimate	Architect NTP	Design Phase	DSA Start	DSA App. Letter	Bid Opening	NTP / BOE Award	
67	SOLCARPT.1	Energy Efficiency & Sustainability	ADD-DBB	> \$10M	05/08/15	Project Assessment	04/15/16	11/03/16	12/29/16	02/14/17
68	93070052.1	Kroc MS: New Synthetic Turf Field	MOD-IDIQ	\$200K - \$1M	11/24/14	Project Assessment				02/24/17
69	S9320.1	Pacific Beach MS: WSM Project	MOD-DBB	> \$10M	04/07/14 A	Pre-Schematic Design	08/15/16	01/23/17	03/15/17	04/25/17
70	93290001.1	Wilson MS: Major Site Rebuild Project	NS-DBB	> \$10M	11/15/13 A	Construction Documents	02/03/16	01/30/17	03/29/17	04/25/17
71	91210051.1	Gage ES: New Synthetic Turf Field	MOD-IDIQ	\$200K - \$1M	03/01/17	Project Assessment				06/13/17
72	93410050.1	Millennial Tech: WSM	MOD-DBB	\$5M - \$10M	02/07/14 A	Pre-Schematic Design	10/03/16	03/29/17	05/25/17	06/27/17
73	93040050.1	Correia MS: Sports Complex	MOD-DBB	\$5M - \$10M	05/07/13 A	Pre-Schematic Design	09/27/16	03/24/17	05/25/17	07/11/17
74	S9111.1	Home Hospital Youth Transition Student Services @ Jackson Annex	MOD-DBB	\$5M - \$10M	10/19/15	Project Assessment	09/23/16	04/06/17	05/26/17	07/11/17
75	S0747.1	Gompers MS Charter @ Gompers West: WSM Project and Joint-Use Field	MOD-DBB	\$5M - \$10M	08/03/15	Project Assessment	12/12/16	06/01/17	07/24/17	09/12/17
76	93070050.1	CPMA @ Kroc MS: WSM Phase II	MOD-DBB	\$5M - \$10M	08/07/14 A	Pre-Schematic Design	03/27/17	06/23/17	08/14/17	09/17/17
77	DATA.1	DC-1 @ Ed Center: Server Room Equipment Installation Phase 2	Tech-DBB	\$1M - \$5M	01/13/12 A	Pre-Schematic Design				10/11/17
78	90130050.1	Balboa ES: WSM	MOD-DBB	\$5M - \$10M	08/16/13 A	Construction Documents	06/01/16	12/07/16	10/03/17	11/14/17
79	93460050.1	Madison HS: WSM	MOD-DBB	> \$10M	10/01/15	Project Assessment	01/03/17	07/18/17	10/03/17	11/14/17
Capital Bonds - 2017 Total:					\$177,077,636					

Capital Bond - 2018 Projects										
		Type	AWARDED BID Estimate	Architect NTP	Design Phase	DSA Start	DSA App. Letter	Bid Opening	NTP / BOE Award	
80	91880052.1	I-Middle @ MacDowell MS: New Synthetic Turf Field	MOD-IDIQ	\$1M - \$5M	10/12/15	Project Assessment				01/01/18
81	93360002.1	Henry HS: Stadium and Sports Facility Improvements	MOD-DBB	> \$10M	04/21/10 A	DSA Approved	06/07/12 A	09/30/14 A	11/29/17	01/09/18
82	93380051.1	Hoover HS: New Theater, Classroom Building WSM Phase I	MOD-DBB	> \$10M	03/05/14 A	Schematic Design	10/17/16	06/14/17	11/21/17	01/09/18
83	90590003.1	Central ES: Major Site Rebuild Project	NS-DBB	> \$10M	01/15/14 A	Schematic Design	11/08/16	11/30/17	01/23/18	03/13/18
84	93170050.1	Muirlands MS: WSM	MOD-DBB	> \$10M	09/21/11 A		11/23/16	07/19/17	01/29/18	03/13/18
85	93540050.1	Point Loma HS: WSM	MOD-DBB	> \$10M	07/07/14 A	Pre-Schematic Design	05/02/17	11/30/17	01/23/18	03/13/18
86	S9355.2	University City HS: Site Modernization Project	MOD-DBB	\$5M - \$10M	05/09/11 A	DSA Approved	06/13/14 A	01/27/16 A	03/05/18	04/17/18
87	93490050.1	Mira Mesa HS: WSM	MOD-DBB	> \$10M	02/19/16	Project Assessment	06/20/17	12/19/17	03/13/18	04/24/18
88	93340050.1	Crawford HS: WSM Phase I	NS-DBB	> \$10M	08/05/14 A	Pre-Schematic Design	03/20/17	10/19/17	03/27/18	05/08/18
89	90750051.1	Cubberley ES: Joint Use Field	JUF-DBB	\$200K - \$1M	03/09/15 A	Pre-Schematic Design	07/11/17	02/01/18	04/09/18	06/12/18
90	91210002.1	Gage ES: Joint-Use Field	JUF-DBB	\$200K - \$1M	03/09/15 A	Pre-Schematic Design	07/26/17	02/19/18	04/24/18	06/26/18
91	93560050.1	San Diego HS: WSM	MOD-DBB	> \$10M	05/06/09 A	Pre-Schematic Design	08/08/16	01/30/17	05/29/18	07/10/18
92	93070056.1	CPMA @ Kroc MS: JT Use Field	MOD-DBB	\$200K - \$1M	03/09/15 A	Pre-Schematic Design	09/27/17	04/23/18	06/12/18	07/24/18
93	93500050.1	Mission Bay HS: WSM	MOD-DBB	> \$10M	11/05/15	Project Assessment	10/25/17	05/03/18	06/22/18	07/24/18
94	91490053.1	Horton ES: Joint Use Field	JUF-DBB	\$200K - \$1M	03/10/16	Project Assessment	02/17/17	09/07/17	08/27/18	10/09/18
95	93570001.1	Serra HS: New Classroom Building Project	MOD-DBB	\$5M - \$10M	11/11/15	Project Assessment	12/20/17	07/18/18	10/19/18	12/11/18
Capital Bonds - 2018 Total:					\$190,758,417					

Capital Bond - 2019 Projects										
		Type	AWARDED BID Estimate	Architect NTP	Design Phase	DSA Start	DSA App. Letter	Bid Opening	NTP / BOE Award	
96	93360002.3	Henry HS: Practice Field	MOD-DBB	\$200K - \$1M	05/09/18	Project Assessment			11/27/18	01/08/19
97	90110050.1	Baker ES: WSM Project	MOD-DBB	\$5M - \$10M	08/03/17	Project Assessment	07/12/18	01/10/19	06/11/19	07/23/19
98	90910050.1	Emerson/Bandini ES: WSM	MOD-DBB	\$5M - \$10M	10/10/10 A	Pre-Schematic Design	07/11/16	02/02/17	07/17/19	08/27/19
99	93420051.1	La Jolla HS: BioTech Bldg	MOD-DBB	\$5M - \$10M	01/02/14 A	Pre-Schematic Design	04/26/18	11/15/18	07/30/19	09/10/19
100	93420050.1	La Jolla HS: WSM	MOD-DBB	\$1M - \$5M	08/21/11 A	Pre-Schematic Design	06/22/18	01/16/19	07/23/19	09/10/19
101	93040051.1	Correia MS: WSM	MOD-DBB	\$5M - \$10M	08/10/15	Project Assessment	09/07/16	02/08/17	08/13/19	09/24/19
102	S9332.1	Clairmont HS: Site Modernization Project	MOD-DBB	> \$10M	10/08/10 A	Construction Documents	05/22/15 A	01/29/16	08/26/19	10/08/19
103	93400050.1	Kearny HS: WSM	MOD-DBB	> \$10M	02/17/17	Project Assessment	12/11/18	06/27/19	08/19/19	10/08/19
104	93270050.1	De Portola MS: WSM	MOD-DBB	\$1M - \$5M	08/10/15	Project Assessment	07/19/16	02/10/17	09/10/19	10/22/19
105	92690050.1	Sunset View ES: WSM	MOD-DBB	\$1M - \$5M	08/10/15	Project Assessment	07/19/16	02/10/17	09/03/19	10/22/19
106	90950050.1	Euclid ES: WSM	MOD-DBB	\$1M - \$5M	08/28/17	Project Assessment	08/06/18	02/28/19	09/20/19	11/12/19
107	93670050.1	Farb MS: WSM	MOD-DBB	> \$10M	03/20/17	Project Assessment	03/19/18	10/05/18	10/01/19	11/12/19
108	91030050.1	Field ES: WSM and Joint-Use Field	MOD-DBB	\$1M - \$5M	08/10/15	Project Assessment	07/19/16	02/10/17	10/15/19	12/10/19
109	S0315.1	Memorial & King Chavez Academies @ Memorial: WSM project	MOD-DBB	\$5M - \$10M	09/24/10 A		01/02/17	07/19/17	10/22/19	12/10/19
110	92100050.1	Miramar Ranch ES: WSM	MOD-DBB	\$1M - \$5M	04/27/11 A	Pre-Schematic Design	07/12/18	12/11/18	10/28/19	12/10/19
Capital Bonds - 2019 Total:					\$104,920,813					