



< \$200K
\$ 200K - \$1M
\$1M - \$5 M
\$5M - \$10M
> \$10M

Project Management Report Contract Awards

ID	Project Name	Type	AWARDED		Architect NTP	Design Phase	DSA Start	DSA App. Letter	Bid Opening	NTP / BOE Award
			Estimate	BID						
Capital Bond - 2016 Projects										
1	93570004.1 Serra HS: Science Bldg HVAC	HVAC-DBB	\$405,884		02/17/15 A	DSA Approved	07/27/15 A	09/23/15 A	12/04/15 A	01/12/16 A
2	93340051.1 Crawford HS: Relo Move	DEMO-IDIQ	\$86,090							01/21/16 A
3	91750054.1 Lindbergh ES: Install portable toilet building	DEMO-IDIQ	\$23,852							02/25/16 A
4	91350051.1 Hamilton ES: Turf Field	MOD-IDIQ	\$521,822		10/30/15 A					03/17/16 A
5	93320053.1 Clairemont HS: 2.0	MOD-DBB	\$2,424,300		05/04/15 A				02/25/16 A	03/22/16 A
6	14580.1 DePortola MS: Roof & HVAC Replacement	BSRR-DBB	\$3,065,191			DSA Approved	10/22/15 A	01/25/16 A	02/18/16 A	03/22/16 A
7	14586.1 Miramar Ranch ES: Roof & HVAC Replacement Phase I & II (Spring / Summer 2016)	BSRR-DBB	\$2,559,000			DSA Approved	10/22/15 A	01/22/16 A	02/19/16 A	03/22/16 A
8	93020051.1 Bell MS: New ST Field and New ST Softball Field	MOD-IDIQ	\$1,789,009		06/09/14 A					04/08/16 A
9	92030052.1 McKinley ES: Joint Use Field	JUF-DBB	\$2,108,722		02/17/15 A	DSA Approved	06/29/15 A	12/22/15 A	03/03/16 A	04/12/16 A
10	93200052.2 Pacific Beach MS: Joint Use, ADA Upgrades & Site Improv.	MOD-DBB	\$2,817,115		04/28/15 A	DSA Approved	08/07/15 A	12/15/15 A	03/04/16 A	04/12/16 A
11	93420004.2 La Jolla HS: Track and Field Project	MOD-IDIQ	\$1,802,971		08/23/11 A	DSA Approved	01/31/14 A	11/05/14 A		04/14/16 A
12	FS006.1 Clark MS: WSM Project	MOD-DBB	\$10,809,440		01/09/07 A	DSA Approved	09/05/14 A	07/08/15 A	03/23/16 A	04/26/16 A
13	91880054.1 I-Middle @ MacDowell: Electrical Site Upgrades and Interim Housing	MOD-DBB	\$1,965,600		08/14/15 A	DSA Approved	09/09/15 A	01/26/16 A	03/29/16 A	05/10/16 A
14	93550002.1 University City HS: Fabrication & Design CTE	CTE-DBB	\$1,644,010		01/23/15 A	DSA Approved	10/22/15 A	02/25/16 A	04/08/16 A	05/10/16 A
15	90950052.1 Euclid ES: New Synthetic Turf Field	MOD-IDIQ	\$247,846		10/30/15 A					05/23/16 A
16	93400001.1 Keamy HS: CTA-Design & Construction Lab	CTE-DBB	\$2,679,500		02/05/15 A	DSA Approved	11/05/15 A	03/01/16 A	06/28/16 A	05/24/16 A
17	S0438.1 New Dawn/Riley: WSM Project	MOD-DBB	\$7,645,100		03/26/14 A	DSA Approved	07/20/15 A	01/22/16 A	04/21/16 A	05/24/16 A
18	90110052.1 Baker ES: New Synthetic Turf Field	MOD-IDIQ	\$575,340		10/30/15 A					05/31/16 A
19	91360050.1 Hancock ES: WSM	MOD-DBB	\$20,598,000		07/21/11 A	DSA Approved	05/01/15 A	12/29/15 A	03/11/16 A	06/14/16 A
20	S0181.1 Longfellow ES: WSM	MOD-DBB	\$19,385,000		10/07/11 A	DSA Approved	08/05/15 A	03/14/16 A	04/28/16 A	06/14/16 A
21	92060050.1 Miller ES: WSM	MOD-DBB	\$18,862,458		07/21/11 A	DSA Approved	05/01/15 A	12/02/15 A	03/09/16 A	06/14/16 A
22	90030031.1 S.D. Global Vision ES Temporary Classroom	MOD-DBB	\$754,499		01/05/16 A	DSA Approved	03/24/16 A	04/12/16 A	05/13/16 A	06/14/16 A
23	93360003.1 Henry HS: Academy of Engineering & Design (AOED)	CTE-DBB	\$1,639,120		01/13/14 A	DSA Approved	09/25/15 A	03/16/16 A	05/26/16 A	06/28/16 A
24	93360050.1 Henry HS: WSM Phase II	MOD-DBB	\$21,853,830		11/01/13 A	DSA Approved	09/18/15 A	03/24/16 A	05/26/16 A	06/28/16 A
25	93540051.1 Point Loma HS: Athletic Infrastructure Relocation	MOD-IDIQ	\$540,933							07/08/16 A
26	92610052.1 Silver Gate ES: Ramps & Accessibility Improvements	MOD-DBB	\$519,000			DSA Approved	12/07/15 A	03/01/16 A	05/26/16 A	07/12/16 A
27	91340070.1 Hage ES: HVAC 2000 Educational Support Spaces	HVAC.CS-IDIQ	\$720,449		05/05/15 A	DSA Approved	02/05/16 A	06/03/16 A		07/19/16 A
28	93210051.1 Pershing MS: New Synthetic Turf	MOD-IDIQ	\$1,443,542							07/20/16 A
29	90860070.1 Dingeman ES: HVAC 2000 Educational Support Spaces	HVAC.CS-IDIQ	\$801,122		05/05/15 A	DSA Approved	02/05/16 A	06/03/16 A		07/25/16 A
30	93570070.1 Serra HS: HVAC 2000 Educational Support Spaces	HVAC.CS-IDIQ	\$268,853		05/05/15 A	DSA Approved	01/20/16 A	04/20/16 A		07/25/16 A
31	92180070.1 Nye ES: HVAC 2000 Educational Support Spaces	HVAC.CS-IDIQ	\$384,816		05/05/15 A	DSA Approved	02/25/16 A	07/08/16 A		08/11/16 A
32	92830070.1 Valencia Park ES: HVAC 2000 Educational Support Spaces	HVAC.CS-IDIQ	\$1,020,041		05/05/15 A	DSA Approved	02/26/16 A	07/05/16 A		08/11/16 A
33	91530070.1 Jackson Transitional: HVAC 2000 Educational Support Spaces	HVAC.CS-IDIQ	<\$200K		05/05/15 A	DSA Approved	02/10/16 A	06/03/16 A		08/12/16 A
34	93200052.1 Pacific Beach MS: Turf Field	MOD-IDIQ	\$811,543		04/16/15 A					08/15/16 A
35	92930070.1 Benchley Weinberger ES: HVAC 2000 Educational Support Spaces	HVAC.CS-IDIQ	\$779,807		05/05/15 A	DSA Approved	02/04/16 A	06/03/16 A		08/19/16 A
36	91700070.1 Language Academy: HVAC 2000 Educational Support Spaces	HVAC.CS-IDIQ	\$1,001,887		05/05/15 A	DSA Approved	04/20/16 A	06/14/16 A		08/19/16 A
37	91210070.1 Gage ES: HVAC 2000 Educational Support Spaces	HVAC.CS-IDIQ	\$1M - \$5M		05/05/15 A	DSA Approved	03/30/16 A	07/19/16 A		09/08/16
38	91430070.1 Hearst ES: HVAC 2000 Educational Support Spaces	HVAC.CS-IDIQ	\$200K - \$1M		05/05/15 A	DSA Approved	04/13/16 A	07/27/16 A		09/08/16
39	93540005.2 Point Loma HS: Lighting & PA System Project	MOD-DBB	\$1M - \$5M		05/07/13 A	DSA Approved	12/02/15 A	03/30/16 A	08/04/16 A	09/13/16
40	93340003.2 Crawford HS: Track and Field Project	MOD-IDIQ	\$2,064,433		05/07/13 A					09/15/16
41	93410070.1 Millennial Tech MS: HVAC 2000 Educational Support Spaces	HVAC.CS-IDIQ	\$200K - \$1M		05/05/15 A	DSA Review	03/30/16 A	08/02/16		09/21/16
42	91190070.1 Fulton ES: HVAC 2000 Educational Support Spaces	HVAC.CS-IDIQ	\$1M - \$5M		05/05/15 A	DSA Approved	02/03/16 A	08/03/16 A		09/22/16
43	91710070.1 Pacific View Leadership ES: HVAC 2000 Educational Support Spaces	HVAC.CS-IDIQ	\$200K - \$1M		05/05/15 A	DSA Approved	02/11/16 A	08/03/16 A		09/22/16
44	91150070.1 Freese ES: HVAC 2000 Educational Support Spaces	HVAC.CS-IDIQ	\$200K - \$1M		05/05/15 A	DSA Approved	03/01/16 A	08/04/16 A		09/23/16
45	92230070.1 Oak Park ES: HVAC 2000 Educational Support Spaces	HVAC.CS-IDIQ	\$200K - \$1M		05/05/15 A	DSA Review	03/30/16 A	08/08/16		09/27/16
46	93110070.1 Lewis MS: HVAC 2000 Educational Support Spaces	HVAC.CS-IDIQ	\$1M - \$5M		05/05/15 A	DSA Review	05/19/16 A	08/15/16		10/04/16
47	90650070.1 Clay ES: HVAC 2000 Educational Support Spaces	HVAC.CS-IDIQ	\$200K - \$1M		05/05/15 A	DSA Review	05/31/16 A	08/18/16		10/07/16
48	93670052.1 Farb MS: ADA Ramp / Door access	MOD-DBB	<\$200K			DSA Approved	05/01/15 A	06/01/15 A	08/29/16	10/11/16
49	0349A.3 Mira Mesa HS: Practice Field	MOD-IDIQ	\$200K - \$1M		10/18/10 A					10/11/16
50	0349A.2 Mira Mesa HS: Stadium Improvements	MOD-DBB	\$5M - \$10M		10/18/10 A	DSA Approved	02/23/16 A	07/15/16 A	09/06/16	10/11/16
51	91490070.1 Horton ES: HVAC 2000 Educational Support Spaces	HVAC.CS-IDIQ	\$200K - \$1M		05/05/15 A	DSA Review	04/26/16 A	08/24/16		10/13/16
52	92610053.1 Silver Gate ES: New ST Play Field	MOD-IDIQ	\$200K - \$1M		11/30/15 A					10/13/16
53	92890001.1 Webster ES: Environmental Mitigation	EVIRO-DBB	\$200K - \$1M							10/13/16
54	91570070.1 Johnson ES: HVAC 2000 Educational Support Spaces	HVAC.CS-IDIQ	\$200K - \$1M		05/05/15 A	DSA Review	04/26/16 A	08/25/16		10/14/16
55	91660070.1 Kumeyaay ES: HVAC 2000 Educational Support Spaces	HVAC.CS-IDIQ	\$1M - \$5M		05/05/15 A	DSA Review	03/02/16 A	08/18/16		10/17/16
56	91970070.1 Marvin ES: HVAC 2000 Educational Support Spaces	HVAC.CS-IDIQ	\$200K - \$1M		05/05/15 A	DSA Review	06/15/16 A	09/26/16		10/17/16
57	91950070.1 Marshall ES: HVAC 2000 Educational Support Spaces	HVAC.CS-IDIQ	\$200K - \$1M		05/05/15 A	DSA Review	03/30/16 A	08/22/16		10/18/16
58	91250070.1 Zamorano ES: HVAC 2000 Educational Support Spaces	HVAC.CS-IDIQ	\$1M - \$5M		05/05/15 A	DSA Review	05/09/16 A	08/29/16		10/18/16
59	90770070.1 Curie ES: HVAC 2000 Educational Support Spaces	HVAC.CS-IDIQ	\$200K - \$1M		05/05/15 A	DSA Review	04/08/16 A	08/22/16		10/19/16
60	92430070.1 Rolando Park ES: HVAC 2000 Educational Support Spaces	HVAC.CS-IDIQ	\$200K - \$1M		05/05/15 A	DSA Review	05/09/16 A	08/22/16		10/19/16
61	92300070.1 Rosa Parks ES: HVAC 2000 Educational Support Spaces	HVAC.CS-IDIQ	\$200K - \$1M		05/05/15 A	DSA Review	04/27/16 A	08/22/16		10/19/16
62	91230070.1 Bethune ES: HVAC 2000 Educational Support Spaces	HVAC.CS-IDIQ	\$1M - \$5M		05/05/15 A	DSA Review	05/05/16 A	09/02/16		10/24/16
63	91880050.1 I-Middle @ MacDowell: WSM	MOD-DBB	> \$10M		04/10/15 A	DSA Approved	12/22/15 A	06/21/16 A	09/07/16	10/25/16
64	AQUACNTR.1 Various Sites Research JUA w/MCA for swimming pools & related facilities	ADD-DBB	\$1M - \$5M		02/03/15	Project Assessment	02/24/16	07/21/16	09/12/16	10/25/16
65	91110070.1 Foster ES: HVAC 2000 Educational Support Spaces	HVAC.CS-IDIQ	\$200K - \$1M		05/05/15 A	DSA Review	06/27/16 A	09/08/16		10/27/16



< \$200K
\$ 200K - \$1M
\$1M - \$5 M
\$5M - \$10M
> \$10M

Project Management Report Contract Awards

Item #	Project Name	Type	Estimate	Start	Phase	DSA Review	Start	End	End
66	Franklin ES: HVAC 2000 Educational Support Spaces	HVAC.CS-IDIQ	\$200K - \$1M	05/05/15 A	DSA Review	07/11/16 A	09/21/16	11/09/16	
67	Hardy ES: HVAC 2000 Educational Support Spaces	HVAC.CS-IDIQ	\$200K - \$1M	05/05/15 A	DSA Review	04/19/16 A	09/21/16	11/09/16	
68	Boone ES: HVAC 2000 Educational Support Spaces	HVAC.CS-IDIQ	\$1M - \$5M	05/05/15 A	DSA Review	05/23/16 A	09/27/16	11/16/16	
69	San Diego SCPA: HVAC 2000 Educational Support Spaces	HVAC.CS-IDIQ	\$1M - \$5M	05/05/15 A	Construction Documents	05/23/16 A	09/27/16	11/16/16	
70	Perry ES: HVAC 2000 Educational Support Spaces	HVAC.CS-IDIQ	\$200K - \$1M	05/05/15 A	DSA Review	05/31/16 A	09/29/16	11/18/16	
71	Paradise Hills ES: HVAC 2000 Educational Support Spaces	HVAC.CS-IDIQ	\$200K - \$1M	05/05/15 A	DSA Review	05/31/16 A	09/30/16	11/21/16	
72	Morse HS: HVAC 2000 Educational Support Spaces	HVAC.CS-IDIQ	\$1M - \$5M	05/05/15 A	DSA Review	07/13/16 A	10/07/16	11/30/16	
73	Angier ES: HVAC 2000 Educational Support Spaces	HVAC.CS-IDIQ	\$200K - \$1M	05/05/15 A	Design Development	08/03/16	10/14/16	12/07/16	
74	Euclid ES: HVAC 2000 Educational Support Spaces	HVAC.CS-IDIQ	\$1M - \$5M	05/05/15 A		08/04/16	10/17/16	12/08/16	
75	Hoover HS: HVAC 2000 Educational Support Spaces	HVAC.CS-IDIQ	\$1M - \$5M	05/05/15 A		08/05/16	10/18/16	12/09/16	
76	S9003.1 Adams ES: WSM Project	MOD-DBB	> \$10M	04/04/14 A	DSA Review	10/16/15 A	09/16/16	11/10/16	12/13/16
77	93120050.1 Mann MS: WSM Phase 1	MOD-DBB	> \$10M	03/14/14 A	DSA Review	03/09/16 A	09/15/16	11/07/16	12/13/16
78	93190003.1 O'Farrell Community School : WSM Phase 2	MOD-IDIQ	\$1M - \$5M	04/01/14 A	DSA Review	08/03/16 A	09/29/16	10/28/16	12/13/16
79	90030030.1 S.D. Global Vision ES @ Adams	MOD-DBB	> \$10M	04/04/14 A	Construction Documents	01/14/16 A	09/16/16	11/10/16	12/13/16
80	93590003.1 Scripps Ranch HS: New Building	MOD-DBB	\$5M - \$10M	05/22/14 A	Construction Documents	02/19/16 A	08/12/16	11/01/16	12/13/16
81	93590050.1 Scripps Ranch HS: WSM	MOD-DBB	> \$10M	05/22/14 A	DSA Review	02/19/16 A	08/12/16	11/01/16	12/13/16
82	93520075.1 Morse HS: Solar Photovoltaic	ENER-DB	\$1M - \$5M		Pre-Schematic Design	12/08/16	12/14/16	12/14/16	
83	92180075.1 Nye ES: Solar Photovoltaic	ENER-DB	\$1M - \$5M		Pre-Schematic Design	12/08/16	12/14/16	12/14/16	
84	91250075.1 Zamorano ES: Solar Photovoltaic	ENER-DB	\$1M - \$5M	09/15/16	Project Assessment	12/09/16	12/15/16	12/15/16	
85	93490075.1 Mira Mesa HS: Solar Photovoltaic	ENER-DB	\$1M - \$5M	09/15/16	Project Assessment	12/07/16	12/20/16	12/20/16	
86	92350075.1 Penn ES: Solar Photovoltaic	ENER-DB	\$1M - \$5M	09/15/16	Project Assessment	12/14/16	12/20/16	12/20/16	
87	93570075.1 Serra HS: Solar Photovoltaic	ENER-DB	\$5M - \$10M	09/15/16	Project Assessment	12/07/16	12/20/16	12/20/16	
88	90570070.1 Carver ES:HVAC 2000 Educational Support Spaces	HVAC.CS-IDIQ	\$200K - \$1M	05/05/15 A	DSA Review	06/28/16 A	10/28/16	12/21/16	
89	92890070.1 Webster ES: HVAC 2000 Educational Support Spaces	HVAC.CS-IDIQ	\$200K - \$1M	05/05/15 A	DSA Review	06/28/16 A	10/28/16	12/21/16	
90	93080075.1 E.B. Scripps ES: Solar Photovoltaic	ENER-DB	\$1M - \$5M	09/15/16	Project Assessment	12/07/16	12/20/16	12/22/16	
91	92740075.1 Tierrasanta ES: Solar Photovoltaic	ENER-DB	\$1M - \$5M	09/15/16	Project Assessment	12/07/16	12/20/16	12/22/16	
92	90090051.1 Audubon ES: Turf Field	MOD-IDIQ	\$200K - \$1M	04/27/11 A	DSA Approved	06/30/14 A	12/10/14 A	12/23/16	
93	93250071.1 Standley MS: HVAC Phase 2 Region 1	HVAC.CS-IDIQ	<\$200K	04/27/16 A	Design Development	08/30/16	11/21/16	12/23/16	

Capital Bonds - 2016 Total: \$303,258,841

Item #	Project Name	Type	AWARDED		Architect NTP	Design Phase	DSA Start	DSA App. Letter	Bid Opening	NTP / BOE Award
			BID Estimate	Phase						
94	91470070.1 Holmes ES: HVAC 2000 Educational Support Spaces	HVAC.CS-IDIQ	\$200K - \$1M	05/05/15 A	05/05/15 A	Construction Documents	08/17/16	11/14/16	01/05/17	
95	93120070.1 Mann MS: HVAC 2000 Educational Support Spaces	HVAC.CS-IDIQ	\$1M - \$5M	05/05/15 A	05/05/15 A	Design Development	09/01/16	11/15/16	01/06/17	
96	90330052.1 Boone ES: New ST Play Field	MOD-IDIQ	\$200K - \$1M	11/30/15 A	11/30/15 A	Construction Documents			01/09/17	
97	93150030.1 King Chavez Academy of Excellence	MOD-DBB	<\$200K			Pre-Schematic Design	05/23/16	10/07/16	12/09/16	01/10/17
98	91650051.1 Knox MS: Landscape Improvements	MOD-DBB	<\$200K			Construction Documents			11/01/16	01/10/17
99	92010052.1 Hickman ES: New ST Play Field	MOD-IDIQ	\$200K - \$1M	12/07/15 A	12/07/15 A	Construction Documents			01/23/17	
100	90610071.1 Chesterton ES: HVAC Phase 2 Region 2	HVAC.CS-IDIQ	\$200K - \$1M	05/13/16 A	05/13/16 A	Pre-Schematic Design	09/29/16	12/27/16	01/24/17	
101	90050071.1 Muir @ Andersen: HVAC Phase 2 Region 2	HVAC.CS-IDIQ	\$1M - \$5M	04/01/16 A	04/01/16 A	Pre-Schematic Design	10/05/16	01/04/17	01/30/17	
102	91230051.1 Bethune ES: New Synthetic Turf Field	MOD-IDIQ	\$200K - \$1M	10/30/15 A	10/30/15 A	Construction Documents			02/06/17	
103	91590071.1 Jones ES: HVAC Phase 2 Region 2	HVAC.CS-IDIQ	\$1M - \$5M	03/30/16 A	03/30/16 A	Pre-Schematic Design	10/12/16	01/09/17	02/06/17	
104	91240071.1 Garfield ES: HVAC Phase 2 Region 3	HVAC.CS-IDIQ	<\$200K	05/26/16 A	05/26/16 A	Pre-Schematic Design	10/14/16	01/11/17	02/08/17	
105	91610071.1 Juarez ES: HVAC Phase 2 Region 2	HVAC.CS-IDIQ	\$1M - \$5M	04/11/16 A	04/11/16 A	Pre-Schematic Design	10/14/16	01/11/17	02/08/17	
106	90310071.1 Birney ES: HVAC Phase 2 Region 3	HVAC.CS-IDIQ	\$1M - \$5M	04/05/16 A	04/05/16 A	Pre-Schematic Design	10/17/16	01/12/17	02/09/17	
107	91070071.1 Florence ES: HVAC Phase 2 Region 3	HVAC.CS-IDIQ	\$1M - \$5M	04/05/16 A	04/05/16 A	Pre-Schematic Design	10/18/16	01/13/17	02/10/17	
108	92530051.1 Sequoia ES: New ST Play Field	MOD-IDIQ	\$1M - \$5M	11/30/15 A	11/30/15 A	Construction Documents			02/13/17	
109	93070056.1 CPMA @ Kroc MS: JT Use Field	JUF-DBB	\$1M - \$5M	03/09/15 A	03/09/15 A	Construction Documents	09/12/16	11/15/16	01/10/17	02/14/17
110	93340070.1 Crawford HS: HVAC 2000 Educational Support Spaces	HVAC.CS-IDIQ	\$1M - \$5M	05/05/15 A	05/05/15 A	Construction Documents	09/01/16	12/30/16	02/20/17	
111	90890071.1 Edison ES: HVAC Phase 2 Region 3	HVAC.CS-IDIQ	\$1M - \$5M	04/06/16 A	04/06/16 A	Pre-Schematic Design	10/28/16	01/25/17	02/23/17	
112	91050071.1 Fletcher ES: HVAC Phase 2 Region 3	HVAC.CS-IDIQ	\$1M - \$5M	04/06/16 A	04/06/16 A	Pre-Schematic Design	10/31/16	01/26/17	02/24/17	
113	91750053.2 Lindbergh/Schweitzer ES: New ST Play Field	MOD-IDIQ	<\$200K	01/08/16 A	01/08/16 A	Construction Documents			02/27/17	
114	90080030.1 Audeo New Charter. (Site Acquisiton)	MOD-DBB	\$1M - \$5M	10/29/14 A	10/29/14 A	Construction Documents			02/28/17	
115	03480030.1 Preuss	MOD-DBB	\$1M - \$5M	02/17/16 A	02/17/16 A	Schematic Design	11/02/16	11/27/17	01/20/17	02/28/17
116	91750071.1 Lindbergh/Schweitzer ES: HVAC Phase 2 Region 2	HVAC.CS-IDIQ	\$1M - \$5M	04/01/16 A	04/01/16 A	Pre-Schematic Design	11/04/16	02/01/17	03/02/17	
117	92470071.1 Ross ES: HVAC Phase 2 Region 2	HVAC.CS-IDIQ	\$1M - \$5M	05/06/16 A	05/06/16 A	Pre-Schematic Design	11/04/16	02/01/17	03/02/17	
118	93400071.1 Kearny HS: HVAC Phase 2 Region 2	HVAC.CS-IDIQ	\$5M - \$10M	06/21/16 A	06/21/16 A	NTP Issued	12/07/16	03/02/17	03/03/17	
119	92770051.1 Toler ES: New ST Play Field	MOD-IDIQ	\$200K - \$1M	11/20/15 A	11/20/15 A	Construction Documents			03/06/17	
120	92910071.1 Wegeforth ES: HVAC Phase 2 Region 2	HVAC.CS-IDIQ	\$1M - \$5M	04/01/16 A	04/01/16 A	Pre-Schematic Design	11/21/16	02/15/17	03/16/17	
121	90850052.1 Dewey ES: New Synthetic Turf Field	MOD-IDIQ	\$200K - \$1M	10/30/15 A	10/30/15 A	Construction Documents			03/27/17	
122	93340053.1 Crawford HS: Site Modernization Phase I	MOD-DBB	\$1M - \$5M	08/02/16	08/02/16	Project Assessment			02/23/17	03/28/17
123	93340005.1 Crawford HS: Tennis Courts & Softball Field	MOD-DBB	\$1M - \$5M	11/12/10 A	11/12/10 A	DSA Approved	10/29/15 A	03/29/16 A	02/08/17	03/28/17
124	91210052.1 Gage ES: Joint-Use Field	JUF-DBB	<\$200K	01/08/16 A	01/08/16 A	Construction Documents	09/26/16	12/02/16	02/21/17	03/28/17
125	93520052.1 Morse HS: Site Modernization Phase I	MOD-DBB	\$1M - \$5M			Schematic Design			02/23/17	03/28/17
126	92990071.1 Mt. Everest @ Wiggan: HVAC Phase 2 Region 2	HVAC.CS-IDIQ	\$1M - \$5M	05/19/16 A	05/19/16 A	Pre-Schematic Design	12/07/16	03/02/17	03/30/17	



< \$200K
\$ 200K - \$1M
\$1M - \$5 M
\$5M - \$10M
> \$10M

Project Management Report Contract Awards

		AWARDED		Architect NTP	Design Phase	DSA Start	DSA App. Letter	Bid Opening	NTP / BOE Award	
		BID	Estimate							
Capital Bond - 2018 Projects										
193	93350030.1	Gompers Prep Academy: Gymnasium	PLAN-DBB	> \$10M	03/09/16 A	Design Development	08/01/16	10/12/17		01/22/18
194	90910050.1	Emerson/Bandini ES: WSM	MOD-DBB	> \$10M	11/20/15 A	Pre-Schematic Design	02/23/17	08/25/17	11/30/17	01/23/18
195	91530030.1	Ifin Charter @ Jackson	MOD-DBB	> \$10M	03/25/16 A	Pre-Schematic Design	01/23/17	10/13/17	10/16/17	02/05/18
196	90230071.1	Barnard @ Bayview ES: HVAC Phase 2 Region 1	HVAC-CS-IDIQ	\$1M - \$5M	03/18/16 A	NTP Issued	08/30/17	12/11/17		02/09/18
197	91770050.1	Logan/Memorial ES: WSM Phase I (TK-6 and 7-8)	MOD-DBB	> \$10M	11/24/14 A	Pre-Schematic Design	04/21/17	10/24/17	12/18/17	02/13/18
198	93410050.1	Millennial Tech: WSM Phase I	MOD-DBB	\$5M - \$10M	02/07/14 A	Pre-Schematic Design	05/04/17	10/24/17	12/26/17	02/13/18
199	93040071.1	Correia MS: HVAC Phase 2 Region 3	HVAC-CS-IDIQ	<\$200K	09/29/16	Project Assessment	11/16/17	02/13/18		02/14/18
200	93070050.1	CPMA @ Kroc MS: WSM Phase II	MOD-DBB	\$5M - \$10M	07/29/14 A	Schematic Design	06/12/17	10/27/17	01/11/18	02/27/18
201	S9342.1	La Jolla HS: WSM Project	MOD-DBB	\$5M - \$10M	08/22/11 A	Pre-Schematic Design	04/12/17	10/31/17	01/08/18	02/27/18
202	93490050.1	Mira Mesa HS: WSM	MOD-DBB	> \$10M	03/09/16 A	Pre-Schematic Design	05/25/17	11/16/17	01/25/18	03/13/18
203	93360002.3	Henry HS: Practice Field	MOD-IDIQ	\$200K - \$1M	10/10/17	Project Assessment				03/27/18
204	93500050.1	Mission Bay HS: WSM	MOD-DBB	> \$10M	04/05/16	Project Assessment	06/14/17	12/20/17	02/08/18	03/27/18
205	S9320.1	Pacific Beach MS: WSM Project	MOD-DBB	> \$10M	06/19/14 A	Pre-Schematic Design	07/03/17	01/02/18	02/19/18	04/10/18
206	S9355.2	University City HS: Site Modernization Project	MOD-DBB	\$5M - \$10M	05/09/11 A	DSA Approved	06/13/14 A	07/23/15 A	03/05/18	04/17/18
207	90130050.1	Balboa ES: WSM	MOD-DBB	> \$10M	10/22/15 A	Pre-Schematic Design	06/30/17	01/08/18	03/28/18	04/24/18
208	93420051.1	La Jolla HS: BioTech Bldg	MOD-DBB	\$5M - \$10M	01/02/14 A	Pre-Schematic Design	04/18/17	02/01/18	03/26/18	05/08/18
209	93120051.1	Mann MS: WSM Phase 2	MOD-DBB	\$5M - \$10M	09/01/16	Project Assessment	07/13/17	02/05/18	03/28/18	05/08/18
210	02200030.1	Museum School	MOD-DBB	\$5M - \$10M	01/24/17	Project Assessment	11/02/17	02/05/18	03/27/18	05/08/18
211	93570001.1	Serra HS: New Classroom Building And Site Improvements	MOD-DBB	> \$10M	11/25/15 A	NTP Issued	08/09/17	02/01/18	03/30/18	05/08/18
212	07850030.1	High Tech High Intl	MOD-DBB	<\$200K	11/29/16	Project Assessment	11/09/17	02/13/18	04/04/18	05/15/18
213	02210031.1	Health Sciences TI &FFE	MOD-DBB	<\$200K	03/16/17	Project Assessment	06/28/17	02/28/18	05/01/18	06/12/18
214	93540053.1	Point Loma HS: MDF Building and Infrastructure	MOD-DBB	\$1M - \$5M	05/02/16	Project Assessment	08/03/17	02/27/18	05/16/18	06/26/18
215	03760030.1	Urban Discovery Charter	MOD-DBB	<\$200K	02/15/17	Project Assessment	12/01/17	04/19/18	05/22/18	06/26/18
216	02210030.1	Health Sciences High - Mid	MOD-DBB	> \$10M	03/16/17	Project Assessment	12/27/17	03/29/18	05/18/18	07/10/18
217	93560050.1	San Diego HS: WSM	MOD-DBB	> \$10M		Pre-Schematic Design	08/30/17	02/21/18	05/29/18	07/10/18
218	92140030.1	Tubman Village	MOD-DBB	<\$200K	09/16/16	Project Assessment	01/12/18	04/11/18	05/31/18	07/10/18
219	14586.2	Miramar Ranch ES: Roof & HVAC Replacement Phase II (Fall 2018)	BSRR-DBB	<\$200K						07/30/18
220	92670030.1	King Chavez Arts Athletics	MOD-DBB	> \$10M	06/01/16 A	NTP Issued	07/21/17	05/04/18	07/02/18	08/07/18
221	90370030.1	Albert Einstein Academies @ Brooklyn	MOD-DBB	<\$200K	08/09/16	Project Assessment	12/26/17	05/14/18	07/12/18	08/08/18
222	90790030.1	Darnall Charter	MOD-DBB	<\$200K	08/26/15 A	Pre-Schematic Design	10/16/17	05/04/18	07/06/18	08/14/18
223	93400050.1	Kearny HS: WSM	MOD-DBB	> \$10M	08/01/16	Project Assessment	10/18/17	05/08/18	06/28/18	08/14/18
224	93540050.1	Point Loma HS: WSM	MOD-DBB	> \$10M	07/07/14 A	Pre-Schematic Design	10/02/17	04/25/18	07/25/18	09/11/18
225	92630053.1	Spreckels ES: Joint Use	JUF-DBB	<\$200K	11/08/16	Project Assessment	09/26/17	04/19/18	07/10/18	09/11/18
226	93250002.1	Standley MS / Spreckels ES: Joint Use	JUF-DBB	<\$200K	11/08/16	Project Assessment	09/26/17	04/19/18	07/10/18	09/11/18
227	90930052.1	Encanto ES: Joint Use Field	JUF-DBB	\$200K - \$1M	05/24/16	Project Assessment	04/25/17	11/14/17	08/27/18	10/09/18
228	93340002.1	Crawford HS: Site Modernization Phase II	NS-DBB	> \$10M	12/05/11 A	Pre-Schematic Design	12/15/17	07/23/18	09/12/18	10/23/18
229	90900030.1	Innovations Academy	MOD-DBB	<\$200K	08/21/17	Project Assessment	05/17/18	08/16/18	10/18/18	12/11/18
230	14586.3	Miramar Ranch ES: Roof & HVAC Replacement- Phase III	BSRR-DBB	<\$200K						12/21/18
		Capital Bonds - 2018 Total:		\$352,722,533						

		AWARDED		Architect NTP	Design Phase	DSA Start	DSA App. Letter	Bid Opening	NTP / BOE Award	
		BID	Estimate							
Capital Bond - 2019 Projects										
231	93460050.1	Madison HS: WSM	MOD-DBB	> \$10M	08/30/16	Project Assessment	03/08/18	10/17/18	12/11/18	01/22/19
232	93650030.1	Keiller Leadership Academy	MOD-DBB	<\$200K	11/15/17	Project Assessment	08/06/18	11/20/18	01/08/19	02/26/19
233	91560050.1	Jerabek ES: WSM	MOD-DBB	\$1M - \$5M	07/21/11 A	Pre-Schematic Design	07/12/18	02/04/19	03/27/19	05/14/19
234	91770051.1	Logan/Memorial ES: WSM Phase II (9-12)	MOD-DBB	> \$10M	11/24/14 A	Pre-Schematic Design	08/30/17	03/26/18	04/08/19	05/28/19
235	90590003.1	Central ES: Major Site Rebuild Project	NS-DBB	> \$10M	01/15/14 A	Schematic Design	11/16/17	10/30/18	07/16/19	07/23/19
236	90190031.1	San Diego Coop: Multi-Purpose Bldg	MOD-DBB	<\$200K		Pre-Schematic Design	10/08/18	05/17/19		08/27/19
237	90110050.1	Baker ES: WSM Project	MOD-DBB	> \$10M	08/03/17	Project Assessment	07/12/18	01/10/19	09/20/19	11/12/19
238	90950050.1	Euclid ES: WSM	MOD-DBB	\$1M - \$5M	08/28/17	Project Assessment	08/06/18	02/28/19	09/20/19	11/12/19
239	93670050.1	Farb MS: WSM	MOD-DBB	> \$10M	03/20/17	Project Assessment	03/19/18	10/05/18	10/01/19	11/12/19
240	93160050.1	Montgomery MS: WSM	MOD-DBB	> \$10M	05/06/14 A	Pre-Schematic Design	12/31/18	07/01/19	10/22/19	11/12/19
		Capital Bonds - 2019 Total:		\$147,955,841						