



< \$200K
\$ 200K - \$1M
\$1M - \$5 M
\$5M - \$10M
> \$10M

Project Management Report Contract Awards

Capital Bond - 2016 Projects		Type	AWARDED		Architect NTP	Design Phase	DSA Start	DSA App. Letter	Bid Opening	NTP / BOE Award
			BID Estimate							
1	93570004.1	Serra HS: Science Bldg HVAC	HVAC-DBB	\$405,884	02/17/15 A	DSA Approved	07/27/15 A	09/23/15 A	12/04/15 A	01/12/16 A
2	93340051.1	Crawford HS: Relo Move	DEMO-IDIQ	\$86,090						01/21/16 A
3	91750054.1	Lindbergh ES: Install portable toilet building	DEMO-IDIQ	\$23,852						02/25/16 A
4	91350051.1	Hamilton ES: Turf Field	MOD-IDIQ	\$521,822	10/30/15 A					03/17/16 A
5	93320053.1	Clairemont HS: 2.0	MOD-DBB	\$2,424,300	05/04/15 A				02/25/16 A	03/22/16 A
6	14580.1	DePortola MS: Roof & HVAC Replacement	BSRR-DBB	\$3,065,191		DSA Approved	10/22/15 A	01/25/16 A	02/18/16 A	03/22/16 A
7	14586.1	Miramar Ranch ES: Roof & HVAC Replacement	BSRR-DBB	\$2,559,000		DSA Approved	10/22/15 A	01/22/16 A	02/19/16 A	03/22/16 A
8	93020051.1	Bell MS: New ST Field and New ST Softball Field	MOD-IDIQ	\$1,789,008	06/09/14 A					04/08/16 A
9	92030052.1	McKinley ES: Joint Use Field	JUF-DBB	\$2,108,722	02/17/15 A	DSA Approved	06/29/15 A	12/22/15 A	03/03/16 A	04/12/16 A
10	9320052.2	Pacific Beach MS: Joint Use, ADA Upgrades & Site Improv.	MOD-DBB	\$2,817,115	04/28/15 A	DSA Approved	08/07/15 A	12/15/15 A	03/04/16 A	04/12/16 A
11	93420004.2	La Jolla HS: Track and Field Project	MOD-IDIQ	\$1,715,886	08/23/11 A	DSA Approved	01/31/14 A	11/05/14 A		04/14/16 A
12	FS006.1	Clark MS: WSM Project	MOD-DBB	\$10,809,440	01/08/07 A	DSA Approved	08/05/14 A	07/08/15 A	03/23/16 A	04/26/16 A
13	91880054.1	Innovation @ MacDowell: Electrical Site Upgrades and Interim Housing	MOD-DBB	\$1,965,600	08/14/15 A	DSA Approved	09/09/15 A	01/28/16 A	03/29/16 A	05/10/16 A
14	93550002.1	University City HS: Fabrication & Design CTE	CTE-DBB	\$1,644,010	01/23/15 A	DSA Approved	10/22/15 A	02/25/16 A	04/08/16 A	05/10/16 A
15	93200052.1	Pacific Beach MS: Turf Field	MOD-IDIQ	\$811,543	04/16/15 A					05/16/16 A
16	S0438.1	New Dawn/Riley: WSM Project	MOD-DBB	\$7,645,100	03/26/14 A	DSA Approved	07/20/15 A	01/22/16 A	04/21/16 A	05/24/16 A
17	90110052.1	Baker ES: New Synthetic Turf Field	MOD-IDIQ	\$200K - \$1M	10/30/15 A					06/01/16
18	90850052.1	Dewey ES: New Synthetic Turf Field	MOD-IDIQ	\$200K - \$1M	10/30/15 A					06/03/16
19	93570070.1	Serra HS: HVAC 2000 Other Spaces	HVAC-CS-IDIQ	\$200K - \$1M	05/05/15 A	DSA Approved	01/20/16 A	04/20/16 A		06/09/16
20	91230051.1	Bethune ES: New Synthetic Turf Field	MOD-IDIQ	\$200K - \$1M	10/30/15 A					06/14/16
21	90770051.1	Curie ES: New ST Play Field	MOD-IDIQ	\$200K - \$1M	11/30/15 A					06/14/16
22	90950052.1	Euclid ES: New Synthetic Turf Field	MOD-IDIQ	\$293,146	10/30/15 A					06/14/16
23	91360050.1	Hancock ES: WSM	MOD-DBB	\$20,598,000	07/21/11 A	DSA Approved	05/01/15 A	12/29/15 A	03/11/16 A	06/14/16
24	S0181.1	Longfellow ES: WSM	MOD-DBB	\$19,385,000	10/07/11 A	DSA Approved	08/05/15 A	03/14/16 A	04/28/16 A	06/14/16
25	92060050.1	Miller ES: WSM	MOD-DBB	\$18,862,458	07/21/11 A	DSA Approved	05/01/15 A	12/02/15 A	03/09/16 A	06/14/16
26	90030031.1	S.D. Global Vision ES Temporary Classroom	MOD-DBB	\$754,499	01/05/16 A	DSA Approved	03/24/16 A	04/12/16 A	05/26/16	06/14/16
27	93520075.1	Morse HS: Solar Photovoltaic	ENER-DB	\$1M - \$5M		Pre-Schematic Design	06/16/16	06/22/16		06/22/16
28	93080075.1	E.B. Scripps ES: Solar Photovoltaic	ENER-DB	\$1M - \$5M	04/27/16	Project Assessment	06/06/16	06/22/16		06/23/16
29	92180075.1	Nye ES: Solar Photovoltaic	ENER-DB	\$1M - \$5M		Pre-Schematic Design	06/15/16	06/22/16		06/23/16
30	92740075.1	Tierrasanta ES: Solar Photovoltaic	ENER-DB	\$1M - \$5M	04/27/16	Project Assessment	06/07/16	06/22/16		06/23/16
31	93490075.1	Mira Mesa HS: Solar Photovoltaic	ENER-DB	\$1M - \$5M	04/28/16	Project Assessment	06/15/16	06/24/16		06/24/16
32	93570075.1	Serra HS: Solar Photovoltaic	ENER-DB	\$5M - \$10M	04/28/16	Project Assessment	06/15/16	06/24/16		06/24/16
33	93540051.1	Point Loma HS: Athletic Infrastructure Relocation	MOD-IDIQ	\$337,700						06/27/16
34	93360003.1	Henry HS: Academy of Engineering & Design (AOED)	CTE-DBB	\$1M - \$5M	01/13/14 A	DSA Approved	09/25/15 A	03/16/16 A	05/26/16	06/28/16
35	93360050.1	Henry HS: WSM Phase II	MOD-DBB	> \$10M	11/01/13 A	DSA Approved	09/18/15 A	03/24/16 A	05/26/16	06/28/16
36	93400001.1	Keamy HS: CTA-Design & Construction Lab	CTE-DBB	\$1M - \$5M	02/05/15 A	DSA Approved	11/05/15 A	03/01/16 A	05/26/16	06/28/16
37	92610052.1	Silver Gate ES: Ramps & Accessibility Improvements	MOD-DBB	\$200K - \$1M		DSA Approved	12/07/15 A	03/01/16 A	05/26/16	06/28/16
38	92930070.1	Benchley Weinberger ES: HVAC 2000 Other Spaces	HVAC-CS-IDIQ	\$200K - \$1M	05/05/15 A	DSA Review	02/04/16 A	05/13/16		07/05/16
39	91700070.1	Language Academy: HVAC 2000 Other Spaces	HVAC-CS-IDIQ	\$200K - \$1M	05/05/15 A	DSA Review	04/20/16 A	05/19/16		07/11/16
40	93670052.1	Farb MS: ADA Ramp / Door access	MOD-DBB	<\$200K		DSA Approved	05/01/15 A	06/01/15 A	06/09/16	07/12/16
41	93540005.2	Point Loma HS: Lighting & PA System Project	MOD-DBB	\$1M - \$5M	05/07/13 A	DSA Approved	12/02/15 A	03/30/16 A	06/16/16	07/26/16
42	91250075.1	Zamorano ES: Solar Photovoltaic	ENER-DB	\$1M - \$5M	04/28/16	Project Assessment	07/21/16	07/27/16		07/27/16
43	90860070.1	Dingeman ES: HVAC 2000 Other Spaces	HVAC-CS-IDIQ	\$200K - \$1M	05/05/15 A	Construction Documents	02/05/16 A	05/31/16		07/28/16
44	91150070.1	Freeze ES: HVAC 2000 Other Spaces	HVAC-CS-IDIQ	\$200K - \$1M	05/05/15 A	DSA Review	03/01/16 A	06/08/16		07/28/16
45	91190070.1	Fulton ES: HVAC 2000 Other Spaces	HVAC-CS-IDIQ	\$1M - \$5M	05/05/15 A	DSA Review	02/03/16 A	06/08/16		07/28/16
46	91340070.1	Hage ES: HVAC 2000 Other Spaces	HVAC-CS-IDIQ	\$200K - \$1M	05/05/15 A	Construction Documents	02/05/16 A	05/31/16		07/28/16
47	91530070.1	Jackson Transitional: HVAC 2000 Other Spaces	HVAC-CS-IDIQ	<\$200K	05/05/15 A	DSA Review	02/10/16 A	05/31/16		07/28/16
48	91710070.1	Pacific View Leadership ES: HVAC 2000 Other Spaces	HVAC-CS-IDIQ	\$200K - \$1M	05/05/15 A	DSA Review	02/11/16 A	06/08/16		07/28/16
49	92350075.1	Penn ES: Solar Photovoltaic	ENER-DB	\$1M - \$5M	04/28/16	Project Assessment	07/26/16	07/29/16		07/29/16
50	91210070.1	Gage ES: HVAC 2000 Other Spaces	HVAC-CS-IDIQ	\$1M - \$5M	05/05/15 A	DSA Review	03/30/16 A	06/10/16		08/01/16
51	93410070.1	Millennial Tech MS: HVAC 2000 Other Spaces	HVAC-CS-IDIQ	\$200K - \$1M	05/05/15 A	DSA Review	03/30/16 A	06/10/16		08/01/16
52	91230070.1	Bethune ES: HVAC 2000 Other Spaces	HVAC-CS-IDIQ	\$1M - \$5M	05/05/15 A		04/01/16	06/14/16		08/03/16
53	92180070.1	Nye ES: HVAC 2000 Other Spaces	HVAC-CS-IDIQ	\$200K - \$1M	05/05/15 A	DSA Review	02/25/16 A	06/15/16		08/04/16
54	92830070.1	Valencia Park ES: HVAC 2000 Other Spaces	HVAC-CS-IDIQ	\$200K - \$1M	05/05/15 A	DSA Review	02/26/16 A	06/15/16		08/04/16
55	91250070.1	Zamorano ES: HVAC 2000 Other Spaces	HVAC-CS-IDIQ	\$1M - \$5M	05/05/15 A	Construction Documents	04/12/16	06/23/16		08/12/16
56	93340003.2	Crawford HS: Track and Field Project	MOD-IDIQ	\$1M - \$5M	05/07/13 A					08/15/16
57	92230070.1	Oak Park ES: HVAC 2000 Other Spaces	HVAC-CS-IDIQ	\$200K - \$1M	05/05/15 A	DSA Review	03/30/16 A	06/24/16		08/15/16
58	91390070.1	Hardy ES: HVAC 2000 Other Spaces	HVAC-CS-IDIQ	\$200K - \$1M	05/05/15 A	DSA Review	04/19/16 A	06/30/16		08/19/16
59	90330070.1	Boone ES: HVAC 2000 Other Spaces	HVAC-CS-IDIQ	\$1M - \$5M	05/05/15 A	Construction Documents	04/22/16	07/06/16		08/24/16
60	91490070.1	Horton ES: HVAC 2000 Other Spaces	HVAC-CS-IDIQ	\$200K - \$1M	05/05/15 A	DSA Review	04/26/16 A	07/08/16		08/26/16
61	91570070.1	Johnson ES: HVAC 2000 Other Spaces	HVAC-CS-IDIQ	\$200K - \$1M	05/05/15 A	DSA Review	04/26/16 A	07/08/16		08/26/16



< \$200K
\$ 200K - \$1M
\$1M - \$5 M
\$5M - \$10M
> \$10M

Project Management Report Contract Awards

Props. S and Z ICOC
Construction Subcommittee
June 2, 2016, Exhibit 3.1

62	91430070.1	Hearst ES: HVAC 2000 Other Spaces	HVAC-CS-IDIQ	\$200K - \$1M	05/05/15 A	DSA Review	04/13/16 A	07/11/16	08/29/16
63	93680070.1	San Diego SCPA: HVAC 2000 Other Spaces	HVAC-CS-IDIQ	\$1M - \$5M	05/05/15 A	Design Development	05/02/16	07/14/16	09/01/16
64	91650051.1	Knox MS: Landscape Improvements	MOD-DBB	<\$200K		Construction Documents		08/03/16	09/13/16
65	93190003.1	O'Farrell ES: Track and Field and Softball Field	MOD-IDIQ	\$1M - \$5M	04/01/14 A	Construction Documents	05/20/16	07/19/16	08/17/16
66	92890001.1	Webster ES: Environmental Mitigation	EVIRO-DBB	\$200K - \$1M					09/14/16
67	90650070.1	Clay ES: HVAC 2000 Other Spaces	HVAC-CS-IDIQ	\$200K - \$1M	05/05/15 A	Construction Documents	05/18/16	08/02/16	09/20/16
68	91660070.1	Kumeyaay ES: HVAC 2000 Other Spaces	HVAC-CS-IDIQ	\$1M - \$5M	05/05/15 A	Construction Documents	03/02/16 A	07/25/16	09/21/16
69	93520070.1	Morse HS: HVAC 2000 Other Spaces	HVAC-CS-IDIQ	\$1M - \$5M	05/05/15 A	Design Development	05/20/16	08/03/16	09/22/16
70	93110070.1	Lewis MS: HVAC 2000 Other Spaces	HVAC-CS-IDIQ	\$1M - \$5M	05/05/15 A	Construction Documents	05/25/16	08/08/16	09/27/16
71	0349A.3	Mira Mesa HS: Practice Field	MOD-IDIQ	\$200K - \$1M	10/18/10 A				09/27/16
72	0349A.2	Mira Mesa HS: Stadium Improvements	MOD-DBB	\$5M - \$10M	10/18/10 A	DSA Review	02/23/16 A	06/28/16	08/18/16
73	90030030.1	S.D. Global Vision ES @ Adams	MOD-DBB	> \$10M	04/04/14 A	DSA Review	12/29/15 A	06/28/16	08/11/16
74	03180030.1	S.D. Global Vision MS	MOD-DBB	\$1M - \$5M	04/04/14 A	DSA Review	12/29/15 A	06/28/16	08/11/16
75	91950070.1	Marshall ES: HVAC 2000 Other Spaces	HVAC-CS-IDIQ	\$200K - \$1M	05/05/15 A	DSA Review	03/30/16 A	08/03/16	09/29/16
76	90330052.1	Boone ES: New ST Play Field	MOD-IDIQ	\$200K - \$1M	11/30/15 A				10/03/16
77	92010052.1	Hickman ES: New ST Play Field	MOD-IDIQ	\$200K - \$1M	12/07/15 A				10/03/16
78	91750053.2	Lindbergh/Schweitzer ES: New ST Play Field	MOD-IDIQ	<\$200K	01/08/16 A				10/03/16
79	92290070.1	Paradise Hills ES: HVAC 2000 Other Spaces	HVAC-CS-IDIQ	\$200K - \$1M	05/05/15 A	Construction Documents	06/01/16	08/12/16	10/03/16
80	92370070.1	Perry ES: HVAC 2000 Other Spaces	HVAC-CS-IDIQ	\$200K - \$1M	05/05/15 A	Design Development	06/01/16	08/12/16	10/03/16
81	92530051.1	Sequoia ES: New ST Play Field	MOD-IDIQ	\$200K - \$1M	11/30/15 A				10/03/16
82	92610053.1	Silvergate ES: New ST Play Field	MOD-IDIQ	\$200K - \$1M	11/30/15 A				10/03/16
83	92770051.1	Toler ES: New ST Play Field	MOD-IDIQ	\$200K - \$1M	11/20/15 A				10/03/16
84	S9003.1	Adams ES: WSM Project	MOD-DBB	> \$10M	04/04/14 A	DSA Review	10/16/15 A	07/29/16	09/15/16
85	90770070.1	Curie ES: HVAC 2000 Other Spaces	HVAC-CS-IDIQ	\$200K - \$1M	05/05/15 A	Construction Documents	04/08/16 A	08/12/16	10/11/16
86	91880050.1	I-Middle @ MacDowell: WSM	MOD-DBB	> \$10M	04/10/15 A	DSA Review	12/22/15 A	06/23/16	08/31/16
87	91110070.1	Foster ES: HVAC 2000 Other Spaces	HVAC-CS-IDIQ	\$200K - \$1M	05/05/15 A	Design Development	06/15/16	08/26/16	10/17/16
88	91970070.1	Marvin ES: HVAC 2000 Other Spaces	HVAC-CS-IDIQ	\$200K - \$1M	05/05/15 A	Design Development	06/01/16	08/26/16	10/17/16
89	92430070.1	Rolando Park ES: HVAC 2000 Other Spaces	HVAC-CS-IDIQ	\$200K - \$1M	05/05/15 A	Construction Documents	03/23/16 A	08/24/16	10/21/16
90	92300070.1	Rosa Parks ES: HVAC 2000 Other Spaces	HVAC-CS-IDIQ	\$200K - \$1M	05/05/15 A	Construction Documents	05/06/16	08/24/16	10/21/16
91	AQUACNTR.1	Various Sites Research JUA w/YMCA for swimming pools & related facilities	ADD-DBB	\$1M - \$5M	02/03/15	Project Assessment	02/24/16	07/21/16	09/12/16
92	91130070.1	Franklin ES: HVAC 2000 Other Spaces	HVAC-CS-IDIQ	\$200K - \$1M	05/05/15 A	Design Development	06/29/16	09/12/16	10/31/16
93	90570070.1	Carver ES: HVAC 2000 Other Spaces	HVAC-CS-IDIQ	\$200K - \$1M	05/05/15 A	Design Development	07/01/16	09/14/16	11/02/16
94	92890070.1	Webster ES: HVAC 2000 Other Spaces	HVAC-CS-IDIQ	\$200K - \$1M	05/05/15 A	Design Development	07/01/16	09/14/16	11/02/16
95	93550071.1	University HS: HVAC Phase 2 Region 1	HVAC-CS-IDIQ	<\$200K	05/02/16	Project Assessment	07/20/16	09/30/16	11/14/16
96	90090051.1	Audubon ES: Turf Field	MOD-IDIQ	\$200K - \$1M	04/27/11 A	DSA Approved	06/30/14 A	12/10/14 A	11/17/16
97	90070070.1	Angier ES: HVAC 2000 Other Spaces	HVAC-CS-IDIQ	\$200K - \$1M	05/05/15 A	Schematic Design	07/20/16	09/30/16	11/21/16
98	90950070.1	Euclid ES: HVAC 2000 Other Spaces	HVAC-CS-IDIQ	\$1M - \$5M	05/05/15 A	Design Development	08/01/16	10/12/16	12/05/16
99	93380070.1	Hoover HS: HVAC 2000 Other Spaces	HVAC-CS-IDIQ	\$1M - \$5M	05/05/15 A	Design Development	08/01/16	10/12/16	12/05/16
100	91590071.1	Jones ES: HVAC Phase 2 Region 2	HVAC-CS-IDIQ	\$1M - \$5M	03/30/16 A	Pre-Schematic Design	08/10/16	11/02/16	12/05/16
101	90310071.1	Birney ES: HVAC Phase 2 Region 3	HVAC-CS-IDIQ	\$1M - \$5M	04/05/16 A	Pre-Schematic Design	08/17/16	11/09/16	12/12/16
102	93070055.1	CPMA: Re-Roof & HVAC. Bldgs 500-900	MOD-DBB	\$1M - \$5M	07/31/14 A	Construction Documents	05/31/16	09/09/16	11/04/16
103	93120050.1	Mann MS: WSM Phase 1	MOD-DBB	> \$10M	03/14/14 A	Construction Documents	03/09/16 A	09/13/16	11/07/16
104	93590003.1	Scripps Ranch HS: New Building	MOD-DBB	\$5M - \$10M	05/22/14 A	Construction Documents	02/19/16 A	08/12/16	11/01/16
105	93590050.1	Scripps Ranch HS: WSM	MOD-DBB	> \$10M	05/22/14 A	Construction Documents	02/19/16 A	08/10/16	11/01/16
106	91610071.1	Juarez ES: HVAC Phase 2 Region 2	HVAC-CS-IDIQ	\$1M - \$5M	04/11/16 A	Pre-Schematic Design	08/22/16	11/02/16	12/19/16
107	93280071.1	Wangenheim ES: HVAC Phase 2 Region 1	HVAC-CS-IDIQ	\$1M - \$5M	03/18/16 A	Pre-Schematic Design	08/29/16	11/09/16	12/27/16
108	91070071.1	Florence ES: HVAC Phase 2 Region 3	HVAC-CS-IDIQ	\$1M - \$5M	03/15/16 A	Pre-Schematic Design	08/16/16	11/08/16	12/29/16
109	91470070.1	Holmes ES: HVAC 2000 Other Spaces	HVAC-CS-IDIQ	\$200K - \$1M	05/05/15 A	Schematic Design	08/10/16	11/04/16	12/29/16
110	93440071.1	Lincoln HS: HVAC Phase 2 Region 4	HVAC-CS-IDIQ	\$200K - \$1M	03/29/16 A	Pre-Schematic Design	09/15/16	11/30/16	12/29/16
111	90210071.1	Bay Park ES: HVAC Phase 2 Region 2	HVAC-CS-IDIQ	\$1M - \$5M	04/27/16 A	Pre-Schematic Design	09/01/16	11/15/16	12/30/16

Capital Bonds - 2016 Total: **\$318,975,956**

		AWARDED								
Capital Bond - 2017 Projects		Type	BID Estimate	Architect NTP	Design Phase	DSA Start	DSA App. Letter	Bid Opening	NTP / BOE Award	
112	93320071.1	Clairemont ES: HVAC Phase 2 Region 2	HVAC-CS-IDIQ	\$5M - \$10M	04/15/16 A	Pre-Schematic Design	09/02/16	11/16/16	01/03/17	
113	92950071.1	Whitman ES: HVAC Phase 2 Region 1	HVAC-CS-IDIQ	\$1M - \$5M	03/08/16 A	Pre-Schematic Design	09/07/16	11/18/16	01/05/17	
114	93340070.1	Crawford HS: HVAC 2000 Other Spaces	HVAC-CS-IDIQ	\$1M - \$5M	05/05/15 A	Design Development	09/01/16	11/15/16	01/06/17	
115	93120070.1	Mann MS: HVAC 2000 Other Spaces	HVAC-CS-IDIQ	\$1M - \$5M	05/05/15 A	Design Development	09/01/16	11/15/16	01/06/17	
116	93070056.1	CPMA @ Kroc MS: JT Use Field	JUF-DBB	\$1M - \$5M	03/09/15 A	Construction Documents	07/28/16	09/30/16	11/23/16	
117	93150030.1	King Chavez Academy of Excellence	MOD-DBB	<\$200K	10/26/15	Project Assessment	05/23/16	10/07/16	12/09/16	
118	90890071.1	Edison ES: HVAC Phase 2 Region 3	HVAC-CS-IDIQ	\$1M - \$5M	02/29/16 A	Pre-Schematic Design	09/26/16	12/21/16	01/19/17	
119	93490070.1	Mira Mesa HS: HVAC 2000 Other Spaces	HVAC-CS-IDIQ	\$200K - \$1M	05/05/15 A	Pre-Schematic Design	08/25/16	11/30/16	01/20/17	
120	90080030.1	Audeo New Charter: (Site Acquisition)	MOD-DBB	\$1M - \$5M	10/29/14 A	Construction Documents			01/24/17	



< \$200K
\$ 200K - \$1M
\$1M - \$5 M
\$5M - \$10M
> \$10M

Project Management Report Contract Awards

Props. S and Z ICOC
Construction Subcommittee
June 2, 2016, Exhibit 3.1

ID	Project Name	Type	Estimate	Start	Phase	Start	Start	Start	Start	
121	90620071.1 Cherokee Point ES: HVAC Phase 2 Region 3	HVAC.CS-IDIQ	<\$200K	03/15/16	A	Pre-Schematic Design	09/13/16	12/08/16	01/27/17	
122	91240071.1 Garfield ES: HVAC Phase 2 Region 3	HVAC.CS-IDIQ	<\$200K	03/15/16	A	Pre-Schematic Design	09/12/16	12/07/16	01/27/17	
123	91050071.1 Fletcher ES: HVAC Phase 2 Region 3	HVAC.CS-IDIQ	\$1M - \$5M	02/29/16	A	Pre-Schematic Design	10/10/16	01/05/17	02/02/17	
124	92250071.1 Ocean Beach ES: HVAC Phase 2 Region 3	HVAC.CS-IDIQ	<\$200K	02/29/16	A	Pre-Schematic Design	10/10/16	12/23/16	02/08/17	
125	93540071.1 Point Loma HS: HVAC Phase 2 Region 3	HVAC.CS-IDIQ	<\$200K	02/29/16	A	Pre-Schematic Design	10/10/16	12/23/16	02/08/17	
126	SOLCARPT.1 Energy Efficiency & Sustainability	MOD-DBB	<\$200K	05/08/15		Project Assessment	04/15/16	11/03/16	12/29/16	02/14/17
127	90790030.1 Darnall Charter	MOD-DBB	<\$200K	05/23/16		Project Assessment	10/06/16	11/16/16	01/18/17	02/17/17
128	90030030.2 S.D. Global Vision Middle - Leased Facility	MOD-DBB	<\$200K	05/02/16		Project Assessment	11/14/16	01/19/17	01/30/17	02/20/17
129	90750051.1 Cubberley ES: Joint Use Field	JUF-DBB	\$200K - \$1M	03/09/15	A	Construction Documents	09/20/16	11/28/16	01/19/17	02/28/17
130	91730071.1 Linda Vista ES: HVAC Phase 2 Region 3	HVAC.CS-IDIQ	\$1M - \$5M	02/29/16	A	Pre-Schematic Design	11/08/16	02/03/17	03/06/17	
131	93620071.1 Twain Main: HVAC Phase 2 Region 3	HVAC.CS-IDIQ	\$1M - \$5M	02/29/16	A	Pre-Schematic Design	11/08/16	02/03/17	03/06/17	
132	90110071.1 Baker ES: HVAC Phase 2 Region 4	HVAC.CS-IDIQ	\$1M - \$5M	03/29/16	A	Pre-Schematic Design	10/14/16	01/17/17	03/16/17	
133	90550071.1 Carson ES: HVAC Phase 2 Region 3	HVAC.CS-IDIQ	\$1M - \$5M	02/29/16	A	Pre-Schematic Design	11/22/16	02/16/17	03/17/17	
134	91550071.1 Jefferson ES: HVAC Phase 2 Region 3	HVAC.CS-IDIQ	\$1M - \$5M	02/29/16	A	Pre-Schematic Design	11/28/16	02/21/17	03/21/17	
135	93340005.1 Crawford HS: Tennis Courts & Softball Field	MOD-DBB	\$1M - \$5M	11/12/10	A	DSA Approved	10/29/15	03/29/16	02/08/17	03/28/17
136	02210030.1 Health Sciences High - Mid	MOD-DBB	> \$10M	01/20/16	A	Pre-Schematic Design	10/28/16	11/28/16	02/17/17	03/28/17
137	02210031.1 Health Sciences TI & FFE	MOD-DBB	<\$200K	05/02/16		Project Assessment	10/28/16	11/28/16	02/17/17	03/28/17
138	92030071.1 McKinley ES: HVAC Phase 2 Region 4	HVAC.CS-IDIQ	\$1M - \$5M	03/29/16	A	Pre-Schematic Design	10/27/16	01/30/17	03/29/17	
139	91210002.1 Gage ES: Joint-Use Field	JUF-DBB	\$1M - \$5M	01/08/16	A	Construction Documents	10/27/16	01/09/17	03/16/17	04/11/17
140	93290001.2 Wilson MS: Demo/Mass Grade Bldgs 100 - 400	NS-DBB	<\$200K				08/12/16	12/22/16	02/27/17	04/11/17
141	92870071.1 Washington ES: HVAC Phase 2 Region 4	HVAC.CS-IDIQ	\$200K - \$1M	03/29/16	A	Pre-Schematic Design	11/10/16	02/14/17	04/12/17	
142	92610071.1 Silver Gate ES: HVAC Phase 2 Region 3	HVAC.CS-IDIQ	\$1M - \$5M	02/29/16	A	Pre-Schematic Design	01/09/17	04/03/17	05/01/17	
143	93240071.1 Roosevelt MS: HVAC Phase 2 Region 4	HVAC.CS-IDIQ	\$1M - \$5M	03/29/16	A	Pre-Schematic Design	12/14/16	03/15/17	05/11/17	
144	92670030.1 King Chavez Arts Athletics	MOD-DBB	> \$10M	02/02/16	A	Pre-Schematic Design	01/19/17	03/21/17	05/17/17	05/23/17
145	03480030.1 Preuss	MOD-DBB	\$1M - \$5M	05/23/16		Project Assessment	11/23/16	04/09/18	03/23/17	05/24/17
146	92490071.1 Rowan ES: HVAC Phase 2 Region 4	HVAC.CS-IDIQ	\$1M - \$5M	03/29/16	A	Pre-Schematic Design	12/29/16	03/29/17	05/25/17	
147	93030071.1 Challenger ES: HVAC Phase 2 Region 1	HVAC.CS-IDIQ	\$5M - \$10M	03/18/16	A	Pre-Schematic Design	12/09/16	04/17/17	05/31/17	
148	92690071.1 Sunset View ES: HVAC Phase 2 Region 3	HVAC.CS-IDIQ	\$1M - \$5M	02/29/16	A	Pre-Schematic Design	02/16/17	05/11/17	06/09/17	
149	93040050.1 Correia MS: Sports Complex	MOD-DBB	\$5M - \$10M	05/07/13	A	Construction Documents	08/11/16	02/20/17	05/01/17	06/13/17
150	92530071.1 Sequoia ES: HVAC Phase 2 Region 1	HVAC.CS-IDIQ	\$1M - \$5M	03/18/16	A	Pre-Schematic Design	01/03/17	05/08/17	06/21/17	
151	92550071.1 Sessions ES: HVAC Phase 2 Region 1	HVAC.CS-IDIQ	\$1M - \$5M	03/18/16	A	Pre-Schematic Design	01/03/17	05/02/17	06/21/17	
152	90600071.1 Chavez ES: HVAC Phase 2 Region 4	HVAC.CS-IDIQ	\$1M - \$5M	03/29/16	A	Pre-Schematic Design	01/27/17	04/27/17	06/26/17	
153	93360002.1 Henry HS: Stadium and Sports Facility Improvements	MOD-DBB	\$5M - \$10M	04/21/10	A	DSA Approved	06/07/12	09/30/14	05/18/17	06/27/17
154	91030071.1 Field ES: HVAC Phase 2 Region 1	HVAC.CS-IDIQ	\$1M - \$5M	03/18/16	A	Pre-Schematic Design	02/01/17	06/08/17	07/24/17	
155	91670071.1 Lafayette ES: HVAC Phase 2 Region 1	HVAC.CS-IDIQ	\$1M - \$5M	03/18/16	A	Pre-Schematic Design	02/01/17	06/08/17	07/24/17	
156	03390030.1 High Tech High	MOD-DBB	<\$200K	05/02/16		Project Assessment	12/02/16	04/20/17	06/22/17	07/25/17
157	93290030.1 Arroyo Paseo Charter High	MOD-DBB	<\$200K	05/20/16		Project Assessment	12/08/16	04/26/17	06/28/17	08/08/17
158	91620071.1 Kimbrough ES: HVAC Phase 2 Region 4	HVAC.CS-IDIQ	\$1M - \$5M	03/29/16	A	Pre-Schematic Design	03/16/17	06/14/17	08/11/17	
159	91690071.1 La Jolla ES: HVAC Phase 2 Region 1	HVAC.CS-IDIQ	\$1M - \$5M	03/18/16	A	Pre-Schematic Design	02/22/17	06/29/17	08/14/17	
160	92270071.1 Pacific Beach ES: HVAC Phase 2 Region 1	HVAC.CS-IDIQ	\$1M - \$5M	03/18/16	A	Pre-Schematic Design	02/28/17	07/05/17	08/17/17	
161	91410071.1 Hawthorne ES: HVAC Phase 2 Region 1	HVAC.CS-IDIQ	\$1M - \$5M	03/08/16	A	Pre-Schematic Design	03/14/17	07/19/17	08/31/17	
162	90910052.1 Emerson/Bandini ES: Interim Housing	MOD-DBB	\$1M - \$5M	11/25/15	A	Pre-Schematic Design	11/01/16	05/26/17	07/19/17	09/12/17
163	00140030.1 Old Town Academy	MOD-DBB	<\$200K	09/02/16		Project Assessment	03/17/17	07/18/17	08/14/17	09/12/17
164	93260052.1 Taft MS: Joint Use Field	JUF-DBB	\$1M - \$5M	04/27/11	A		11/28/16	05/16/17	07/26/17	09/12/17
165	03760030.1 Urban Discovery Charter	MOD-DBB	<\$200K	05/02/16		Project Assessment	02/15/17	07/04/17	08/04/17	09/12/17
166	93290001.3 Wilson MS: Phase I Const. Bldgs. 100 - 400, 700	NS-DBB	<\$200K				06/17/16	05/31/17	08/03/17	09/12/17
167	93290001.4 Wilson MS: Phase II Const. Bldgs. 500/600	NS-DBB	<\$200K							09/18/17
168	93070050.1 CPMA @ Kroc MS: WSM Phase II	MOD-DBB	\$5M - \$10M	07/29/14	A	Pre-Schematic Design	03/27/17	06/23/17	08/14/17	09/19/17
169	S0747.1 Gompers MS Charter @ Gompers West: WSM Project	MOD-DBB	\$5M - \$10M	11/23/15	A	NTP Issued	01/06/17	06/26/17	08/16/17	09/26/17
170	90900030.1 Innovations Academy	MOD-DBB	<\$200K	05/16/16		Project Assessment	03/01/17	07/18/17	08/18/17	09/26/17
171	93650030.1 Keiller Leadership Academy	MOD-DBB	<\$200K	06/14/16		Project Assessment	03/09/17	06/23/17	08/22/17	10/10/17
172	DATA1.1 DC-1 @ Ed Center: Server Room Equipment Installation Phase 2	Tech-DBB	\$1M - \$5M	01/13/12	A	Pre-Schematic Design				10/11/17
173	91850071.1 Perkins ES: HVAC Phase 2 Region 4	HVAC.CS-IDIQ	\$1M - \$5M	03/29/16	A	Pre-Schematic Design	06/01/17	08/30/17	10/27/17	
174	90910050.1 Emerson/Bandini ES: WSM	MOD-DBB	> \$10M	11/20/15	A	Pre-Schematic Design	01/25/17	07/28/17	09/19/17	11/14/17
175	93160053.1 Montgomery MS: HVAC/ADA	MOD-DBB	<\$200K	03/02/16		Project Assessment	01/17/17	08/07/17	10/25/17	12/12/17
176	S9320.1 Pacific Beach MS: WSM Project	MOD-DBB	> \$10M	06/19/14	A	Pre-Schematic Design	03/31/17	09/12/17	11/07/17	12/12/17
177	S9153.1 Student Services @ Jackson Annex	MOD-DBB	\$1M - \$5M	01/12/16	A	NTP Issued	03/24/17	09/29/17	11/21/17	12/12/17

Capital Bonds - 2017 Total: **\$240,140,526**

Capital Bond - 2018 Projects		Type	AWARDED BID Estimate	Architect NTP	Design Phase	DSA Start	DSA App. Letter	Bid Opening	NTP / BOE Award	
178	93350030.1 Gompers Prep Academy: Gymnasium	PLAN-DBB	> \$10M	03/09/16	A	Schematic Design	03/27/17	09/15/17	01/09/18	
179	93380051.1 Hoover HS: New Theater- Classroom Building WSM Phase I	MOD-DBB	> \$10M	03/05/14	A	Construction Documents	01/03/17	07/10/17	11/21/17	01/09/18



< \$200K
\$ 200K - \$1M
\$1M - \$5 M
\$5M - \$10M
> \$10M

Project Management Report Contract Awards

Project ID	Project Name	Type	Estimate	Start	Design Phase	Start	Start	Start	Start
180 90190030.1	San Diego Coop: Classroom Building	MOD-DBB	> \$10M		Schematic Design	02/27/17	10/06/17		01/09/18
181 91770052.1	Logan/Memorial ES: Interim Housing	MOD-DBB	<\$200K	11/24/14 A	Pre-Schematic Design	03/30/17	10/18/17	12/12/17	01/23/18
182 91770050.1	Logan/Memorial ES: WSM Phase I (TK-6 and 7-8)	MOD-DBB	\$5M - \$10M	11/24/14 A	Pre-Schematic Design	03/30/17	10/18/17	12/12/17	01/23/18
183 91770051.1	Logan/Memorial ES: WSM Phase II (9-12)	MOD-DBB	<\$200K	11/24/14 A	Pre-Schematic Design	03/30/17	10/18/17	12/12/17	01/23/18
184 91530030.1	Iftin Charter @ Jackson	MOD-DBB	> \$10M	05/02/16	Project Assessment	01/23/17	10/13/17	10/16/17	02/05/18
185 93410050.1	Millennial Tech: WSM	MOD-DBB	\$5M - \$10M	02/07/14 A	Pre-Schematic Design	05/04/17	10/24/17	12/26/17	02/13/18
186 02200030.1	Museum School	MOD-DBB	\$5M - \$10M	11/10/16	Project Assessment	08/09/17	11/07/17	12/29/17	02/13/18
187 S9342.1	La Jolla HS: WSM Project	MOD-DBB	\$5M - \$10M	08/22/11 A	Pre-Schematic Design	04/12/17	10/31/17	01/08/18	02/27/18
188 07850030.1	High Tech High Intl	MOD-DBB	<\$200K	11/29/16	Project Assessment	07/13/17	11/29/17	11/30/17	03/02/18
189 93040051.1	Correia MS: WSM	MOD-DBB	> \$10M	08/22/16	Project Assessment	05/12/17	11/14/17	01/24/18	03/13/18
190 93420051.1	La Jolla HS: BioTech Bldg	MOD-DBB	\$5M - \$10M	01/02/14 A	Pre-Schematic Design	03/02/17	12/14/17	02/06/18	03/13/18
191 93170050.1	Muirlands MS: WSM	MOD-DBB	> \$10M	09/21/11 A		11/23/16	07/19/17	01/29/18	03/13/18
192 93360002.3	Henry HS: Practice Field	MOD-IDIQ	\$200K - \$1M	10/10/17					03/27/18
193 93500050.1	Mission Bay HS: WSM	MOD-DBB	> \$10M	04/05/16	Project Assessment	06/14/17	12/20/17	02/08/18	03/27/18
194 S9355.2	University City HS: Site Modernization Project	MOD-DBB	\$5M - \$10M	05/09/11 A	DSA Approved	06/13/14 A	07/23/15 A	03/05/18	04/17/18
195 90130050.1	Balboa ES: WSM	MOD-DBB	\$5M - \$10M	10/22/15 A	Pre-Schematic Design	06/30/17	01/08/18	03/28/18	04/24/18
196 93490050.1	Mira Mesa HS: WSM	MOD-DBB	> \$10M	03/09/16 A	Pre-Schematic Design	05/04/17	10/25/17	03/13/18	04/24/18
197 93120051.1	Mann MS: WSM Phase 2	MOD-DBB	\$5M - \$10M	09/01/16	Project Assessment	07/13/17	02/05/18	03/28/18	05/08/18
198 93570001.1	Serra HS: New Classroom Building And Site Improvements	MOD-DBB	\$5M - \$10M	11/25/15 A	NTP Issued	08/09/17	02/01/18	03/30/18	05/08/18
199 93340050.1	Crawford HS: WSM Phase I	NS-DBB	> \$10M	08/05/14 A	Pre-Schematic Design	04/07/17	11/08/17	01/04/18	07/03/18
200 93540050.1	Point Loma HS: WSM	MOD-DBB	> \$10M	07/07/14 A	Pre-Schematic Design	07/31/17	02/22/18	05/22/18	07/10/18
201 93560050.1	San Diego HS: WSM	MOD-DBB	> \$10M	05/06/09 A	Pre-Schematic Design	04/07/17	09/25/17	05/29/18	07/10/18
202 93460050.1	Madison HS: WSM	MOD-DBB	> \$10M	11/29/16	Project Assessment	08/08/17	04/20/18	06/12/18	07/24/18
203 90370030.1	Albert Einstein Academies @ Brooklyn	MOD-DBB	<\$200K	08/09/16	Project Assessment	12/26/17	05/14/18	07/12/18	08/08/18
204 93400050.1	Kearny HS: WSM	MOD-DBB	> \$10M	08/01/16	Project Assessment	10/18/17	05/08/18	06/28/18	08/14/18
205 93250002.1	Standley MS / Spreckels ES: Joint Use	JUF-DBB	<\$200K	02/24/15 A	Pre-Schematic Design	09/26/17	04/19/18	07/10/18	09/11/18
206 90930052.1	Encanto ES: Joint Use Field	JUF-DBB	\$200K - \$1M	05/24/16	Project Assessment	04/25/17	11/14/17	08/27/18	10/09/18
207 91490053.1	Horton ES: Joint Use Field	JUF-DBB	\$1M - \$5M	01/06/16 A	Design Development	12/20/16	07/13/17	08/27/18	10/09/18

Capital Bonds - 2018 Total: \$321,739,570

Project ID	Project Name	Type	AWARDED		Architect	Design Phase	DSA Start	DSA App. Letter	Bid Opening	NTP / BOE Award
			BID Estimate	NTP						
Capital Bond - 2019 Projects										
208 92140030.1	Tubman Village	MOD-DBB	<\$200K	05/26/16		Project Assessment	08/20/18	01/04/19		04/08/19
209 93150050.1	Memorial Prep MS: WSM	MOD-DBB	\$5M - \$10M	11/23/15 A		Pre-Schematic Design	04/17/17	11/03/17	05/22/19	07/09/19
210 90590003.1	Central ES: Major Site Rebuild Project	NS-DBB	> \$10M	01/15/14 A		Schematic Design	11/16/17	10/30/18	07/16/19	07/23/19
211 S9169.1	La Jolla ES: WSM Project	MOD-DBB	\$1M - \$5M	09/28/17		Project Assessment	10/17/18	05/10/19	06/19/19	08/13/19
212 90190031.1	San Diego Coop: Multi-Purpose Bldg	MOD-DBB	<\$200K			Pre-Schematic Design	10/08/18	05/17/19		08/27/19
213 93270050.1	De Portola MS: WSM	MOD-DBB	\$1M - \$5M	08/10/15		Project Assessment	07/19/16	02/10/17	09/10/19	10/22/19
214 S0195.2	Marshall ES: WSM Project	MOD-DBB	\$1M - \$5M	08/18/16		Project Assessment	07/21/17	04/20/18	09/06/19	10/22/19
215 92690050.1	Sunset View ES: WSM	MOD-DBB	\$1M - \$5M	08/10/15		Project Assessment	07/19/16	02/10/17	09/03/19	10/22/19
216 90110050.1	Baker ES: WSM Project	MOD-DBB	\$5M - \$10M	08/03/17		Project Assessment	07/12/18	01/10/19	09/20/19	11/12/19
217 90950050.1	Euclid ES: WSM	MOD-DBB	\$1M - \$5M	08/28/17		Project Assessment	08/06/18	02/28/19	09/20/19	11/12/19
218 93670050.1	Farb MS: WSM	MOD-DBB	> \$10M	03/20/17		Project Assessment	03/19/18	10/05/18	10/01/19	11/12/19
219 91030050.1	Field ES: WSM and Joint-Use Field	MOD-DBB	\$1M - \$5M	08/10/15		Project Assessment	07/19/16	02/10/17	10/15/19	12/10/19
220 92100050.1	Miramar Ranch ES: WSM	MOD-DBB	\$1M - \$5M	04/27/11 A		Pre-Schematic Design	07/12/18	12/11/18	10/28/19	12/10/19

Capital Bonds - 2019 Total: \$78,913,256