



< \$200K
\$ 200K - \$1M
\$1M - \$5 M
\$5M - \$10M
> \$10M

PPO Project Management Report Contract Awards

Capital Bond - 2015 Projects											
	ID	Project Name	Type	AWARDED		Architect NTP	Design Phase	DSA Start	DSA App. Letter	Bid Opening	NTP / BOE Award
				BID Estimate							
1	22174.1	Angier ES: Irrigation Repair and Replacement	IDIQ	\$10,894							02/02/15 A
2	21223.1	Sequoia ES: R/R Horizontal Blinds	IDIQ	\$12,255							02/12/15 A
3	15711.1	Kumeyaay ES: Asphalt Repair and Resurface	IDIQ	\$79,592							03/01/15 A
4	91270001.1	Grant ES: Develop Erosion Control Plan	MRR	\$786,885	02/27/14 A					02/09/15 A	03/10/15 A
5	17889.1	Dailard ES: Main Electrical Switchboard	MRR	\$150,704						03/18/15 A	05/12/15 A
6	17891.1	Penn ES: Main Electrical Switchboard	MRR	\$71,787						03/18/15 A	05/12/15 A
7	93070054.1	CPMA: Re-Roof & HVAC, Bldgs 100-400	MRR	\$6,217,851	09/26/11 A	DSA Approved	01/29/15 A	04/01/15 A	06/26/15 A		07/28/15 A
8	15584.1	Mt Everest: Asphalt Repair and Resurface	IDIQ	<\$200K							09/01/15
9	18689	Serra HS: Concrete and Sewer Replacement	MRR	<\$200K							09/01/15
10	22525.1	Valencia Park ES: Irrigation and Landscape	MRR	\$200K - \$1M	09/14/15 A						10/01/15
11	93280051.1	Wangenheim MS: Irrigation	MRR	\$200K - \$1M	12/17/14 A						10/01/15
12	15739.1	Curie ES: Asphalt Repair and Resurface	IDIQ	<\$200K	12/17/14 A						11/13/15
13	91070051.1	Florence: MRR Irrigation	MRR	\$200K - \$1M	05/16/14 A					10/16/15	11/13/15
14	22233.1	Point Loma HS: Intrusion Alarm	RR	<\$200K							12/01/15
15	93400052.1	Kearny HS: Flooring Upgrade	IDIQ	<\$200K							12/01/15
Capital Bonds - 2015 Total:				\$7,319,261							

Capital Bond - 2016 Projects											
	ID	Project Name	Type	AWARDED		Architect NTP	Design Phase	DSA Start	DSA App. Letter	Bid Opening	NTP / BOE Award
				BID Estimate							
16	18691.1	Challenger MS: Capital Improvement Concrete	MOD	\$200K - \$1M	10/03/14 A					12/01/15	01/15/16
17	18697.1	Ericson ES: Capital Improvement Concrete	MOD	<\$200K	10/03/14 A					12/01/15	02/01/16
18	14580.1	DePortola MS: Roof & HVAC Replacement	MOD	\$1M - \$5M			10/22/15	01/25/16		03/08/16	04/22/16
19	14586.1	Miramar Ranch ES: Roof & HVAC Replacement	MRR	\$1M - \$5M			10/22/15	01/22/16		03/30/16	04/26/16
20	14650.1	EB Scripps ES: Exterior Paint	RR	<\$200K						05/09/16	05/10/16
21	18698.1	Hickman ES: Capital Improvement Concrete	MRR	<\$200K	10/03/14 A					05/09/16	06/01/16
22	23465.1	Logan ES: Landscape and Irrigation	MRR	<\$200K							06/01/16
23	16070.1	Miramar Ranch ES: HVAC System Controls	MRR	<\$200K							07/01/16
24	19729.1	Garfield HS: Chiller Replacement	MRR	<\$200K	06/01/16					08/03/16	08/10/16
25	23301.1	Carson ES: Parking Lot Drainage Mitigation	MRR	<\$200K			08/23/16	08/29/16			NTP 09/07/16
26	16207.1	Cubberley ES: Heater Replacement	MRR	<\$200K							10/03/16
27	14102.1	Dailard ES: Slope Erosion Repair	MRR	\$200K - \$1M	06/25/14 A					10/10/16	10/11/16
28	12176.1	Euclid ES: HVAC System Controls	MRR	<\$200K	09/29/16						11/01/16
29	93070055.1	CPMA: Re-Roof & HVAC. Bldgs 500-900	MRR	\$1M - \$5M	07/31/14 A		05/31/16	09/09/16		10/31/16	12/13/16

Capital Bond - 2017 Projects											
	ID	Project Name	Type	AWARDED		Architect NTP	Design Phase	DSA Start	DSA App. Letter	Bid Opening	NTP / BOE Award
				BID Estimate							
30	12168.1	Chesterton ES: HVAC System Controls	IDIQ	\$200K - \$1M							03/01/17
31	92630001.1	Spreckels ES: Investigate & Repair Storm Drain & Slope Erosion	MRR	<\$200K	06/10/13 A					03/01/17	04/11/17
32	15567.1	Kearny HS: Asphalt Repair and Resurface	IDIQ	<\$200K							04/14/17
33	16208.1	Curie ES: Heater Replacement	RR	<\$200K							05/01/17
34	14582.1	Edison ES: Roof & HVAC Replacement	MRR	\$1M - \$5M			05/02/17	08/09/17		10/12/17	11/14/17

Capital Bond - 2018 Projects											
	ID	Project Name	Type	AWARDED		Architect NTP	Design Phase	DSA Start	DSA App. Letter	Bid Opening	NTP / BOE Award
				BID Estimate							
35	18713.1	Pacific Beach MS: AC Replacement	MRR	<\$200K	05/10/17					07/13/17	01/01/18
36	22582.1	Correia MS: Roof & HVAC Replacement	MRR	\$5M - \$10M	05/30/14 A		04/12/17	09/18/17		12/29/17	02/13/18

Capital Bond - 2019 Projects											
	ID	Project Name	Type	AWARDED		Architect NTP	Design Phase	DSA Start	DSA App. Letter	Bid Opening	NTP / BOE Award
				BID Estimate							
37	14584.1	Wangenheim MS: Roof & HVAC Replacement	MRR	\$5M - \$10M			07/12/18	11/28/18		01/17/19	02/26/19
38	19280.1	Toler ES: Roof Replacement	MRR	\$200K - \$1M			02/06/18	05/18/18		02/07/19	03/12/19
39	16320.1	Crawford HS: Exterior Paint	MRR	\$200K - \$1M							05/01/19



< \$200K
\$ 200K - \$1M
\$1M - \$5 M
\$5M - \$10M
> \$10M

PPO Project Management Report Contract Awards

Props. S and Z ICOC
Construction Subcommittee
October 1, 2015, Exhibit # 3.2