

Construction Dept.-San Diego Unified School District
CONSTRUCTION STATUS REPORT
PROP S PROJECTS

ICOC Exhibit 4.3
 April 22, 2009

Contract	Project Title	C.M.	Bid Advertisement	Bid Walk	Bid Opening	Bid Award/ N.T.P./ Amount	B.O.E. Award Date	N.T.P. Date	W.I.P. %	Approved C.O.	C.O. Rate	Completion Date	N.O.C.
CS89-037	Mission Bay HS Café- Student Store	Mortazavi	13-Jan-09	23-Jan-09	6-Feb-09	\$ 261,887	10-Mar-09	23-Mar-09	3%	\$ -	0%	21-Aug-09	
C56-058	Morse HS Synthetic Field/Track (IDIQ)	Sutphin	N/A	N/A	N/A	N.T.P. \$1,602,263	20-Jun-08	23-Mar-09	6%	\$ -	0%	12-Jul-09	
C56-058	Mira Mesa HS Synthetic Field/Track (IDIQ)	Clark	N/A	N/A	N/A	N.T.P. \$1,150,661	20-Jun-08	23-Mar-09	20%	\$ -	0%	12-Jul-09	
CS89-053	Hoover HS ORG - Classrooms	Schneider	10-Mar-09	19-Mar-09	8-Apr-09	\$ 5,414,000	12-May-09						
CS89-056	SDHS Multi-media Studio	Clark	10-Mar-09	19-Mar-09	2-Apr-09	\$2.5M - \$3.0M	12-May-09	TBD					
89-153	Garfield Culinary Program	Clark	14-Apr-09	24-Apr-09	8-May-09	\$2.5M - \$3.0M	26-May-09						
89-145	Point Loma HS-CTE Music Room	Ragusa	24-Mar-09		17-Apr-09	\$1.0M - \$1.5M	26-May-09	TBD					
89-146	EBS ES Prop S Air Conditioning Project	Antelline	31-Mar-09	9-Apr-09	23-Apr-09	\$2.0M - \$2.5M	26-May-09						
	Point Loma HS ORG Classrooms	Ragusa	TBD	TBD	TBD	\$6.5M - \$7.0M	Aug, 2009						