



**San Diego Unified School District**  
 CONSTRUCTION MANAGEMENT DEPARTMENT  
**PROP S PROJECTS**



**ICOC Prop S**  
**Exhibit 2.3**  
**August 20, 2009**

Contract #	Project Title	Contractor	CM	Bid Date	Engineer's Estimate	Award Amt.	Delta	BOE Award Date	NTP Date	WIP %	Aproved CO	CO Rate	Completion Date	N.O.C
CS89-037	Mission Bay HS Café - Student Store	Teves Const.	Mortazavi	6-Feb-09	\$ 476,000	\$ 261,887	\$ (214,113)	10-Mar-09	24-Mar-09	67.00%	\$ 2,407	0.92%	21-Aug-09	
C56-058	Mira Mesa HS Track and Field	Byrom-Davey	Clark	N/A	\$ 930,251	\$ 1,150,661	\$ 220,410	20-Jun-08	23-Mar-09	99.00%	\$ -	0%	30-Jul-09	
C56-058	Morse HS Track and Field	Byrom-Davey	Frey	N/A	\$ 1,565,843	\$ 1,602,263	\$ 36,420	20-Jun-08	27-Mar-09	99.00%	\$ -	0%	15-Aug-09	
CS89-056	San Diego HS Multi-Media Studio	St. Thomas	Frey	2-Apr-09	\$ 2,534,000	\$ 1,550,000	\$ (984,000)	12-May-09	18-May-09	30.00%	\$ -	0%	8-Mar-10	
CS89-053	Hoover HS ORG - Classrooms	Erickson-Hall	Schneider	8-Apr-09	\$ 11,058,150	\$ 5,414,000	\$ (5,644,150)	12-May-09	18-May-09	19.00%	\$ -	0%	12-Jul-10	
CS89-218	San Diego HS Track and Field (IDIQ)	Byrom-Davey	Frey	N/A	\$ 1,396,432	\$ 1,932,423	\$ 535,991	14-Apr-09	18-May-09	78.00%	\$ -	0%	12-Aug-09	
89-146	EBS ES Prop S Air Conditioning Project	Bay Air Systems	Antelline	23-Apr-09	\$ 2,173,359	\$ 1,789,324	\$ (384,035)	26-May-09	1-Jun-08	75.00%	\$ -	0%	30-Sep-09	
89-153	Garfield HS Culinary Program	M.A. Stevens	Machek	8-May-09	\$ 2,738,000	\$ 1,995,000	\$ (743,000)	9-Jun-09	15-Jun-09	12.00%	\$ -	0%	15-Mar-10	
PS89-220	CMAS "I-21" Interactive Suite @ 1400 Classrooms	Vector & Logical Choice	Clark / Sutphin	N/A	\$ 15,594,423	\$ 12,568,574	\$ (3,025,849)	23-Jun-09	25-Jun-09	1.0%	\$ -	0%	21-Aug-09	
CS-90-141 CS-90-142 CS-90-143 CS-90-144	IDIQ "I-21" Interactive Suite, 4 Groups	Logical Choice / Saturn / Precision	Clark / Sutphin	7-Jul-09	\$ 12,000,000	\$ 10,868,003	\$ (1,131,997)	4-Aug-09						
CS-90-057	Madison HS Automotive Program	Soltek	Young	29-Jun-09	\$ 5,656,000	\$ 3,314,000	\$ (2,342,000)	4-Aug-09						
CS-90-120	Point Loma HS ORG - Classrooms	Soltek	Ragusa	1-Jul-09	\$ 4,224,606	\$ 3,775,600	\$ (449,006)	4-Aug-09						

**Total: \$ 60,347,064 \$ 46,221,735 \$ (14,125,329)**