

HVAC 2000 Construction Budget

Summary

	Budget	Cost at Completion	Variance	Cost-to-Date
Region 1	\$16,498,654	\$17,133,606	(\$634,952)	\$106,451
Region 2	\$21,778,114	\$19,569,820	\$2,208,294	\$167,264
Region 3	\$18,111,049	\$17,271,243	\$839,806	\$119,333
Region 4	\$16,540,893	\$9,118,739	\$7,422,154	\$113,731
Region 5	\$22,061,688	\$19,853,836	\$2,207,852	\$125,305
District Schools Subtotal:	\$94,990,398	\$82,947,244	\$12,043,154	\$632,084
<i>District Classrooms:</i>	<i>\$94,990,398</i>	<i>\$82,947,244</i>	<i>\$12,043,154</i>	<i>\$632,084</i>
<i>District Critical Spaces:</i>	<i>\$0</i>	<i>\$0</i>	<i>\$0</i>	<i>\$0</i>
Charters	\$16,073,185	\$16,073,185	\$0	\$0
Total	\$111,063,583	\$99,020,429	\$12,043,154	\$632,084

Data as of 12/30/2013



BUDGET vs. COMMITMENTS SUMMARY (by Budget Category, Phase Account)

Date **12/30/13**

	Current Budget (A)	Estimate at Completion (B)	Original Commitment (C)	Approved Changes (D)	Pending Changes (E)	Total Commitments (F=C+D+E)	Estimate to Complete (G=B-F)	Budget Variance (H=B-G)	Cost-to-Date (I)
PROJECT: FPCHVC01 HVAC 2000 Region 1									
CLASSROOMS									
Construction	\$ 16,498,654	\$ 17,133,606	\$ 111,451	\$ -	\$ -	\$ 111,451	\$ 17,022,155	\$ (634,952)	\$ 106,451
Curie ES	\$ 1,382,333	\$ 1,382,333	\$ -	\$ -	\$ -	\$ -	\$ 1,382,333	\$ -	\$ -
De Portola MS	\$ 1,821,259	\$ 2,553,909	\$ -	\$ -	\$ -	\$ -	\$ 2,553,909	\$ (732,650)	\$ -
Dingeman ES	\$ 1,539,652	\$ 1,226,166	\$ -	\$ -	\$ -	\$ -	\$ 1,226,166	\$ 313,486	\$ -
Doyle ES	\$ 239,037	\$ 239,037	\$ -	\$ -	\$ -	\$ -	\$ 239,037	\$ -	\$ -
Hage ES	\$ 1,529,951	\$ 2,057,600	\$ -	\$ -	\$ -	\$ -	\$ 2,057,600	\$ (527,649)	\$ -
Jerabek ES	\$ 82,078	\$ 20,594	\$ -	\$ -	\$ -	\$ -	\$ 20,594	\$ 61,484	\$ -
Hickman ES	\$ 277,714	\$ 86,564	\$ -	\$ -	\$ -	\$ -	\$ 86,564	\$ 191,150	\$ -
Kumeyaay ES	\$ 889,156	\$ 658,223	\$ -	\$ -	\$ -	\$ -	\$ 658,223	\$ 230,933	\$ -
Mason ES	\$ 817,380	\$ 817,380	\$ -	\$ -	\$ -	\$ -	\$ 817,380	\$ -	\$ -
Miramar Ranch ES	\$ 273,000	\$ 273,000	\$ -	\$ -	\$ -	\$ -	\$ 273,000	\$ -	\$ -
Mira Mesa HS	\$ 841,805	\$ 841,805	\$ -	\$ -	\$ -	\$ -	\$ 841,805	\$ -	\$ -
Sandburg ES	\$ 251,210	\$ 251,210	\$ -	\$ -	\$ -	\$ -	\$ 251,210	\$ -	\$ -
Scripps Ranch HS	\$ 5,414,043	\$ 5,927,346	\$ 5,000	\$ -	\$ -	\$ 5,000	\$ 5,922,346	\$ (513,303)	\$ -
Spreckels ES	\$ 457,085	\$ 457,085	\$ -	\$ -	\$ -	\$ -	\$ 457,085	\$ -	\$ -
Tierrasanta ES	\$ 304,336	\$ 104,859	\$ -	\$ -	\$ -	\$ -	\$ 104,859	\$ 199,477	\$ -
Vista Grande ES	\$ 378,615	\$ 130,044	\$ -	\$ -	\$ -	\$ -	\$ 130,044	\$ 248,571	\$ -
Region Wide	\$ -	\$ 106,451	\$ 106,451	\$ -	\$ -	\$ 106,451	\$ -	\$ (106,451)	\$ 106,451
CRITICAL SPACES									
Construction	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Curie ES	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
De Portola MS	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Dingeman ES	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Doyle ES	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Hage ES	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Jerabek ES	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Hickman ES	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Kumeyaay ES	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Mason ES	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Miramar Ranch ES	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Mira Mesa HS	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Sandburg ES	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Scripps Ranch HS	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Spreckels ES	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Tierrasanta ES	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Vista Grande ES	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Region Wide	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
District Schools Total:									
	\$ 16,498,654	\$ 17,133,606	\$ 111,451	\$ -	\$ -	\$ 111,451	\$ 17,022,155	\$ (634,952)	\$ 106,451
CHARTER SCHOOLS									
Construction	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
HVAC 2000 REGION 1 TOTAL:									
	\$ 16,498,654	\$ 17,133,606	\$ 111,451	\$ -	\$ -	\$ 111,451	\$ 17,022,155	\$ (634,952)	\$ 106,451



BUDGET vs. COMMITMENTS SUMMARY (by Budget Category, Phase Account)

Date **12/30/13**

	Current Budget (A)	Estimate at Completion (B)	Original Commitment (C)	Approved Changes (D)	Pending Changes (E)	Total Commitments (F=C+D+E)	Estimate to Complete (G=B-F)	Budget Variance (H=B-G)	Cost-to-Date (I)
PROJECT: FPCHVC02 HVAC 2000 Region 2									
CLASSROOMS									
Construction	\$ 21,778,114	\$ 19,569,820	\$ 167,264	\$ -	\$ -	\$ 167,264	\$ 19,402,556	\$ 2,208,294	\$ 167,264
Angier ES	\$ 1,541,249	\$ 1,541,249	\$ -	\$ -	\$ -	\$ -	\$ 1,541,249	\$ -	\$ -
Benchley Weingerger	\$ 1,260,644	\$ 337,650	\$ -	\$ -	\$ -	\$ -	\$ 337,650	\$ 922,994	\$ -
Clay ES	\$ 969,378	\$ 969,378	\$ -	\$ -	\$ -	\$ -	\$ 969,378	\$ -	\$ -
Foster ES	\$ 1,857,253	\$ 1,857,253	\$ -	\$ -	\$ -	\$ -	\$ 1,857,253	\$ -	\$ -
Franklin ES	\$ 1,449,586	\$ 1,449,586	\$ -	\$ -	\$ -	\$ -	\$ 1,449,586	\$ -	\$ -
Gage ES	\$ 1,841,040	\$ 1,569,385	\$ -	\$ -	\$ -	\$ -	\$ 1,569,385	\$ 271,655	\$ -
Green ES	\$ 103,832	\$ 52,408	\$ -	\$ -	\$ -	\$ -	\$ 52,408	\$ 51,424	\$ -
Hancock ES	\$ 403,583	\$ 403,583	\$ -	\$ -	\$ -	\$ -	\$ 403,583	\$ -	\$ -
Hardy ES	\$ 1,238,192	\$ 873,577	\$ -	\$ -	\$ -	\$ -	\$ 873,577	\$ 364,615	\$ -
Hearst ES	\$ 1,306,216	\$ 1,357,488	\$ -	\$ -	\$ -	\$ -	\$ 1,357,488	\$ (51,272)	\$ -
Holmes ES	\$ 1,417,857	\$ 1,417,857	\$ -	\$ -	\$ -	\$ -	\$ 1,417,857	\$ -	\$ -
Language Acad	\$ 1,452,146	\$ 791,569	\$ -	\$ -	\$ -	\$ -	\$ 791,569	\$ 660,577	\$ -
Lewis MS	\$ 2,705,377	\$ 2,099,215	\$ -	\$ -	\$ -	\$ -	\$ 2,099,215	\$ 606,162	\$ -
Longfellow ES	\$ 1,273,715	\$ 1,724,312	\$ -	\$ -	\$ -	\$ -	\$ 1,724,312	\$ (450,597)	\$ -
Marvin ES	\$ 1,621,040	\$ 1,621,040	\$ -	\$ -	\$ -	\$ -	\$ 1,621,040	\$ -	\$ -
Miller ES	\$ 169,220	\$ 169,220	\$ -	\$ -	\$ -	\$ -	\$ 169,220	\$ -	\$ -
Serra HS	\$ 1,167,786	\$ 1,167,786	\$ -	\$ -	\$ -	\$ -	\$ 1,167,786	\$ -	\$ -
Region Wide	\$ -	\$ 167,264	\$ 167,264	\$ -	\$ -	\$ 167,264	\$ -	\$ (167,264)	\$ 167,264
CRITICAL SPACES									
Construction	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Angier ES	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Benchley Weingerger	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Clay ES	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Foster ES	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Franklin ES	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Gage ES	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Green ES	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Hancock ES	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Hardy ES	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Hearst ES	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Holmes ES	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Language Acad	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Lewis MS	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Longfellow ES	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Marvin ES	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Miller ES	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Serra HS	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Region Wide	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
District School Total:	\$ 21,778,114	\$ 19,569,820	\$ 167,264	\$ -	\$ -	\$ 167,264	\$ 19,402,556	\$ 2,208,294	\$ 167,264
CHARTER SCHOOLS									
Construction	\$ 1,709,238	\$ 1,709,238	\$ -	\$ -	\$ -	\$ -	\$ 1,709,238	\$ -	\$ -
Magnolia Charter	\$ 1,198,608	\$ 1,198,608	\$ -	\$ -	\$ -	\$ -	\$ 1,198,608	\$ -	\$ -
Tubman Village	\$ 510,630	\$ 510,630	\$ -	\$ -	\$ -	\$ -	\$ 510,630	\$ -	\$ -
Region Wide	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
HVAC 2000 REGION 2 TOTAL:	\$ 23,487,352	\$ 21,279,058	\$ 167,264	\$ -	\$ -	\$ 167,264	\$ 21,111,794	\$ 2,208,294	\$ 167,264



BUDGET vs. COMMITMENTS SUMMARY (by Budget Category, Phase Account)

Date **12/30/13**

	Current Budget (A)	Estimate at Completion (B)	Original Commitment (C)	Approved Changes (D)	Pending Changes (E)	Total Commitments (F=C+D+E)	Estimate to Complete (G=B-F)	Budget Variance (H=B-G)	Cost-to-Date (I)
PROJECT: FPCHVC03 HVAC 2000 Region 3									
CLASSROOMS									
Construction	\$ 18,111,049	\$ 17,271,243	\$ 119,333	\$ -	\$ -	\$ 119,333	\$ 17,151,910	\$ 839,806	\$ 119,333
Crawford HS	\$ 5,469,909	\$ 5,469,909	\$ -	\$ -	\$ -	\$ -	\$ 5,469,909	\$ -	\$ -
Hoover HS	\$ 2,197,414	\$ 2,197,414	\$ -	\$ -	\$ -	\$ -	\$ 2,197,414	\$ -	\$ -
Mann MS	\$ 4,910,703	\$ 4,910,703	\$ -	\$ -	\$ -	\$ -	\$ 4,910,703	\$ -	\$ -
Marshall ES	\$ 3,079,067	\$ 1,641,107	\$ -	\$ -	\$ -	\$ -	\$ 1,641,107	\$ 1,437,960	\$ -
Rolando Park	\$ 1,677,270	\$ 1,104,400	\$ -	\$ -	\$ -	\$ -	\$ 1,104,400	\$ 572,870	\$ -
Rosa Parks	\$ 776,686	\$ 1,828,377	\$ -	\$ -	\$ -	\$ -	\$ 1,828,377	\$ (1,051,691)	\$ -
Region Wide	\$ -	\$ 119,333	\$ 119,333	\$ -	\$ -	\$ 119,333	\$ -	\$ (119,333)	\$ 119,333
CRITICAL SPACES									
Construction	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Crawford HS	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Hoover HS	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Mann MS	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Marshall ES	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Rolando Park	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Rosa Parks	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Region Wide	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
District School Total:	\$ 18,111,049	\$ 17,271,243	\$ 119,333	\$ -	\$ -	\$ 119,333	\$ 17,151,910	\$ 839,806	\$ 119,333
CHARTER SCHOOLS									
Construction	\$ 3,465,192	\$ 3,465,192	\$ -	\$ -	\$ -	\$ -	\$ 3,465,192	\$ -	\$ -
Darnall E. Campus	\$ 1,632,678	\$ 1,632,678	\$ -	\$ -	\$ -	\$ -	\$ 1,632,678	\$ -	\$ -
Iftin ES @ Jackson	\$ 1,832,514	\$ 1,832,514	\$ -	\$ -	\$ -	\$ -	\$ 1,832,514	\$ -	\$ -
Region Wide	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
HVAC 2000 REGION 3 TOTAL:	\$ 21,576,241	\$ 20,736,435	\$ 119,333	\$ -	\$ -	\$ 119,333	\$ 20,617,102	\$ 839,806	\$ 119,333



BUDGET vs. COMMITMENTS SUMMARY (by Budget Category, Phase Account)

Date **12/30/13**

	Current Budget (A)	Estimate at Completion (B)	Original Commitment (C)	Approved Changes (D)	Pending Changes (E)	Total Commitments (F=C+D+E)	Estimate to Complete (G=B-F)	Budget Variance (H=B-G)	Cost-to-Date (I)
PROJECT: FPCHVC04 HVAC 2000 Region 4									
CLASSROOMS									
Construction	\$ 16,540,893	\$ 9,118,739	\$ 113,731	\$ -	\$ -	\$ 113,731	\$ 9,005,008	\$ 7,422,154	\$ 113,731
Carver ES	\$ 1,449,482	\$ 842,233	\$ -	\$ -	\$ -	\$ -	\$ 842,233	\$ 607,249	\$ -
Horton ES	\$ 2,015,501	\$ 818,439	\$ -	\$ -	\$ -	\$ -	\$ 818,439	\$ 1,197,062	\$ -
Johnson ES	\$ 1,542,084	\$ 725,798	\$ -	\$ -	\$ -	\$ -	\$ 725,798	\$ 816,286	\$ -
Kennedy CDC	\$ -	\$ 300,000	\$ -	\$ -	\$ -	\$ -	\$ 300,000	\$ (300,000)	\$ -
Millennial Tech	\$ 1,080,546	\$ 1,080,546	\$ -	\$ -	\$ -	\$ -	\$ 1,080,546	\$ -	\$ -
Nye ES	\$ 1,330,794	\$ 776,795	\$ -	\$ -	\$ -	\$ -	\$ 776,795	\$ 553,999	\$ -
Oak Park ES	\$ 1,777,459	\$ 1,091,137	\$ -	\$ -	\$ -	\$ -	\$ 1,091,137	\$ 686,322	\$ -
Paradise Hills ES	\$ 1,716,582	\$ 874,859	\$ -	\$ -	\$ -	\$ -	\$ 874,859	\$ 841,723	\$ -
Perry ES	\$ 1,440,164	\$ 750,734	\$ -	\$ -	\$ -	\$ -	\$ 750,734	\$ 689,430	\$ -
Valencia Park ES	\$ 3,164,472	\$ 1,264,442	\$ -	\$ -	\$ -	\$ -	\$ 1,264,442	\$ 1,900,030	\$ -
Webster ES	\$ 1,023,809	\$ 480,026	\$ -	\$ -	\$ -	\$ -	\$ 480,026	\$ 543,783	\$ -
Region Wide	\$ -	\$ 113,731	\$ 113,731	\$ -	\$ -	\$ 113,731	\$ -	\$ (113,731)	\$ 113,731
CRITICAL SPACES									
Construction	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Carver ES	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Horton ES	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Johnson ES	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Kennedy CDC	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Millennial Tech	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Nye ES	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Oak Park ES	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Paradise Hills ES	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Perry ES	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Valencia Park ES	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Webster ES	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Region Wide	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
District School Total:	\$ 16,540,893	\$ 9,118,739	\$ 113,731	\$ -	\$ -	\$ 113,731	\$ 9,005,008	\$ 7,422,154	\$ 113,731
CHARTER SCHOOLS									
Construction	\$ 8,862,283	\$ 8,862,283	\$ -	\$ -	\$ -	\$ -	\$ 8,862,283	\$ -	\$ -
Gompers West	\$ 4,010,901	\$ 4,010,901	\$ -	\$ -	\$ -	\$ -	\$ 4,010,901	\$ -	\$ -
Holly Drive	\$ 653,720	\$ 653,720	\$ -	\$ -	\$ -	\$ -	\$ 653,720	\$ -	\$ -
Ifin Univ Prep HS	\$ 326,939	\$ 326,939	\$ -	\$ -	\$ -	\$ -	\$ 326,939	\$ -	\$ -
O'Farrell	\$ 3,762,560	\$ 3,762,560	\$ -	\$ -	\$ -	\$ -	\$ 3,762,560	\$ -	\$ -
Pacific American	\$ 108,163	\$ 108,163	\$ -	\$ -	\$ -	\$ -	\$ 108,163	\$ -	\$ -
Region Wide	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
HVAC 2000 REGION 4 TOTAL:	\$ 25,403,176	\$ 17,981,022	\$ 113,731	\$ -	\$ -	\$ 113,731	\$ 17,867,291	\$ 7,422,154	\$ 113,731



BUDGET vs. COMMITMENTS SUMMARY (by Budget Category, Phase Account)

Date **12/30/13**

	Current Budget (A)	Estimate at Completion (B)	Original Commitment (C)	Approved Changes (D)	Pending Changes (E)	Total Commitments (F=C+D+E)	Estimate to Complete (G=B-F)	Budget Variance (H=B-G)	Cost-to-Date (I)
PROJECT: FPCHVC05 HVAC 2000 Region 5									
CLASSROOMS									
Construction	\$ 22,061,688	\$ 19,853,836	\$ 130,305	\$ -	\$ -	\$ 130,305	\$ 19,723,531	\$ 2,207,852	\$ 125,305
Audubon ES	\$ 1,902,880	\$ 1,444,000	\$ -	\$ -	\$ -	\$ -	\$ 1,444,000	\$ 458,880	\$ -
Bethune ES	\$ 2,205,872	\$ 1,742,143	\$ 5,000	\$ -	\$ -	\$ 5,000	\$ 1,737,143	\$ 463,729	\$ -
Boone ES	\$ 1,090,432	\$ 1,249,650	\$ -	\$ -	\$ -	\$ -	\$ 1,249,650	\$ (159,218)	\$ -
Freese ES	\$ 1,510,781	\$ 1,080,655	\$ -	\$ -	\$ -	\$ -	\$ 1,080,655	\$ 430,126	\$ -
Fulton ES	\$ 1,630,223	\$ 1,630,223	\$ -	\$ -	\$ -	\$ -	\$ 1,630,223	\$ -	\$ -
Lee ES	\$ 1,743,734	\$ 1,743,734	\$ -	\$ -	\$ -	\$ -	\$ 1,743,734	\$ -	\$ -
Morse HS	\$ 6,356,823	\$ 6,356,823	\$ -	\$ -	\$ -	\$ -	\$ 6,356,823	\$ -	\$ -
Penn ES	\$ 383,081	\$ 38,345	\$ -	\$ -	\$ -	\$ -	\$ 38,345	\$ 344,736	\$ -
SCPA HS	\$ 2,406,958	\$ 2,406,958	\$ -	\$ -	\$ -	\$ -	\$ 2,406,958	\$ -	\$ -
Zamorano ES	\$ 2,830,904	\$ 2,036,000	\$ -	\$ -	\$ -	\$ -	\$ 2,036,000	\$ 794,904	\$ -
Region Wide	\$ -	\$ 125,305	\$ 125,305	\$ -	\$ -	\$ 125,305	\$ -	\$ (125,305)	\$ 125,305
CRITICAL SPACES									
Construction	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Audubon ES	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Bethune ES	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Boone ES	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Freese ES	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Fulton ES	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Lee ES	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Morse HS	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Penn ES	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
SCPA HS	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Zamorano ES	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Region Wide	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
District School Total:	\$ 22,061,688	\$ 19,853,836	\$ 130,305	\$ -	\$ -	\$ 130,305	\$ 19,723,531	\$ 2,207,852	\$ 125,305
CHARTER SCHOOLS									
Construction	\$ 2,036,472	\$ 2,036,472	\$ -	\$ -	\$ -	\$ -	\$ 2,036,472	\$ -	\$ -
Keiller Leadership	\$ 2,036,472	\$ 2,036,472	\$ -	\$ -	\$ -	\$ -	\$ 2,036,472	\$ -	\$ -
Region Wide	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
HVAC 2000 REGION 5 TOTAL:									
	\$ 24,098,160	\$ 21,890,308	\$ 130,305	\$ -	\$ -	\$ 130,305	\$ 21,760,003	\$ 2,207,852	\$ 125,305
PROGRAM TOTAL:									
	\$ 111,063,583	\$ 99,020,429	\$ 642,084	\$ -	\$ -	\$ 642,084	\$ 98,378,345	\$ 12,043,154	\$ 632,084