

**Proposition Z Charters - Funding Status**

				Revenue Received	Remaining Revenue	Total Prop Z Charter Allocation	
Prop. Z Pro-rata Allocation				\$ 144,147,727	\$ 205,852,273	\$ 350,000,000	*
Line	Project Name	Project Type	BOE Approved	Cost at Completion (CaC) = Estimated Costs + Contracted	Actual Expenditures-to-Date	Variance = BOE Apprv'd - CaC	
1	District Charters - Classroom Spaces	HVAC	\$ 13,400,000	\$ 10,180,976	\$ 5,497,015	\$ 3,219,024	
2	Discretionary @ \$300/per student	Site Discretionary	\$ 5,220,825	\$ 5,220,825	\$ 3,533,114	\$ -	
3	Project Management Office	FPC Support	\$ 5,942,000	\$ 1,400,000	\$ 1,224,042	\$ 4,542,000	
4	Round one:	.					
5	O'Farrell Charter Project	Design and Construction	\$ 23,500,000	\$ 23,500,000	\$ 19,581,492	\$ -	
6	e3 Civic High	Furniture, Furnishings and Equipment	\$ 1,900,000	\$ 1,900,000	\$ 1,114,825	\$ -	
7	Gompers Prep Academy	Planning	\$ 50,000	\$ 50,000	\$ 50,000	\$ -	
8	Health Sciences High/Middle	Planning	\$ 50,000	\$ 35,571	\$ 46,624	\$ 14,429	
9	Iftin Charter @ Jackson	Planning	\$ 50,000	\$ 34,000	\$ 22,988	\$ 16,000	
10	King Chavez (31st street)	Planning	\$ 50,000	\$ 45,000	\$ 41,551	\$ 5,000	
11	King Chavez (Logan Ave)	Planning	\$ 50,000	\$ -	\$ -	\$ 50,000	
12	Old Town Academy	Planning	\$ 50,000	\$ 41,864	\$ 43,403	\$ 8,136	
13	San Diego Cooperative	Planning	\$ 50,000	\$ 36,285	\$ 24,563	\$ 13,715	
14	SDGVA (ES & Middle) @ Adams	Planning & Design	\$ 850,000	\$ 850,000	\$ 838,965	\$ -	
15	Audeo Charter School	Property Acquisition and Tenant Improvement	\$ 10,850,000	\$ 10,850,000	\$ 5,841,165	\$ -	
16	Round two:	.					
17	High Tech High	Furniture, Furnishings and Equipment	\$ 2,500,000	\$ 2,500,000	\$ 2,323,904	\$ -	
18	Darnall Charter	Planning	\$ 50,000	\$ 36,322	\$ 21,996	\$ 13,678	
19	Keiller Leadership Academy	Planning	\$ 50,000	\$ 50,000	\$ 44,966	\$ -	
20	Museum School	Planning	\$ 50,000	\$ 50,000	\$ 28,829	\$ -	
21	Tubman Village	Planning	\$ 50,000	\$ 36,322	\$ 21,996	\$ 13,678	
22	Round three: BOE 7 July 2015			\$ -		\$ -	
23	Gompers Prep Academy	Design and Construction	\$ 31,658,063	\$ 31,658,063	\$ 71,867	\$ -	
24	Health Sciences High/Middle	Acquis/Design/Construction	\$ 36,312,485	\$ 36,312,485	\$ -	\$ -	
25	Iftin Charter @ Jackson	Design and Construction	\$ 21,691,000	\$ 21,691,000	\$ -	\$ -	
26	King Chavez (31st street)	Design and Construction	\$ 26,777,805	\$ 26,777,805	\$ -	\$ -	
27	Museum School	Acquis/Design/Construction	\$ 22,620,400	\$ 22,620,400	\$ -	\$ -	
28	Preuss	Acquis / Install ClsRm Bldg	\$ 1,000,000	\$ 1,000,000	\$ -	\$ -	
29	San Diego Cooperative	Design and Construction	\$ 28,155,202	\$ 28,155,202	\$ -	\$ -	
30	SDGVA (ES) @ Adams	Design and Construction	\$ 13,133,202	\$ 13,133,202	\$ -	\$ -	
31	SDGVA (Middle) @ Leased Facility	Design and Construction	\$ 6,545,398	\$ 6,545,398	\$ -	\$ -	
32	Arroyo Paseo Charter High	Planning	\$ 50,000	\$ 50,000	\$ -	\$ -	
33	High Tech High International	Planning	\$ 50,000	\$ 50,000	\$ -	\$ -	
34	Innovations Academy	Planning	\$ 50,000	\$ 50,000	\$ -	\$ -	
35				\$ -		\$ -	
22	<b>Totals</b>		\$ 252,756,380	\$ 244,860,720	\$ 40,373,304	\$ 7,895,660	
23	<b>Remaining Unallocated Prop. Z Pro-rata Budget</b>		\$ (108,608,653)				

\* Based upon Prop. Z 2012 Pro-Rated share