



|                |
|----------------|
| < \$200K       |
| \$ 200K - \$1M |
| \$1M - \$5 M   |
| \$5M - \$10M   |
| > \$10M        |

## PPO Project Management Report Contract Awards

Revised: 5-31-16

| Capital Bond - 2016 Projects |            |  |      | AWARDED       | Architect  | Design                  | DSA App.   | Bid                   | NTP / BOE |
|------------------------------|------------|--|------|---------------|------------|-------------------------|------------|-----------------------|-----------|
|                              | Type       | BID Estimate   | NTP  | Phase         | DSA Start  | Letter                  | Opening    | Award                 |           |
| 1                            | 25030.1    | Carver ES: Walkway Beam Replacement                        | IDIQ | \$6,445       |            |                         |            | 01/15/16 A            |           |
| 2                            | 23461.1    | Montgomery MS: Slope Stabilization                         | IDIQ | \$108,688     | 12/18/14 A |                         |            | 02/18/16 A            |           |
| 3                            | 25113.1    | Lindbergh/Schweitzer ES: Replace Early Care Play Equipment | IDIQ | \$23,547      |            |                         |            | 03/01/16 A            |           |
| 4                            | 25411.1    | Morse HS: Flooded Gym Floor Replacement                    | IDIQ | \$71,125      |            |                         |            | 03/07/16 A            |           |
| 5                            | 25112.1    | Whitman ES: Replace Kindergarten Play Equipment            | IDIQ | \$23,547      |            |                         |            | 03/15/16 A            |           |
| 6                            | 25409.1    | Lee ES: Beam Replacement                                   | IDIQ | \$23,375      |            |                         |            | 03/18/16 A            |           |
| 7                            | 14580.1    | DePortola MS: Roof & HVAC Replacement                      | MRR  | \$3,068,566   |            | DSA Approved 10/22/15 A | 01/25/16 A | 02/18/16 A 03/22/16 A |           |
| 8                            | 14586.1    | Miramar Ranch ES: Roof & HVAC Replacement                  | MRR  | \$2,559,000   |            | DSA Approved 10/22/15 A | 01/22/16 A | 02/19/16 A 03/22/16 A |           |
| 9                            | 22525.1    | Valencia Park ES: Irrigation and Landscape                 | MRR  | \$358,000     | 09/14/15 A |                         |            | 03/22/16 A            |           |
| 10                           | 25157.1    | Serra HS: Roof Replacement                                 | IDIQ | \$153,640     |            |                         |            | 03/28/16 A            |           |
| 11                           | 25002.1    | Clark MS: MRR Roof Replacement                             | IDIQ | \$117,130     |            |                         |            | 04/01/16 A            |           |
| 12                           | 93460053.1 | Madison HS: Replace Carpet                                 | IDIQ |               |            |                         |            | 04/11/16 A            |           |
| 13                           | 24873.1    | San Diego HS: Tennis Courts                                | MOD- | <\$200K       | 03/31/16   |                         | 05/09/16   | 05/02/16              |           |
| 14                           | 23690.1    | Freese ES: Replace Main Switchgear                         | MRR  | \$77,500      | 02/20/15 A |                         |            | 5/10/2016 A           |           |
| 15                           | 15739.1    | Curie ES: Asphalt Repair and Resurface                     | IDIQ | <\$200K       | 12/17/14 A |                         |            | 06/13/16              |           |
| 16                           | 16324.1    | Mission Bay HS: Exterior Paint                             | MRR  | <\$200K       | 02/01/16 A |                         | 05/01/16   | 06/14/16              |           |
| 17                           | 24568.1    | Golden Hill ES: Replace Chiller Compressor                 | MRR  | <\$200K       | 05/03/16   |                         | 06/10/16   | 06/17/16              |           |
| 18                           | 23608.1    | Miller ES: Matting Replacement                             | MRR  | <\$200K       | 05/04/16   |                         | 06/13/16   | 06/20/16              |           |
| 19                           | 16320.1    | Crawford HS: Exterior Paint                                | RR   | \$200K - \$1M |            |                         |            | 06/27/16              |           |
| 20                           | 25120.1    | Carver ES: Covered Walkway Beam Replacement                | MRR  | <\$200K       | 03/31/16   |                         | 05/09/16   | 07/01/16              |           |
| 21                           | 17888.1    | Spreckles ES: Replace Main Feeders                         | MRR  | <\$200K       | 05/03/16   |                         | 06/10/16   | 07/01/16              |           |
| 22                           | 18158.1    | Johnson ES: Asphalt Replacement MRR                        | IDIQ | <\$200K       |            |                         |            | 07/29/16              |           |
| 23                           | 22015.1    | Curie ES: Playground Matting Replacement                   | IDIQ | <\$200K       |            |                         |            | 08/01/16              |           |
| 24                           | 25629.1    | La Jolla HS: Drainage on Landing                           | MRR  | <\$200K       | 07/01/16   |                         | 08/09/16   | 08/16/16              |           |
| 25                           | 15704.1    | Emerson ES: Asphalt Replacement MRR                        | IDIQ | <\$200K       | 12/17/14 A |                         |            | 10/03/16              |           |
| 26                           | 14402.1    | Dailard ES: Slope Erosion Repair                           | MRR  | \$200K - \$1M | 06/25/14 A |                         | 10/10/16   | 10/11/16              |           |
| 27                           | 18691.1    | Challenger MS: Capital Improvement Concrete                | MRR  | \$200K - \$1M | 10/03/14 A |                         | 10/19/16   | 10/20/16              |           |
| 28                           | 15725.1    | Tierrasanta ES: Asphalt Replacement MRR                    | IDIQ | <\$200K       |            |                         |            | 10/28/16              |           |
| 29                           | 12176.1    | Euclid ES: HVAC System Controls                            | MRR  | <\$200K       | 09/29/16   |                         |            | 11/01/16              |           |
| 30                           | 18697.1    | Ericson ES: Capital Improvement Concrete                   | MRR  | <\$200K       | 10/03/14 A |                         | 11/30/16   | 12/01/16              |           |
| 31                           | 18698.1    | Hickman ES: Capital Improvement Concrete                   | MRR  | <\$200K       | 04/11/16   |                         | 11/30/16   | 12/01/16              |           |
| 32                           | 93070055.1 | CPMA: Re-Roof & HVAC. Bldgs 500-900                        | MRR  | \$1M - \$5M   | 07/31/14 A | 05/31/16                | 09/09/16   | 11/04/16 12/13/16     |           |
| 33                           | 12647.1    | Morse HS: Locker Replacement                               | MRR  | <\$200K       | 05/11/16   | 07/26/16                | 09/06/16   | 12/13/16              |           |

| Capital Bond - 2017 Projects |            |  |      | AWARDED     | Architect  | Design   | DSA App. | Bid               | NTP / BOE |
|------------------------------|------------|--|------|-------------|------------|----------|----------|-------------------|-----------|
|                              | Type       | BID Estimate   | NTP  | Phase       | DSA Start  | Letter   | Opening  | Award             |           |
| 34                           | 15710.1    | Knox ES: Asphalt Replacement                                   | IDIQ | <\$200K     |            |          |          | 01/02/17          |           |
| 35                           | 15571.1    | CPMA: Asphalt Replacement MRR                                  | IDIQ | <\$200K     |            |          |          | 01/25/17          |           |
| 36                           | 15567.1    | Kearny HS: Asphalt Replacement MRR                             | IDIQ | <\$200K     |            |          |          | 04/14/17          |           |
| 37                           | 92630001.1 | Spreckles ES: Investigate & Repair Storm Drain & Slope Erosion | MRR  | <\$200K     | 06/10/13 A |          | 03/01/17 | 04/11/17          |           |
| 38                           | 17787.1    | University HS: Rain Gutter Replacement                         | MRR  | <\$200K     | 05/04/16   |          | 05/03/17 | 05/10/17          |           |
| 39                           | 18692.1    | Mira Mesa HS: Capital Improvement Concrete                     | MRR  | <\$200K     |            |          |          | 08/01/17          |           |
| 40                           | 14582.1    | Edison ES: Roof & HVAC Replacement                             | MRR  | \$1M - \$5M |            | 05/02/17 | 08/09/17 | 10/12/17 11/14/17 |           |

| Capital Bond - 2018 Projects |         |  |      | AWARDED | Architect | Design   | DSA App. | Bid          | NTP / BOE |
|------------------------------|---------|--|------|---------|-----------|----------|----------|--------------|-----------|
|                              | Type    | BID Estimate                               | NTP  | Phase   | DSA Start | Letter   | Opening  | Award        |           |
| 41                           | 18713.1 | Pacific Beach MS: AC Replacement           | MRR  | <\$200K | 05/10/17  |          | 07/13/17 | 01/01/18     |           |
| 42                           | 19933.1 | Penn ES: Irrigation                        | MRR  | <\$200K |           |          |          | 01/01/18     |           |
| 43                           | 20885.1 | Mission Bay HS: Domestic Water RR          | MOD- | <\$200K | 03/31/16  |          | 05/09/16 | 02/01/18     |           |
| 44                           | 23301.1 | Carson ES: Parking Lot Drainage Mitigation | MRR  | <\$200K |           | 06/26/18 | 07/02/18 | NTP 07/11/18 |           |
| 45                           | 14379.1 | Standley MS: Air Conditioning Replacement  | MRR  | <\$200K | 03/31/16  |          | 05/09/16 | 12/12/18     |           |

| Capital Bond - 2019 Projects |      |              |     | AWARDED | Architect | Design | DSA App. | Bid   | NTP / BOE |
|------------------------------|------|--------------|-----|---------|-----------|--------|----------|-------|-----------|
|                              | Type | BID Estimate | NTP | Phase   | DSA Start | Letter | Opening  | Award |           |



|                |
|----------------|
| < \$200K       |
| \$ 200K - \$1M |
| \$1M - \$5 M   |
| \$5M - \$10M   |
| > \$10M        |

## PPO Project Management Report Contract Awards

|    |         |  |     |               |          |          |          |          |
|----|---------|--|-----|---------------|----------|----------|----------|----------|
| 46 | 14584.1 | Wangenheim MS: Roof & HVAC Replacement | MRR | \$5M - \$10M  | 07/12/18 | 11/28/18 | 01/17/19 | 02/26/19 |
| 47 | 12168.1 | Chesterton ES: HVAC System Controls    | MRR | \$200K - \$1M |          |          |          | 03/01/19 |
| 48 | 19280.1 | Toler ES: Roof Replacement             | MRR | \$1M - \$5M   | 02/06/18 | 05/18/18 | 02/07/19 | 03/12/19 |