San Diego Unified School District

CONSTRUCTION MANAGEMENT DEPARTMENT

PROP S PROJECTS

Prop. S ICOC
July 15, 2010, Exhibit 3.3

Contract #	Project Title	Contractor	Engineer's Estimate	Award Amt.	BOE Award Date	NTP Date	WIP %	Approved CO	CO Rate	Original Completion Date	Completion Date	N.O.C
CS89-056	San Diego HS Multi-Media Studio	St. Thomas	$ 2,534,000	$ 1,550,000	12-May-09	18-May-09	90.00%	$ 58,887	3.80%	8-Mar-10	19-Aug-10	
CS89-053	Hoover HS ORG - Classrooms	Erickson-Hall	$ 11,058,150	$ 5,414,000	12-May-09	18-May-09	92.00%	$ 383,660	7.09%	12-Jul-10	12-Jul-10	
89-146	EBS ES Prop S Air Conditioning Project	Bay Air Systems	$ 2,173,359	$ 1,789,324	26-May-09	1-Jun-08	99.00%	$ -	0.00%	1-Sep-09	1-Mar-10	
C89-153	Garfield HS Culinary Program	M.A. Stevens	$ 2,738,000	$ 1,995,000	9-Jun-09	15-Jun-09	99.00%	$ (500)	-0.03%	19-Mar-10	30-Mar-10	
CS-90-120	Point Loma HS ORG - Classrooms	Soltek	$ 4,224,606	$ 3,775,600	4-Aug-09	5-Aug-09	60.00%	$ 107,011	2.83%	7-Oct-10	7-Oct-10	
CS-90-057	Madison HS Automotive Program	Soltek	$ 5,656,000	$ 3,314,000	8-Sep-09	14-Sep-09	52.00%	$ 39,914	1.20%	2-Aug-10	2-Aug-10	
CS-90-146	San Diego HS Culinary Arts Program	Soltek	$ 2,281,212	$ 1,143,400	29-Sep-09	5-Oct-09	75.00%	$ 832	0.07%	29-Jul-10	30-Jul-10	
CS-90-146	San Diego HS School of Business Mgt. & OW	Soltek	$ 1,118,352	$ 442,950	29-Sep-09	5-Oct-09	85.00%	$ -	0.00%	29-Jul-10	30-Jul-10	
CS-90-146	San Diego HS ORG - New Classrooms	Soltek	$ 9,289,999	$ 5,378,900	29-Sep-09	5-Oct-09	22.00%	$ 20,726	0.39%	1-Apr-11	1-Apr-11	
CS-90-461	FS Muirlands MS ADA Ramp Upgrade	Team C Construction	$ 160,000	$ 137,000	10-Nov-09	16-Nov-09	99.00%	$ 6,312	4.61%	25-Mar-10	26-Mar-10	
CS-90-384	Morse HS Autobody Program	Cox Const.	$ 5,464,858	$ 3,291,000	10-Nov-09	16-Nov-09	33.00%	$ 104,282	1.62%	30-Nov-10	21-Jan-11	
CS-90-384	Morse HS Culinary Program	Cox Const.	$ 4,130,061	$ 3,091,000	10-Nov-09	16-Nov-09	33.00%	$ -	0.00%	30-Nov-10	14-Jan-11	
CS-90-827	Clairemont HS Autoshop	Straight Line GC	$ 3,591,496	$ 2,605,500	30-Mar-10	5-Apr-10	6.00%	$ -	0.00%	5-May-11	5-May-11	
CS-90-826	Madison HS Multiledia Center	Westberg + White Inc.	$ -	$ 2,625,820	13-Apr-10	20-Apr-10	2.00%	$ -	0.00%	11-Feb-11	11-Feb-11	
			$ 54,420,093	**$ 36,553,494**								

Updated
7/6/2010 11:27 AM